


Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

1. Incident Name: Spillway - DWR Assist		2. Incident Number: CA-CDF-000114											
3. Report Version (check one box): Initial <input checked="" type="checkbox"/> Update Final	4. Incident Commander(s) & Agency or Organization: Lawson/Whitlock/Honea	5. Incident Management Organization: Type 1 Team <input checked="" type="checkbox"/> Unified Command	6. Incident Start Date/Time: Date: 02/07/2017 Time: 1400 PST										
7. Current Incident Size or Area Involved (use unit label – e.g., "Acres", "Square Miles"): 4002 Acres	8a. Percent (%) Contained or Completed: 0 % b. Total Percentage (%) of Perimeter that will be Contained or Completed: 0 %	9. Incident Type: Other	10. Incident Complexity Level: <input checked="" type="checkbox"/> Single <input type="checkbox"/> Complex CALFIRE Incident Management Team 3 assigned in Unified Command with Department of Water Resources and Butte County Sheriff's Office.										
		B. Incident Description: Oroville Dam compromised spillway C. Cause: Unknown D. Fire Suppression Strategy:											
		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Strategy</th> <th style="width: 50%;">Percent (%)</th> </tr> </thead> <tbody> <tr> <td>Monitor</td> <td></td> </tr> <tr> <td>Confine</td> <td></td> </tr> <tr> <td>Point Zone Protection</td> <td></td> </tr> <tr> <td>Full Suppression</td> <td></td> </tr> </tbody> </table>	Strategy	Percent (%)	Monitor		Confine		Point Zone Protection		Full Suppression		11. Report Time Period: From Date/Time: 02/19/2017 1800 PST To Date/Time: 02/20/2017 1800 PST
Strategy	Percent (%)												
Monitor													
Confine													
Point Zone Protection													
Full Suppression													
12. Prepared By: Print Name: Alan M. Uchida - SITL Date/Time Prepared: 02/20/2017 1730 PST		13. Approved By: Print Name: Barry Biermann - IC Signature: 											
14. Date/Time Submitted: 02/20/2017 1736 PST		15. Primary Location, Organization, or Agency Sent To: California Department of Forestry/CALFIRE											
16. State: CA	17. County / Parish / Borough: Butte		18. City: Oroville										
19. Unit or Other: Oroville Field Division	20. Incident Jurisdiction: DWR	21. Incident Location Ownership (if different than jurisdiction):											
22. Latitude/Longitude: Latitude: 39° 32' 22" Longitude: 121° 29' 49"	23. US National Grid Reference: Grid Zone: x-Coordinate: y-Coordinate:		24. Legal Description: Principal Meridian: Mt. Diablo Township: 19N Range: 4E Section: 2 1/4 Sec: of 1/4 Sec: NW										
25. Short Location or Area Description (list all affected areas or a reference point): Oroville Dam Spillway, Feather River and Thermalito diversion pool.			26. UTM Coordinates: Zone: 10 Easting: 629160										

Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

Northing: 4377732

27. Note any geospatial data available (indicate data format, content, and collection time information and labels):

28. Observed Fire Behavior or Significant Events for the Time Period Reported (describe fire behavior using accepted terminology. For non-fire incidents, describe significant events related to the materials or other causal agents):

Narrative:

Flood control spillway outlet flows of 60,000 cfs at 1600 hours will continue because of the projected inflow increases over the next couple of days. At the Hyatt Power Plant, tailrace elevation decreased due to the increased outflows, tailrace elevation (WSE) was 253.86 ft at 1600 hrs. At 1600 hrs lake level was at 849.00 ft, with freeboard below the emergency spillway crest at approximately 52.0 ft.

29. Primary Fuel Model, Materials, or Hazards Involved (hazardous chemicals, fuel types, infectious agents, radiation, etc):

Narrative:

Water, concrete, soil/dirt, trees, and debris are the main hazards to the spillways and downstream infrastructure.

30. Damage Assessment Information (summarize damage and/or restriction of use or availability to residential or commercial property, natural resources, critical infrastructure and key resources, etc):

The power plant, if severely damaged, has the potential to create significant human, cultural, environmental, and economic impacts. Work is being done to reinforce the emergency spillway from erosion damage. Cracks were reported on the upper access road above the plunge pool, indicating continued erosion to the left side of the flood control spillway. Large rock and debris are still lodged in the dentates. The Feather River Fish Hatchery moved most aquatic assets to safe areas.

A. Structural Summary	B. # Threatened (up to 72 hrs)	C. # Damaged	D. # Destroyed
E. Single Residences	0	0	0
F. Multiple Residences	0	0	0
G. Mixed Commercial / Residential	0	0	0
H. Nonresidential Commercial Property	0	0	0
I. Other Minor Structures	0	0	0

31. Public Status Summary:

C. Indicate the Number of Civilians (Public) Below:

	Previous Report Total	A. # this Reporting Period	B. Total # to-date
D. Fatalities	0		0
E. With Injuries/Illness	0		0
F. Trapped/In Need of Rescue	0		0
G. Missing	0		0
H. Evacuated	0		0
I. Sheltering in Place	0		0
J. In Temporary Shelters	0		0

32. Responder Status Summary:

C. Indicate the Number of Responders Below:

	Previous Report Total	A. # this Reporting Period	B. Total # to-date
D. Fatalities	0		0
E. With Injuries/Illness	0		0
F. Trapped/In Need of Rescue	0		0
G. Missing	0		0
H. Evacuated	0		0
I. Sheltering in Place	0		0
J. In Temporary Shelters	0		0

Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

	Previous Report Total	A. # this Reporting Period	B. Total # to-date		Previous Report Total	A. # this Reporting Period	B. Total # to-date
K. Have Received Mass Immunizations	0		0	K. Have Received Mass Immunizations	0		0
L. Require Immunizations	0		0	L. Require Immunizations	0		0
M. In Quarantine	0		0	M. In Quarantine	0		0
N. Total # Civilians (Public) Affected:	0		0	N. Total # Responders Affected:	0		0

<p>33. Life, Safety, and Health Status/Threat Remarks: Stabilization work on the area below the emergency spillway continues on the area affected by the uncontrolled release. DWR staff continues to discharge water through the flood control spillway, causing erosion to the hillside as expected. Maximum recorded lake elevation was 849.00 ft at 1600 hours. Potential future threat continues for the Hyatt Power Plant as flood control spillway flows increased to 60,000 cfs at 1600 hrs on 02/19/2017. Disruption of the Hyatt Power Plant could have significant implications to human, cultural, legal, and economic factors. Among the many impacts, the loss of drinking water is the most pertinent. Contingency planning is under way with OES and DWR Flood Center for potential water level increases below the Thermalito Diversion Dam. California State Parks closed all units and trails of the Lake Oroville SRA except for the Visitor Center, North Forebay and South Forebay. The park was closed for safety due to the condition of the emergency spillway, flood control spillway chute, and construction in the area.</p> <p>35. Weather Concerns (synopsis of current and predicted weather; discuss related factors that may cause concern): A Flood Warning is in effect for the general area through Wednesday.</p> <p>Monday Widespread moderate to heavy rain and snow with snow levels increasing toward 6000ft in the afternoon and evening, then lowering toward Tuesday. Strong SSE surface winds 20-30 mph gusting to 30-40 mph with late afternoon-evening gusts to 55 mph. Precipitation totals of 0.75-1.5 inches at the Dam and 3-5 inches across the River Basin.</p> <p>Monday Night A cloudy sky with continued rain and snow with snow levels lowering to 4500-5000 ft toward morning. Several more inches of precipitation expected. Strongest winds in the evening to before sunrise of SSE 25-35 mph gusting 45-55 mph. Precipitation totals of 1 inch at Dam and around 3 inches over the Basin.</p> <p>Tuesday Widespread rain becoming showery in the afternoon with a potential of isolated thunderstorms over lower elevations. Snow levels decreasing to 4000ft. Strong SSE surface winds 20-30 mph gusting to 30-40 mph gradually decreasing to 10-20</p>	<p>34. Life, Safety, and Health Threat Management:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 90%;"></th> <th style="width: 10%;">Active?</th> </tr> </thead> <tbody> <tr><td>A. No Likely Threat</td><td></td></tr> <tr><td>B. Potential Future Threat</td><td style="text-align: center;">X</td></tr> <tr><td>C. Mass Notifications in Progress</td><td></td></tr> <tr><td>D. Mass Notifications Completed</td><td></td></tr> <tr><td>E. No Evacuation(s) Imminent</td><td></td></tr> <tr><td>F. Planning for Evacuation</td><td></td></tr> <tr><td>G. Planning for Shelter-in-Place</td><td></td></tr> <tr><td>H. Evacuation(s) in Progress</td><td></td></tr> <tr><td>I. Shelter-in-Place in Progress</td><td></td></tr> <tr><td>J. Repopulation in Progress</td><td></td></tr> <tr><td>K. Mass Immunization in Progress</td><td></td></tr> <tr><td>L. Mass Immunization Complete</td><td></td></tr> <tr><td>M. Quarantine in Progress</td><td></td></tr> <tr><td>N. Area Restriction in Effect</td><td></td></tr> <tr><td>O. Road Closure</td><td style="text-align: center;">X</td></tr> <tr><td>P. Trail Closure</td><td style="text-align: center;">X</td></tr> <tr><td>Q. Area Closure</td><td style="text-align: center;">X</td></tr> </tbody> </table>		Active?	A. No Likely Threat		B. Potential Future Threat	X	C. Mass Notifications in Progress		D. Mass Notifications Completed		E. No Evacuation(s) Imminent		F. Planning for Evacuation		G. Planning for Shelter-in-Place		H. Evacuation(s) in Progress		I. Shelter-in-Place in Progress		J. Repopulation in Progress		K. Mass Immunization in Progress		L. Mass Immunization Complete		M. Quarantine in Progress		N. Area Restriction in Effect		O. Road Closure	X	P. Trail Closure	X	Q. Area Closure	X
	Active?																																				
A. No Likely Threat																																					
B. Potential Future Threat	X																																				
C. Mass Notifications in Progress																																					
D. Mass Notifications Completed																																					
E. No Evacuation(s) Imminent																																					
F. Planning for Evacuation																																					
G. Planning for Shelter-in-Place																																					
H. Evacuation(s) in Progress																																					
I. Shelter-in-Place in Progress																																					
J. Repopulation in Progress																																					
K. Mass Immunization in Progress																																					
L. Mass Immunization Complete																																					
M. Quarantine in Progress																																					
N. Area Restriction in Effect																																					
O. Road Closure	X																																				
P. Trail Closure	X																																				
Q. Area Closure	X																																				

Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

mph gusting to 25 mph by late afternoon. Expect precipitation totals of 0.5-2 inches.	
---	--

36. Projected Incident Activity, Potential, Movement, Escalation, or Spread and influencing factors during the next operational period and in 12-, 24-, 48-, and 72-hour time frames:

12 hours:	Flood control spillway outlet flows of 60,000 cfs at 1600 hours will continue because of the projected inflow increases over the next couple of days. Lake levels are at 849.00 ft at 1600 hrs, with flows through the flood control spillway increased. Crews will continue repairs to emergency spillway, mitigating impacts from erosion. Hyatt Power Plant personnel will continue ongoing efforts to remove water from the base of the plant. Work on the emergency spillway and Hyatt Power Plant will continue to run 24 hours a day.
24 hours:	With lake levels projected to increase in the next couple of days, flows through the flood control spillway will be maintained at 60,000 cfs. Crews will continue repairs to emergency spillway, mitigating impacts from erosion. Hyatt Power Plant personnel will continue ongoing efforts to remove water from the base of the plant. Work on the emergency spillway and Hyatt Power Plant will continue to run 24 hours a day. PG&E and DWR crews will be installing high voltage power lines in the area adjacent to the flood control spillway.
48 hours:	With lake levels projected to increase in the next couple of days, flows through the flood control spillway will be maintained at 60,000 cfs. Crews will continue repairs to emergency spillway, mitigating impacts from erosion. Hyatt Power Plant personnel will continue ongoing efforts to remove water from the base of the plant. Work on the emergency spillway and Hyatt Power Plant will continue to run 24 hours a day. PG&E and DWR crews will continue installing high voltage power lines in the area adjacent to the flood control spillway.
72 hours:	With lake levels projected to increase in the next couple of days, flows through the flood control spillway will be maintained at 60,000 cfs. Crews will continue repairs to emergency spillway, mitigating impacts from erosion. Hyatt Power Plant personnel will continue ongoing efforts to remove water from the base of the plant. Work on the emergency spillway and Hyatt Power Plant will continue to run 24 hours a day. PG&E and DWR crews will continue installing high voltage power lines in the area adjacent to the flood control spillway.

Anticipated after 72 hours: TBD

37. Strategic Objectives (define planned end-state for incident):

Work continues on areas below the emergency spillway, the monoliths, access roads and the various gullies created during the emergency spillway runoff. Multiple crews are dredging both upstream and downstream from the toe of the flood control spillway to reduce backflow in Hyatt Power Plant. Hyatt power plant crews remain active 24 hours a day in preventing the impacts of high water in the tailrace and are employing mitigation measures of water in the power plant. O&M crews continue to remove debris from Thermalito Diversion Dam and power canal.

38. Current Incident Threat Summary and Risk Information in 12-, 24-, 48-, and 72-hour timeframes and beyond. Summarize primary incident threats to life, property, communities and community stability, residences, health care facilities, other critical infrastructure and key resources, commercial facilities, natural and environmental resources, cultural resources, and continuity of operations and/or business. Identify corresponding incident-related potential economic or cascading impacts:

12 hours:	Lake levels fell to 849.00 ft approximately 52.00 ft below the flood control spillway height at 901 ft. DWR drone flights were cancelled today. Data from Engineering and imagery ensure proper implementation of the Emergency Spillway Erosion Plan. The Plan depicts predetermined repair priorities identified by need. Every effort is being made to have repairs completed if the emergency spillway were to overtop again. The top of the flood control spillway is at 817 ft. The flow was maintained at 60,000 cfs today. The two downhill roads from the emergency spillway have been significantly eroded with one being washed out. Due to the continued erosion to the flood control spillway, monitoring continues by DWR geology/engineering departments. The tailrace elevation has increased slightly to 253.86 ft by 1600 hours, just above the desired 252 ft at the Hyatt Power Plant. Barges and cranes are being mobilized to remove debris in the tailrace. Power plant flooding is being mitigated
-----------	--

Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

by sandbagging and pumps placed around stoplog slots. Pumping operations continue to be successful within the power plant. Uprooted trees remain lodged in the Thermalito Diversion Dam. Contractors are assessing how to remove blockage, which has been difficult due to weight limitations of Thermalito Dam crossing. The Feather River Hatchery staff reports show that turbidity levels are down considering the sediment flow and fish are healthy and feeding. The Hatchery has lost power but running on a standalone generator. The intake and supply lines to the hatchery are not working to capacity, possibly due to sediment. 1 million Endangered Steelhead trout eggs, still in hatchery pools, are being supplemented with de-chlorinated hydrant water in a closed loop system since they can't be moved safely. 2 million endangered spring run Chinook Salmon and 3 million fall run Chinook salmon were moved to the Thermalito Annex facility away from the river. Fish will be tagged at the Annex facility. 3 million out of 6 million fall run Chinook salmon remain at the hatchery due to the annex being at capacity. If conditions worsen or turbidity levels rise, a decision will be made to release the 3 million remaining Chinook salmon into the river to increase chances for survival. Hatchery staff, pathologists and veterinarians continue to remain on site to monitor fish health. California State Parks is working with local cultural groups that potentially were affected by using the emergency spillway and update them on current conditions. There were several cultural impacts identified that could be affected, consultation is being done and plans designed to minimize impacts and potential damage are in place. The trail system directly affected by the damaged flood control spillway include the Brad Freeman and Dan Beebe Trails and have been closed, along with a portion of Oroville Lake directly above the spillways. Ranger staff are providing roving patrols due to a large number of contacts in the closed area. Impacts to the park include soil erosion, water turbidity downstream, and tree and vegetation removal.

24 hours: Same as above.

48 hours: Same as above.

72 hours: Same as above.

Anticipated after 72 hours: Same as above.

39. Critical Resource Needs in 12-, 24-, 48-, and 72-hour timeframes and beyond to meet critical incident objectives. List resource category, kind, and/or type, and amount needed, in priority order:

12 hours: N/A

24 hours: N/A

48 hours: N/A

72 hours: N/A

Anticipated after 72 hours: N/A

40. Strategic Discussion: Explain the relation of overall strategy, constraints, and current available information to:

- 1) critical resource needs identified above,
- 2) the Incident Action Plan and management objectives and targets,
- 3) anticipated results.

Explain major problems and concerns such as operational challenges, incident management problems, and social, political, economic, or environmental concerns or impacts.

DWR construction crews will continue work to remediate the emergency spillway erosion. Crews continue to prevent major flooding of the Hyatt Power Plant through sandbagging and water removal. Maintaining operational integrity of the Hyatt Power Plant, which serves drinking water to a significant population in California, farmers throughout the valley, and sustains ecological resources, remains a key priority of DWR crews. Despite flows of 60,000 cfs, mitigation efforts continue on the debris pile at the toe of the flood control spillway.

41. Planned Actions for Next Operational Period:

Flood control spillway operations to continue at 60,000 cfs depending on amount of erosion observed and lake levels. Maintain Hyatt Power Plant integrity. Clear debris at Thermalito Diversion Dam. Continue to push access roads downstream

Incident Status Summary (ICS-209)

Incident: Spillway - DWR Assist

on the left side of diversion pool and dredge the debris pile at the toe of the flood control spillway.

42. Projected Final Incident Size/Area (use unit label – e.g., “Acres”, “Square Miles”):

43. Anticipated Incident Containment or Completion Date: **02/28/2017**

44. Projected Significant Resource Demobilization Start Date: **02/22/2017**

45. Estimated Incident Costs to Date: **\$25,900,000.00**

46. Projected Final Incident Cost Estimate:

47. Remarks (or continuation of any blocks above – list block number in notation):

49. Resources (summarize resources by category, kind, and/or type; show # of resources on top ½ of box, show # of personnel associated with resource on bottom ½ of box):

48. Agency or Org		CRC	GISU	50. Ovhd	51. Tot Pers
C&L	Rsrc	0	0		
	Pers	0	0	14	14
CA	Rsrc	3	0		
	Pers	41	0	321	362
CA-CDF	Rsrc	0	0		
	Pers	0	0	51	51
NWS	Rsrc	0	0		
	Pers	0	0	1	1
PRI	Rsrc	0	1		
	Pers	0	1	1	2
52. Total Resources		3	1		430

53. Additional Cooperating and Assisting Organizations Not Listed Above:
 Butte County OES, Caltrans, PG&E, CHP, California State Parks, Oroville Police Department, Oroville Fire Department, California Fish & Wildlife, Army Corps of Engineers, Federal Energy Regulatory Commission, Oroville Hospital, Red Cross, California Conservation Corps, California National Guard, Bureau of Indian Affairs, CAL OES.