

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	1	Div A and W	Repair Needed	Extremely steep up from DP1 to ridge top. ~One blade wide. Crosses riparian area/streams at28rd/hwy36 turn off	CalFire Rueger 8/21	Not Cleared
Completed Dozer Line	1	Div A and W	Repair Needed	crosses 1 drainage	<Null>	Cleared for Repair
Completed Dozer Line	2	Div A and W	Repair Needed	East side of line #2	Delete portions that overlay road as line entry	Not Cleared
Completed Dozer Line	2	Div A and W	Completed - Ready for Inspection	West side of line #2	Delete portions that overlay road as line entry	Not Cleared
Completed Dozer Line	3	Div A and W	Repair Needed	Tactical ridgetop repair needed. Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	<Null>	Not Cleared
Completed Hand Line	4	Div A and W	Repair Needed	<Null>	Arch MJP assessed	Cleared for Repair
Completed Dozer Line	5	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	6	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	7	Div A and W	Completed - Ready for Inspection	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	8	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	9	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	10	Div A and W	Completed - Ready for Inspection	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	11	Div E and Contingency	Repair Needed	<Null>	1 blade, berms 1-3 feet	Not Cleared
Completed Dozer Line	12	Div A and W	Repair Needed	Berms need knocked down/ tank trapped	1-2 blades wide, berms 1-4 feet. Fuels accumulation on downslope side of line	Not Cleared
Completed Hand Line	13	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	14	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	15	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	16	Div A and W	Repair Needed	<Null>	<Null>	Cleared for Repair
Completed Dozer Line	17	Div A and W	Repair Needed	<Null>	<Null>	Cleared for Repair
Completed Hand Line	18	Div A and W	Repair Needed	Low priority repair and just where it meets the creek	Around a dispersed camp site (hunting camp)	Not Cleared
Completed Dozer Line	19	Div A and W	Repair Needed	<Null>	Please delete this line and use the more accurate overlaid pieces. This line is not accurate and doesn't exist along road. TS 8/17	Not Cleared
Completed Dozer Line	20	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Road as Line	21	Div A and W	Repair Needed	<Null>	<Null>	Cleared for Repair
Completed Dozer Line	22	Div A and W	Repair Needed	<Null>	Black on both sides. 3 blades wide. Non-tactical. Excavator work. MJP	Cleared for Repair
Completed Dozer Line	23	Div A and W	Repair Needed	<Null>	Mostly 3 blades wide. Parts are very steep. Excavator work. Burned on both sides. MJP	Cleared for Repair
Completed Dozer Line	24	Div A and W	Repair Needed	<Null>	<Null>	Cleared for Repair
Completed Dozer Line	25	Div A and W	Repair Needed	Tactical ridgetop repair needed. Bladed 1-3 blades wide. Some fuel scatter on sides, old road was opened up for use	<Null>	Cleared for Repair
Completed Dozer Line	26	Div A and W	Repair Needed	Berms 1-4 ft High, fuel accumulation on sides. Dozer path 2-3 blades wide	<Null>	Cleared for Repair
Completed Dozer Line	27	Div A and W	Repair Needed	Dozer line, 1-2 blades wide. Stops near contour line. READ D. Plummer 08/10	<Null>	Cleared for Repair
Completed Dozer Line	28	Div A and W	Repair Needed	Tactical ridgetop repair needed	1-5 blades wide. Significant side throw fuels accumulations. Berms 1-4 ft. Water bars required in places	Cleared for Repair

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Mixed Construction Line	29	Div A and W	Repair Needed	<Null>	Road adjacent 1-5 blades wide. Significant fuels accumulation, berms 1-4 ft.	Cleared for Repair
Completed Dozer Line	30	Div A and W	Repair Needed	<Null>	1-2 blades wide, berms 1-2 feet. Moderate fuels accumulation	Cleared for Repair
Completed Dozer Line	31	Div A and W	Repair Needed	<Null>	1-2 blades wide, berms 1-3 feet, moderate fuels accumulation	Cleared for Repair
Completed Dozer Line	32	Div A and W	Repair Needed	<Null>	1 blade, berms 1-2 feet. Needs water bars	Cleared for Repair
Completed Dozer Line	33	Div A and W	Repair Needed	<Null>	1 blade, berms 1-3 ft. Needs waterbars	Cleared for Repair
Completed Dozer Line	34	Div A and W	Repair Needed	<Null>	1-2 blades, berms 1-3 feet. Passes through drainage, remove downed trees from drainage bottom.	Cleared for Repair
Completed Dozer Line	35	Div A and W	Repair Needed	<Null>	1-2 blades wide, berms 1-2 feet. Moderate fuels accumulation	Not Cleared
Completed Dozer Line	36	Div A and W	Repair Needed	<Null>	1-2 blades wide, berms 1-3 feet, moderate fuels accumulation	Not Cleared
Completed Dozer Line	37	Div A and W	Repair Needed	<Null>	Unmapped dozer line on private property. Potentially put in by landowners and not operations.	Not Cleared
Completed Hand Line	38	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	39	Div A and W	Repair Needed	Tactical ridgetop repair needed	Not precise but reflects general location and extent of dozer line. 1-6 blades along existing road. Berms 1-4 feet, significant fuels accumulation will need to be addressed.	Cleared for Repair
Completed Dozer Line	40	Div A and W	Repair Needed	Dozer line not exact, road adjacent. berms 12-24 inches high. 1-2 blades wide	<Null>	Not Cleared
Completed Dozer Line	41	Div A and W	Repair Needed	Excavator. Needs water bars, berms pulled back and veg scattered across line. Drainage needs re contoured . Tfelbeck	3 blades wide. Berms to 3 feet. Fuels accumulation consisting primarily of 12" trees. Crosses drainage	Not Cleared
Completed Dozer Line	41	Div A and W	Repair Needed	Excavator. Needs water bars, berms pulled back and veg scattered across line. Drainage needs re contoured . Tfelbeck	3 blades wide. Berms to 3 feet. Fuels accumulation consisting primarily of 12" trees. Crosses drainage	Cleared for Repair
Completed Dozer Line	42	Div A and W	Repair Needed	Excavator. Berms need pulled back and veg scattered. Needs water bars; could use downed trees on site.	1-4 blades, berms to 4 feet but mostly 1. Fuels accumulations mostly 12" trees. Crosses dry creek bed	Not Cleared
Completed Dozer Line	42	Div A and W	Repair Needed	Excavator. Berms need pulled back and veg scattered. Needs water bars; could use downed trees on site.	1-4 blades, berms to 4 feet but mostly 1. Fuels accumulations mostly 12" trees. Crosses dry creek bed	Cleared for Repair
Completed Dozer Line	43	Div A and W	Repair Needed	Excavator. Water bars or horizontally placed trees	Primarily 1 blade, berms 1-2 feet. Needs erosion control	Not Cleared
Completed Dozer Line	43	Div A and W	Repair Needed	Excavator. Water bars or horizontally placed trees	Primarily 1 blade, berms 1-2 feet. Needs erosion control	Cleared for Repair
Road Repair	44	Div A and W	Repair Needed	<Null>	Berms 1-2 feet need knocked down. Roads need graded and drainages punched through berms	Not Cleared
Completed Dozer Line	45	Div A and W	Repair Needed	Needs erosion control features, berms pulled back	1 blade, berms 1-2 feet.	Not Cleared
Completed Dozer Line	45	Div A and W	Repair Needed	Needs erosion control features, berms pulled back	1 blade, berms 1-2 feet.	Cleared for Repair
Road Repair	46	Div A and W	Repair Needed	<Null>	6-12" berm needs knocked down and road graded	Not Cleared
Completed Dozer Line	47	Div A and W	Repair Needed	<Null>	Dozer line 1-3 blades wide, some fuels accumulation. READ D. Plummer 08/11	Not Cleared
Completed Dozer Line	48	Div A and W	Repair Needed	<Null>	Dozer line downslope, 1-3 blades wide. READ D. Plummer 08/11	Cleared for Repair

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	49	Div A and W	Repair Needed	Excavator	Dozer line 1-3 blades wide. Some fuels accumulation on side pushes.	Not Cleared
Completed Dozer Line	50	Div A and W	Repair Needed	<Null>	Short dozer push off the main road, 1-2 blades wide	Not Cleared
Completed Dozer Line	51	Div A and W	Repair Needed	<Null>	Dozer line 1-3 blades wide, wider in some spots with debris pushed out of the path.	Cleared for Repair
Completed Dozer Line	52	Div A and W	Repair Needed	<Null>	Dozer line 1-3 blades wide	Cleared for Repair
Road Repair	53	Div A and W	Repair Needed	Dirt berm along downhill side of road from hwy 36 to DP4. Dozer or excavator needed to knock down berm and possibly add drainage.	29N25 Road graded	Cleared for Operations
Repair Line	54	Div A and W	Repair Needed	1 blade wide, several pushes along road. Need berms removed and water bars added. Several large vegetation piles need to be pulled in and smashed.	Old road to comms station. Dozed through. Keep open as road or repair as dozer line?	Cleared for Repair
Road Repair	55	Div A and W	Repair Needed	Dirt firms on both sides of the road, several large vegetation piles and 12 inch diameter trees a long road side.	Repair as road? Or is it decommissioned? Leave open for future use?	Not Cleared
Completed Dozer Line	56	Div A and W	Repair Needed	Single blade; steep, needs drainage- connects two roads on curve	<Null>	Not Cleared
Completed Dozer Line	57	Div A and W	Repair Needed	Standard repair, narrow, one blade wide	<Null>	Cleared for Repair
Completed Dozer Line	58	Div A and W	Repair Needed	Standard repair, narrow at bottom and wide at top of hill near intersection with other line	<Null>	Cleared for Repair
Completed Dozer Line	59	Div A and W	Repair Needed	Tactical ridgetop repair needed. Excavator	Extremely steep up from DP1 to ridge top. ~One blade wide. Crosses riparian area/streams at 28rd/hwy36 turn off. UNAUTHORIZED route- needs earthen barrier, water bars, and berms pulled back (TFelbeck)	Not Cleared
Completed Dozer Line	60	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	61	Div A and W	Repair Needed	<Null>	New Dozerline. Not along road on this segment. varies 1-5 blades wide. Medium size trees pushed at north end of this segment. 081121	Cleared for Repair
Completed Dozer Line	62	Div A and W	Repair Needed	<Null>	Old closed road reopened for Dozerline and access. Needs repaired, closed. 081121.	Cleared for Repair
Completed Dozer Line	63	Div A and W	Repair Needed	<Null>	Dozerline along OHV road. Two blades wide. 081121	Cleared for Repair
Completed Dozer Line	64	Div A and W	Repair Needed	<Null>	Parallels and veers from keep trail. Mostly 3-4 blades wide. Black on both sides. Unauthorized rat needs closed	Cleared for Repair
Completed Dozer Line	65	Div A and W	Repair Needed	<Null>	Dozerline parallels road and has eyebrows. 2-3 blades wide. Ridge. Black on both sides. 081121	Cleared for Repair
Completed Dozer Line	66	Div A and W	Repair Needed	<Null>	2-3 blades wide Dozerline. On ridge. 081121	Not Cleared
Completed Dozer Line	67	Div A and W	Repair Needed	<Null>	Reopened logging road and off road. Single blade. Repair/close. 081121.	Cleared for Repair
Road Repair	68	Div A and W	Repair Needed	<Null>	Road as line. Outsloped road cut. Need berm cut down to prevent rilling. 081121	Cleared for Repair
Road Repair	69	Div A and W	Repair Needed	<Null>	Dozer improved road. No repair needed. 081121	Cleared for Repair
Completed Dozer Line	70	Div A and W	Repair Needed	Excavator recommended	Dozer line 1-3 blades wide, lots of fuels pushed aside and berms. REAF D. Plummer	Not Cleared
Completed Dozer Line	71	Div A and W	Repair Needed	<Null>	Dozer line 1-3 blades wide. Connects to dozer push and road crossing. Soft soil and dense vegetation berms. TS 8/17	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	72	Div A and W	Repair Needed	Excavator recommended	Old dozer line, 1-3 blades wide and push a few hundred feet up hill. READ D. Plummer 8/12	Not Cleared
Completed Dozer Line	73	Div A and W	Repair Needed	Excavator recommended	Loops into line to the West. 1-3 blades wide. REAF D. Plummer 08/12	Not Cleared
Completed Dozer Line	74	Div A and W	Repair Needed	Excavator, possibly dozer to move the dirt back to original location.	Dozer line 2-4 blades wide, lots of material movement (slash and dirt). REAF D. Plummer 08/12	Not Cleared
Completed Road as Line	75	Div S	Repair Needed	<Null>	1-2 ft berms. Needs graded and berms knocked down/ erosion control features	Not Cleared
Completed Dozer Line	77	Div A and W	Repair Needed	Excavator	1-2 blades wide, berms to 3 feet. Needs water bars, earthen barriers, and berms pulled back. Material on site to construct natural water bars (Tfelbeck).	Not Cleared
Completed Dozer Line	78	Div A and W	Repair Needed	Excavator	1-2 blades, berms to 3 feet. Significant fuels accumulation in spots. Needs earthen barrier, water bars, berms pulled back, and fuels dispersed. (TFelbeck)	Not Cleared
Completed Dozer Line	80	Div A and W	Repair Needed	<Null>	Short dozer push along the end of the road. 1-3 foot High berms, some fuels accumulation. READ D. Plummer	Not Cleared
Completed Dozer Line	81	Div A and W	Repair Needed	<Null>	Dozer line, one follows the road. 1-2 blades wide, very steep. READ D. Plummer 08/13	Not Cleared
Completed Dozer Line	82	Div A and W	Repair Needed	Just close. Sensitive soils.	Nearly level Dozerline. Single blade wide. Small berm.	Cleared for Repair
Completed Dozer Line	82	Div A and W	Repair Needed	Just close. Sensitive soils.	Nearly level Dozerline. Single blade wide. Small berm.	Cleared for Repair
Completed Dozer Line	83	Div A and W	Repair Needed	Excavator	Mostly 1 blade. Berms to 4 ft. Berms need pulled back. Needs water bars	Not Cleared
Completed Dozer Line	84	Div A and W	Repair Needed	Hand crew or excavator	1 blade, minimal berms. needs berms pulled back and water bars. Tfelbeck	Not Cleared
Completed Dozer Line	85	Div A and W	Repair Needed	Hand crew or excavator	1 blade, 1 feet berms. Need pulled back and concealed w veg material	Not Cleared
Completed Dozer Line	86	Div A and W	Repair Needed	Excavator	1-5 blades wide. Berms to 4 feet. Significant fuels accumulation. Needs berms pulled back and water bars constructed (tfelbeck)	Not Cleared
Completed Road as Line	87	Div A and W	Repair Needed	<Null>	1-2 feet berm on outboard side of road needs drainage punched in. Tfelbeck	Not Cleared
Completed Dozer Line	88	Div A and W	Repair Needed	Excavator	2 blades, berms to 4 feet. Fuels accumulations. Needs berms pulled back, water bars	Not Cleared
Completed Dozer Line	89	Div A and W	Repair Needed	<Null>	1-4 blades, berms to 4 feet; very rocky. Fuels accumulation. Needs berms pulled back	Not Cleared
Completed Dozer Line	90	Div A and W	Repair Needed	<Null>	1 blade, berms to 3 feet. Needs water bars and berms pulled back (tfelbeck)	Not Cleared
Completed Road as Line	91	Div A and W	Repair Needed	Tactical ridgetop repair needed. Excavator	Mostly 1 blade, berms to three feet. Needs berms pulled back, water bars.	Not Cleared
Completed Dozer Line	92	Div A and W	Repair Needed	<Null>	1 blade, berms to 4 feet. Needs berms pulled back and water bars (tfelbeck)	Not Cleared
Completed Dozer Line	93	Div A and W	Repair Needed	Excavator	1-3 blades, berms to 3 feet. Crosses drainage. Needs berms pulled back and water bars. Drainage needs contouring	Not Cleared
Completed Dozer Line	94	Div A and W	Repair Needed	Excavator	Mostly 1 blade, berms 1-3 ft. Needs berms pulled back (tfelbeck)	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	95	Div A and W	Repair Needed	Excavator	1 blade, berms to 3 feet. Needs berms pulled back and water bars. Low gps accuracy- starts downslope of road	Not Cleared
Completed Dozer Line	96	Div A and W	Repair Needed	Single blade line connects staging area to lines above. Meets a 5 blade wide dozed area on top of first bench. Will drain direct;y into hwy36. One pile of heavy fuels, and heavy fuels along berm. TS 8/17	<Null>	Cleared for Repair
Completed Dozer Line	97	Div A and W	Repair Needed	Single blade connects staging area to hwy36	<Null>	Cleared for Repair
Completed Dozer Line	98	Div A and W	Repair Needed	Tactical ridgetop repair needed. 5 blades wide on top of ridge, heavy berms. Standard repair.	<Null>	Not Cleared
Completed Dozer Line	99	Div A and W	Repair Needed	This section pushed up serpentine soils. Do not water bar in any rocky areas, only soft soil.	<Null>	Not Cleared
Completed Dozer Line	100	Div A and W	Repair Needed	Very steep. High priority for drainage repair. 2-4 blades wide.	<Null>	Not Cleared
Completed Dozer Line	101	Div A and W	Repair Needed	Can be repaired, extra line from dozer entry/exit	<Null>	Not Cleared
Completed Dozer Line	102	Div A and W	Repair Needed	Tactical ridgetop repair needed. Dozer line along roadside, as one line. Grade road, pull back berms and vegetation from edge of dozer line	<Null>	Not Cleared
Road Repair	103	Div A and W	Repair Needed	Grade, water, and knock down small dirt berms	<Null>	Cleared for Repair
Road Repair	104	Div A and W	Repair Needed	Narrow, some fuels built up in berms.	<Null>	Cleared for Repair
Road Repair	105	Div A and W	Repair Needed	Grade, water, and knock down small dirt berms	<Null>	Not Cleared
Road Repair	106	Div A and W	Repair Needed	Grade, water, and knock down small dirt berms	<Null>	Not Cleared
Completed Dozer Line	107	Div A and W	Repair Needed	Tactical ridgetop repair needed	1-4 blades wide, some parts outward push, main section has been driven on as if it was a road, some fuels pushed on edge. Retardant on line. Walked by ARCH MJP 081921	Cleared for Repair
Completed Road as Line	108	Div A and W	Repair Needed	<Null>	1-2 blades wide next to road, some push, most fuels consumed by fire.	Cleared for Repair
Completed Hand Line	109	Div A and W	No Repair Needed	No repair needed, rocky soils, small area, no threat to cause damage if left as is	Hand line around spot fire	Not Cleared
Completed Dozer Line	110	Div A and W	Repair Needed	<Null>	1 blade next OHV trail, diverts from trail by large rock, heavy fuels on fire side, reopened line from august	Cleared for Repair
Completed Dozer Line	111	Div A and W	Repair Needed	<Null>	1-2 blades possibly along ohv trail. Reopened from august	Cleared for Repair
Completed Dozer Line	112	Div A and W	Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	<Null>	Not Cleared
Completed Dozer Line	113	Div A and W	Repair Needed	Tactical ridgetop repair needed. Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	<Null>	Not Cleared
Completed Dozer Line	114	Div A and W	Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	<Null>	Not Cleared
Completed Dozer Line	115	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Road as Line	116	Div A and W	Repair Needed	<Null>	Not dozer line.	Cleared for Repair
Completed Dozer Line	117	Div A and W	Repair Needed	Standard repair 2-3 blades wide. Heavy fuels in berm. Excavator needed, or saws crew and dozer	<Null>	Not Cleared
Completed Dozer Line	118	Div A and W	Repair Needed	Standard repair TS 8/14 single blade , dead end	<Null>	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	118	Div A and W	Repair Needed	Standard repair TS 8/14 single blade , dead end - REAF Spooner confirm	Dozer push	Not Cleared
Road Repair	119	Div A and W	Repair Needed	Knock down berm as needed to allow drainage	<Null>	Cleared for Repair
Completed Dozer Line	120	Div A and W	Repair Needed	Excavator work for steep grade, wider blade width on northern portion	Dozer put along road 83, 1 blade wide. Some berms (1-3 feet High). READ D. Plummer 08/14	Not Cleared
Completed Dozer Line	121	Div A and W	Repair Needed	Significant repair with an excavator will be needed, lots of fuels and dirt movement and usually several blades wide.	Dozer line 1-4 (mostly more than 1) blades wide. VERY steep, lots of fuel accumulation and a few dozer pushes off the side. Ties into ridge dozer line. Lots of dirt moved as well. READ D. Plummer	Not Cleared
Completed Dozer Line	122	Div A and W	Repair Needed	Will need excavator for steep grade and significant fuels accumulation with berms.	Dozer line to slight east of main line, leaves a center island. 1-2 blades wide, fuels accumulation. READ D. Plummer 08/14	Not Cleared
Completed Dozer Line	123	Div A and W	Repair Needed	Excavator needed for width of repair area and steep grade.	Dozer line up to McFarland ridge. Steep in the first section, 2-5 blades wide and a lot of side fuel accumulation. Lots of dirt movement. READ D. Plummer 08/14	Not Cleared
Completed Dozer Line	124	Div A and W	Repair Needed	<Null>	Dozer track coming down from McFarland ridge that connects. No blade, but there are old berms and washout on the unauthorized road section. READ D. Plummer	Not Cleared
Completed Dozer Line	125	Div A and W	Repair Needed	Excavator	Mostly 1 blade, 1-3 ft berms. Needs berms pulled back and vegetation spread on line. Very Rocky; water bars not necessary (tfelbeck)	Not Cleared
Completed Dozer Line	126	Div A and W	Completed - Inspected	Excavator	1-2 bodes, berms mostly 2 feet. Needs berms pulled in and water-barred. Needs barriers where connects to road (tfelbeck)	Not Cleared
Completed Dozer Line	127	Div A and W	Completed - Inspected	Excavator	Mostly 2 blades wide. Berms to 4 feet. Some fuels accumulation. Needs berms pulled back, water bars, and barriers where meets road	Not Cleared
Completed Dozer Line	128	Div A and W	Completed - Inspected	Excavator	2-6 blades wide. Berms to 4 feet. Berms need pulled back and needs earthen barriers where meets road. (Tfelbeck)	Not Cleared
Completed Dozer Line	129	Div A and W	Completed - Inspected	Excavator	1-5 blades wide. Several large pushes along top of ridge. Berms 2-4 feet. Need pulled back. Needs earthen barriers where meets road(tfelbeck)	Not Cleared
Completed Dozer Line	130	Div A and W	Completed - Inspected	Excavator	1-3 blades wide. Pushes throughout. Berms to 4 feet. Needs berms pulled back and earthen barriers where meets road (tfelbeck)	Not Cleared
Completed Dozer Line	131	Div A and W	Completed - Inspected	Excavator	1-4 blades. Berms to 2 feet. Needs berms pulled in, veg scattered throughout (tfelbeck)	Not Cleared
Completed Dozer Line	132	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	133	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	134	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Hand Line	135	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Road as Line	136	Div A and W	Repair Needed	Needs berms pulled, brush chipped, and bring back dozer pushes through drainage.	Shows being actual road on Ops Repair map and forest map. REAF Klotz	Not Cleared
Completed Road as Line	137	Div A and W	Repair Needed	Pull berms and chip slash on side of road	Shows being actual road on Ops Repair map and forest map. REAF Klotz	Not Cleared
Completed Dozer Line	138	Div A and W	Repair Needed	Steep, needs water bars, pull berms and scatter fuels. REAF Klotz	<Null>	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Road as Line	139	Div A and W	Repair Needed	Pull berms, chip brush	Shows being actual road on Ops Repair map and forest map. REAF Klotz	Not Cleared
Completed Dozer Line	140	Div A and W	Repair Needed	Block access at main road, pull some slash. REAF Klotz	Side dozer push about 200ft in length	Not Cleared
Completed Road as Line	141	Div A and W	Repair Needed	Chip brush, pull berms.	Shows being actual road on Ops Repair map and forest map. REAF Klotz	Not Cleared
Completed Road as Line	142	Div A and W	Repair Needed	Excavator	Follows unauthorized trail. 2 blades, berms to 2 feet. Very rocky. Needs berms pulled in and earthen barrier to prevent use (tfelbeck)	Not Cleared
Completed Road as Line	143	Div A and W	Completed - Inspected	Excavator	Mostly 1 blade, to 6 in places, with occasional push. Berms to 4 feet need knocked down. Needs recontoured, berms knocked down, and barriers constructed where applicable (tfelbeck)	Not Cleared
Completed Mixed Construction Line	144	Div A and W	Completed - Inspected	Excavator	Berms to 3 feet. Occasional push. Need berms pulled back and fuels scattered (tfelbeck)	Not Cleared
Completed Road as Line	145	Div A and W	Completed - Inspected	Excavator, graded	1 blade, berms to 3 ft. Knees berms knocked down, watered, and graded (tfelbeck)	Not Cleared
Road Repair	146	Div A and W	Repair Needed	<Null>	18" berm on outboard side of line needs knocked down	Not Cleared
Road Repair	147	Div A and W	Repair Needed	<Null>	1-2' berm needs knocked down for drainage	Not Cleared
Completed Dozer Line	148	Div A and W	Repair Needed	Excavator	Mostly one blade. Berms to 2 feet. Needs berms pulled in and water bars (tfelbeck)	Not Cleared
Completed Dozer Line	149	Div A and W	Repair Needed	<Null>	Mostly one blade, 1ft berms. Needs water bars and berms pulled in	Not Cleared
Completed Dozer Line	150	Div A and W	Repair Needed	Excavator	1 blade, berms to two feet. Needs berms pulled back, water bars	Not Cleared
Completed Hand Line	151	Div A and W	Repair Needed	Hand crew	Heads straight downhill; erosion concern	Not Cleared
Completed Dozer Line	152	Div A and W	Repair Needed	Excavator	1 blade, 1 ft berms Need pulled back + water bar (tfelbeck)	Not Cleared
Completed Dozer Line	153	Div A and W	Completed - Inspected	Excavator	2 blades, berms to 4 feet. Berms need knocked down and surface recontoured (tfelbeck)	Not Cleared
Completed Dozer Line	154	Div A and W	Completed - Inspected	Excavator	1 blade, berms to 3 ft. Needs barriers where meets road, berms knocked down, and contoured.	Not Cleared
Completed Dozer Line	155	Div A and W	Repair Needed	Excavator to pull berms back, but repair requirements relatively minor. 8/15/21	Mostly 1 blade w/ occasional push. Berms relatively small, and previously constructed water bars intact (tfelbeck)	Not Cleared
Completed Dozer Line	156	Div A and W	Repair Needed	Excavator	1-3 blades wide, berms to 3 feet. Needs berms pulled back, water bars	Not Cleared
Completed Dozer Line	157	Div A and W	In Progress	Excavator or Small dozer	1-2 blades, berms to 2 feet. Minimal repair needed; pull berms in and water bar where needed	Not Cleared
Completed Dozer Line	158	Div A and W	Repair Needed	Excavator or small dozer	1-2 blades, berms to 2 feet. Needs berms pulled back, occasional water bar	Not Cleared
Completed Dozer Line	159	Div A and W	Repair Needed	Hand crew	2 blades, 1-2 ft berms need knocked down. (Tfelbeck)	Not Cleared
Completed Dozer Line	160	Div A and W	Repair Needed	No equipment on site, water bars in on line but need to block at 55 road	2-5 blades wide, water bars in, need to block at 55 road (high priority)	Not Cleared
Completed Dozer Line	161	Div A and W	Repair Needed	<Null>	1-2 blades; large berms on sides, moon dust soil, black/black. assessed by arch MJP	Cleared for Repair
Completed Dozer Line	162	Div A and W	Repair Needed	<Null>	1-2 blades assessed by ARCH MJP	Cleared for Repair

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	163	Div A and W	Repair Needed	Tactical ridgetop repair needed	1 blade, green/black. Hose lay still on it. Assessed by arch MJP	Cleared for Repair
Completed Hand Line	164	Div A and W	Repair Needed	<Null>	Will need repair, punch out berm on downhill side	Not Cleared
Completed Dozer Line	165	Div A and W	Repair Needed	<Null>	1 blade in drainage	Not Cleared
Completed Dozer Line	166	Div A and W	Repair Needed	Tactical ridgetop repair needed	1 blade assessed by ARCH MJP	Cleared for Repair
Completed Dozer Line	167	Div A and W	Repair Needed	<Null>	1 blade, more above	Not Cleared
Completed Road as Line	168	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	169	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	170	Div A and W	Repair Needed	Needs to be mapped beyond this area	<Null>	Not Cleared
Completed Dozer Line	171	Div A and W	Repair Needed	<Null>	1-2 blades wide, short loop creating island. READ D. Plummer 08/17	Not Cleared
Completed Dozer Line	172	Div A and W	Repair Needed	Excavator recommended, possibly dozer since grade isn't incredibly steep	Dozer line, 2-5 blades wide. Berms, lots of fuel accumulation. READ D. Plummer 08/17	Not Cleared
Completed Dozer Line	173	Div A and W	Repair Needed	Slope topography too steep for dozer in most areas, repair with excavator.	Dozer line 1-3 blades wide, lots of soil movement and some fuels accumulation on berms. READ D. Plummer 08/17	Not Cleared
Completed Dozer Line	174	Div I	Repair Needed	<Null>	Parallels rd. Two blades. Minimal berms	Not Cleared
Completed Dozer Line	175	Div I	Repair Needed	<Null>	2 blades, minimal berms. Parallels road	Not Cleared
Completed Dozer Line	176	Div A and W	Repair Needed	Dozer line approximately three blades wide, at the top of the bench reaches approximately 1/4 acre dozer push. Heavy fuels in berms, steep line that continues to Highway 36. Potential seed mulch staging area next to Highway and both benches higher up	<Null>	Not Cleared
Completed Dozer Line	177	Div A and W	Repair Needed	This dozer line follows an on authorized route Road bed. I need to block access from authorized roads including Highway 36 and 29N64. 2 to 3 and four blades wide throughout. Heavy feels piled up in berm. Will need to bring back a vegetation to cover widening of road and dozer pushes, and add drainage as a dozer line and not repair as a road. TS 8/27	This road is an on authorized route on the forest transportation map	Not Cleared
Completed Dozer Line	178	Div A and W	Repair Needed	This dozer line follows an on authorized route Road bed. I need to block access from authorized roads including Highway 36 and 29N64. 2 to 3 and four blades wide throughout. Heavy feels piled up in berm. Ladders fuels present. Will need to bring back a vegetation to cover widening of road and dozer pushes, and add drainage as a dozer line and not repair as a road. TS 8/27	This road is an on authorized route on the forest transportation map	Not Cleared
Completed Dozer Line	179	Div A and W	Repair Needed	Those are one directly connecting with Highway 36. Block entrance to Highway. Add significant drainage work. Tensional area for seed and mulch plan due to potential weed entry from Highway into dubakella road system	<Null>	Not Cleared
Road Repair	180	Div A and W	Repair Needed	Road bladed by dozer. Will need drainage and possibly graded.	<Null>	Cleared for Repair

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	181	Div A and W	Repair Needed	Steep dozer line ~3 blades wide that narrows to one blade at bottom of the hill where it connects to Highway 36. Priority to block access from Highway 36 and add drainage so runoff does not affect highway. Heavy fuels piled in berm in several places. TS 8/17	<Null>	Not Cleared
Completed Road as Line	182	Div E and Contingency	Repair Needed	Excavator	2 blades adjacent road. Berms 2 ft. Berms need knocked down	Not Cleared
Completed Dozer Line	183	Div E and Contingency	Repair Needed	<Null>	Owen 8/17	Not Cleared
Completed Mixed Construction Line	184	Div E and Contingency	Repair Needed	<Null>	Mostly 4 blades, berms to 3 feet. Berms need knocked down and surface recontoured. road needs graded.	Not Cleared
Completed Dozer Line	185	Div E and Contingency	Repair Needed	Excavator	4 blades, berms to 3 feet. Needs berms knocked down and contoured	Not Cleared
Completed Hand Line	186	Div A and W	No Repair Needed	No need to repair	No Line at all here. Just an old foot trail. No repair needed. MJP	<Null>
Completed Dozer Line	187	Div A and W	Repair Needed	Tactical ridgetop repair needed. Close entry point at road. Water bar on steep parts. Pull berm. Pile vegetation for burning.	Primary line. 2-4 blades wide. Berm and vegetation on green side. Arch walked. MJP	Cleared for Repair
Completed Dozer Line	188	Div A and W	Repair Needed	Excavator	3-4 blades. Berms to 3 feet need pulled back and line needs rehabbed. Fuels accumulation needs bucked and scattered. Appears to be along an unauthorized trail that needs to be closed. Fairly rocky but may need water bars in spots (tfelbeck).	Not Cleared
Completed Dozer Line	189	Div A and W	Repair Needed	<Null>	4-5 blades wide, berms to 4 feet. Fuels accumulation (mostly <12" dbh). Berms need knocked down and water bars/ earthen barriers where applicable	Not Cleared
Completed Dozer Line	190	Div A and W	Repair Needed	Excavator	1-5 blades. Berms to 4 ft. Berms need pulled back. Rocky in places; water bars where necessary. Earthen barriers where meets road. (Tfelbeck)	Not Cleared
Completed Dozer Line	191	Div A and W	Repair Needed	Excavator	1-2 Blade wide. Berms to 4 ft. Resurface and spread veg across line. (Tfelbeck)	Not Cleared
Completed Dozer Line	192	Div A and W	Repair Needed	<Null>	2 blades berms 3ft. Needs barrier	Not Cleared
Completed Dozer Line	193	Div A and W	Repair Needed	Excavator	1 blade berms 2-3ft. Needs berms knocked down and contoured	Not Cleared
Completed Hand Line	194	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	195	Div A and W	Repair Needed	<Null>	1 blade minimal berms. Needs barrier and berms knocked down (tfelbeck)	Not Cleared
Completed Hand Line	196	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	197	Div A and W	Completed - Ready for Inspection	Excavator	1-2 Blades. Berms to 3 feet. Need berms knocked down, water bars, earthen barrier (tfelbeck)	Not Cleared
Completed Dozer Line	198	Div A and W	Completed - Ready for Inspection	<Null>	1-6 blades. Berms to 3 feet. Needs water bars and berms knocked down (tfelbeck)	Not Cleared
Completed Dozer Line	199	Div A and W	Completed - Ready for Inspection	Excavator	1 blade. Berms to 3ft need knocked down. Water bars where necessary (tfelbeck)	Not Cleared
Completed Dozer Line	200	Div A and W	Completed - Ready for Inspection	<Null>	2 blades minimal berms	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	201	Div A and W	Completed - Ready for Inspection	<Null>	1-6 blades. Berms to 4 feet. Needs contoured, berms pulled back, and barriers where meets road (tfelbeck)	Not Cleared
Completed Dozer Line	202	Div A and W	Completed - Ready for Inspection	Excavator	1 blade, berms 1-3 ft. Fuels accumulation. Needs berms knocked down and water bars (tfelbeck)	Not Cleared
Completed Dozer Line	203	Div A and W	Completed - Ready for Inspection	Excavator	Mostly 1 blade berms 1-3. Fuels accumulation. Berms need knocked down, fuels scattered, and water bars (tfelbeck)	Not Cleared
Completed Dozer Line	204	Div A and W	Completed - Ready for Inspection	Excavator	1 blade, berms to 2 ft. Berms need knocked down, water bars where needed (Tfelbeck)	Not Cleared
Completed Dozer Line	205	Div A and W	Completed - Ready for Inspection	<Null>	<Null>	Not Cleared
Completed Dozer Line	206	Div A and W	Repair Needed	<Null>	5-6 blades wide. Needs water bars and berms pulled in (tfelbeck)	Not Cleared
Completed Dozer Line	207	Div A and W	Repair Needed	Excavator	3-5 blades wide, berms to 5 ft w significant fuels accumulation. Needs berms bulled back and water bars	Not Cleared
Completed Dozer Line	208	Div A and W	Repair Needed	Excavator	1-2 blades. Berms 1-3 ft. Need berms knocked down (tfelbeck)	Not Cleared
Completed Dozer Line	210	Div A and W	Repair Needed	Excavator	6 blades, berms to 4'. Significant fuels accumulations. Berms need knocked down, water bars, access blocked w earthen barrier. (Tfelbeck)	Not Cleared
Road Repair	211	Div A and W	Repair Needed	<Null>	Berms to 2 feet need knocked down or drainage punched in	Not Cleared
Completed Dozer Line	212	Div A and W	In Progress	Excavator	1-4 blades, berms to 3 feet. Berms need knocked down and earthen barriers where meets road (tfelbeck)	Not Cleared
Completed Dozer Line	213	Div A and W	Repair Needed	<Null>	1-6 blades, berms 1-3 ft. needs berms knocked down and barriers where meets road (tfelbeck)	Not Cleared
Completed Dozer Line	214	Div A and W	Repair Needed	Excavator	1-7 blades, berms 1-3 ft. Needs berms knocked down, water bars, earthen barrier.	Not Cleared
Other	215	Div A and W	Repair Needed	<Null>	Roadside Timber Salvage opportunity downhill side of road. See REAF Klotz	Not Cleared
Other	216	Div A and W	Repair Needed	<Null>	Roadside Timber Salvage opportunity. REAF Klotz	Not Cleared
Completed Hand Line	217	Div A and W	No Repair Needed	No need to repair	No Line at all here. Just an old foot trail. No repair needed. MJP	<Null>
Completed Road as Line	218	Div L	Repair Needed	<Null>	<Null>	<Null>
Completed Hand Line	219	Div I	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	220	Div I	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	221	Div E and Contingency	Repair Needed	Excavator for fuels placement	1-2 blades wide, parallels spur road (most likely used for equipment access). READ D. Plummer 08/20	Not Cleared
Completed Hand Line	222	Div I	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	223	Div I	Repair Needed	<Null>	<Null>	<Null>
Completed Dozer Line	224	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Road Repair	225	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	226	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	227	Div E and Contingency	Repair Needed	Tactical ridgetop repair needed. Line follows road and ridge tops. Repair non-road line with standard repair.	<Null>	Not Cleared
Completed Dozer Line	228	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	229	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	230	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	231	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	232	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Road as Line	233	Div I	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	234	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Hand Line	235	Div I	Repair Needed	<Null>	CalFire GPX	Not Cleared
Completed Dozer Line	236	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Dozer Line	237	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Dozer Line	238	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Dozer Line	239	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Dozer Line	240	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Dozer Line	241	Div I	Repair Needed	<Null>	CalFire Rueger 8/21	<Null>
Completed Hand Line	242	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	243	Div S	Completed - Inspected	<Null>	<Null>	Not Cleared
Completed Hand Line	244	Div S	Repair Needed	<Null>	0020 on 8/19	<Null>
Completed Dozer Line	245	Div E and Contingency	Repair Needed	<Null>	Ops Meeting 08/21	Not Cleared
Completed Dozer Line	246	Div E and Contingency	Repair Needed	<Null>	Ops Meeting 08/21	Not Cleared
Completed Dozer Line	247	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	248	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	249	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	250	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	251	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	252	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	253	Div S	Repair Needed	Tactical ridgetop repair needed	<Null>	Not Cleared
Completed Dozer Line	254	Div S	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	255	Div A and W	Repair Needed	<Null>	Not precise but reflects general location and extent of dozer line. 1-6 blades along existing road. Berms 1-4 feet, significant fuels accumulation will need to be addressed.	Cleared for Repair
Completed Road as Line	256	Div A and W	Repair Needed	Excavator	Mostly 1 blade, berms to three feet. Needs berms pulled back, water bars.	Not Cleared
Completed Dozer Line	257	Div A and W	Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	<Null>	Not Cleared
Completed Dozer Line	258	Div A and W	Repair Needed	Close entry point at road. Water bar on steep parts. Pull berm. Pile vegetation for burning.	Primary line. 2-4 blades wide. Berm and vegetation on green side. Arch walked. MJP	Cleared for Repair
Completed Dozer Line	259	Div A and W	Completed - Ready for Inspection	<Null>	<Null>	Not Cleared
Completed Dozer Line	260	Div A and W	Completed - Ready for Inspection	<Null>	<Null>	Not Cleared
Completed Dozer Line	261	Div I	Repair Needed	<Null>	Reuger 8/22	<Null>
Completed Dozer Line	262	Div I	Repair Needed	<Null>	Reuger 8/22	<Null>
Completed Dozer Line	263	Div I	Repair Needed	<Null>	Reuger 8/22	<Null>
Completed Dozer Line	264	Div L	Repair Needed	<Null>	Reuger 8/22	<Null>
Completed Dozer Line	265	Div I	Repair Needed	<Null>	Reuger 8/22	<Null>
Completed Dozer Line	266	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	267	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	268	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Dozer Line	269	Div E and Contingency	Completed - Ready for Inspection	Repair completed prior to ARCH clearance. Walked by 2 ARCHs LaFave and Sholin on 8/27. Completed repair includes recontouring, and water bars. repair looks good. May need slashing and spreading of topsoil (REAF Sholin).	Dozer line typically 3-6 blades wide. Roughly follows a ridge finger down to a transmission corridor and the forest boundary (REAF Sholin)	Cleared for Repair
Other	270	Div E and Contingency	Other - See Comments	<Null>	Hose lay unknown length of 1" hose	Not Cleared
Completed Dozer Line	271	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	272	Div E and Contingency	Completed - Ready for Inspection	<Null>	<Null>	Not Cleared
Completed Dozer Line	273	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	274	Div I	Repair Needed	<Null>	Reuger 8/23	<Null>
Completed Road as Line	275	Div I	Repair Needed	<Null>	Reuger 8/23	<Null>
Completed Road as Line	276	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	277	Div A and W	Repair Needed	line is not slope and crosses several drainages	<Null>	Cleared for Repair
Completed Dozer Line	278	Div A and W	Repair Needed	Needs drainage and block access at road entrance	Dozer line from upper line down to road. REAF Klotz	Not Cleared
Completed Dozer Line	279	Div A and W	Repair Needed	Needs drainage and pile heavies, disperse fines.	Small dozer line from top of hill down to road below. REAF Klotz	Not Cleared
Completed Dozer Line	280	Div A and W	Repair Needed	Drainage and block access from main dozer line.	Small dozer push off main line. REAF Klotz	Not Cleared
Completed Dozer Line	281	Div A and W	Repair Needed	Needs 1-2 water bars and entrance at both roads blocked.	Short dozer line between upper and lower road. 1 blade wide. REAF Klotz	Not Cleared
Completed Dozer Line	282	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Completed Dozer Line	283	Div E and Contingency	Repair Needed	<Null>	Owen 8/17	Not Cleared
Completed Dozer Line	284	Div E and Contingency	Repair Needed	<Null>	<Null>	Not Cleared
Highlighted Feature	285	Div A and W	Unknown	Both sides of road	Area of high severity.high mortality	Not Cleared
Highlighted Feature	286	Div A and W	Unknown	Comments for Baer team. Both sides of road	Moderate high severity	Not Cleared
Highlighted Feature	287	Div A and W	Unknown	Both sides of road	High severity	Not Cleared
Highlighted Feature	288	Div A and W	Unknown	<Null>	Moderate high severity	Not Cleared
Completed Dozer Line	289	Div A and W	Repair Needed	See read or forest botanist for repair . Line possibly impacts sensitive botanical area	Dozer push through sensitive botanical area	Not Cleared
Highlighted Feature	290	Div A and W	Unknown	Area has high overstory mortality and soil impacts . Use for validation with Baer team	High severity area	Not Cleared
Highlighted Feature	291	Div A and W	Unknown	Validate with Baer team	High severity	Not Cleared
Highlighted Feature	292	Div A and W	Unknown	No repair needed. Monitoring	High severity area surrounding sensitive botanical area	Not Cleared
Completed Dozer Line	293	Div E and Contingency	Completed - Ready for Inspection	<Null>	Owen 8/17	Not Cleared
Completed Dozer Line	294	Div E and Contingency	Completed - Ready for Inspection	<Null>	<Null>	Not Cleared
Completed Dozer Line	295	Div S	Repair Needed	Steep slope. Needs repair and road blocking wpaxton 8/24/2021	Digitized dozerline	Not Cleared
Completed Dozer Line	296	Div S	Repair Needed	Streaming dozerline disappeared from collector. Using management action so giss knows. Wpaxton 8/24/21	Digitized dozerline	Not Cleared
Completed Dozer Line	297	Div S	Repair Needed	Sync of streaming data disappeared from collector. Wpaxton reaf 8/24	Digitized road as line with dozer pushes to widen. Pull berms from pushing and leave existing road tread open	Not Cleared
Completed Dozer Line	298	Div S	Repair Needed	Pull berm across 1 of 2 bladed dozer line . Water bar and block access at bottom near 289n05	Dozer line	Not Cleared
Completed Road as Line	299	Div A and W	Repair Needed	<Null>	<Null>	Not Cleared

FC Line Type	Repair Num	Division	Repair Status	Repair Comments	Comments	ARCH Clearance
Completed Road as Line	300	Div A and W	No Repair Needed	No repair needed here, unless road needs closing, then block entrance and scatter a little brush on road - REAF Spooner	- 1 blade wide line, small berm on side, no brush.	Not Cleared
Completed Dozer Line	301	Div A and W	Repair Needed	1 blade wide, pull slash onto road and possibly a few waterbars - REAF Spooner	<Null>	Not Cleared
Completed Dozer Line	302	Div A and W	Repair Needed	Needs waterbars every 50-100ft, pull berm back in and slash, block off bottom. - REAF Spooner	Upslope, 1 blade wide	Not Cleared
Completed Dozer Line	303	Div A and W	Repair Needed	Dozer line on rocky ridge, excavator preferred for this work. Replace rocks back onto line and block off access from roads. waterbars every 50ft on steep section - REAF Spooner	<Null>	Not Cleared
Completed Road as Line	304	Div A and W	No Repair Needed	Road as line, no repair needed. Only tracks visible - REAF Spooner	<Null>	Not Cleared
Completed Dozer Line	305	Div A and W	Repair Needed	needs berms pulled and brush placed - REAF Spooner	3-5 blades wide, intertwining off multiple road access points.	Not Cleared
Completed Dozer Line	306	Div A and W	Repair Needed	place slash and block off entrance with debris. Dozer is fine here - REAF Spooner	1-3 blade wide dozer push, little slash	Not Cleared
Completed Dozer Line	307	Div A and W	Repair Needed	smooth dozer pushes and place brush on line, place Water bar before road - REAF Spooner	NEEDS MAPPING FINISHED** 1- 3 blades wide along ridge line	Not Cleared
Completed Dozer Line	308	Div A and W	Repair Needed	knock down berms and scatter rock, scatter any available brush. - Reaf Spooner	1-2 blades long on a ridgeline, spotty burning on both sides. Brush	Not Cleared