

08/30/2021

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45740	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed	Extremely steep up from DP1 to ridge top. ~One blade wide. Crosses riparian area/streams at28rd/hwy36 turn off	Not Cleared
45741	Completed Dozer Line		Delete portions that overlay road as line entry	Repair Needed	East side of line #2	Cleared for Repair
45742	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed. Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several	Not Cleared
45743	Completed Hand Line		Arch MJP assessed	Repair Needed		Cleared for Repair
45744	Completed Dozer Line			Repair Needed		Not Cleared
45745	Completed Dozer Line			Repair Needed		Not Cleared
45746	Completed Dozer Line			Completed - Ready for Inspection	Tactical ridgetop repair needed	Not Cleared
45747	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed	Not Cleared
45748	Completed Dozer Line			Repair Needed		Not Cleared
45750	Completed Dozer Line			Completed - Ready for Inspection	Tactical ridgetop repair needed	Not Cleared
45798	Completed Dozer Line		1 blade, berms 1-3 feet	Repair Needed		Not Cleared
45799	Completed Dozer Line		1-2 blades wide, berms 1-4 feet. Fuels accumulation on downslope side of line	Repair Needed	Berms need knocked down/ tank trapped	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45800	Completed Hand Line			Repair Needed		Not Cleared
45801	Completed Dozer Line			Repair Needed		Not Cleared
45802	Completed Dozer Line			Repair Needed		Not Cleared
45804	Completed Dozer Line			Repair Needed		Cleared for Repair
45805	Completed Dozer Line			Repair Needed		Cleared for Repair
45806	Completed Hand Line		Around a dispersed camp site (hunting camp)	Repair Needed	Low priority repair and just where it meets the creek	Not Cleared
45807	Completed Dozer Line		Please delete this line and use the more accurate overlaid pieces. This line is not accurate and doesn't exist along road. TS	Repair Needed		Not Cleared
45808	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed	Not Cleared
45809	Completed Road as Line			Repair Needed		Cleared for Repair
45833	Completed Dozer Line		Black on both sides. 3 blades wide. Non-tactical. Excavator work. MJP	Repair Needed		Cleared for Repair
45834	Completed Dozer Line		Mostly 3 blades wide. Parts are very steep. Excavator work. Burned on both sides. MJP	Repair Needed		Cleared for Repair
45835	Completed Dozer Line			Repair Needed		Cleared for Repair

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45836	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed. Bladed 1-3 blades wide. Some fuel scatter on sides, old road was opened up for use	Cleared for Repair
45837	Completed Dozer Line			Repair Needed	Berms 1-4 ft High, fuel accumulation on sides. Dozer path 2-3 blades wide	Cleared for Repair
45838	Completed Dozer Line			Repair Needed	Dozer line, 1-2 blades wide. Stops near contour line. READ D. Plummer 08/10	Cleared for Repair
45839	Completed Dozer Line		1-5 blades wide. Significant side throw fuels accumulations. Berms 1-4 ft. Water bars required in places	Repair Needed	Tactical ridgetop repair needed	Cleared for Repair
45840	Completed Mixed Construction Line		Road adjacent 1-5 blades wide. Significant fuels accumulation, berms 1-4 ft.	Repair Needed		Cleared for Repair
45841	Completed Dozer Line		1-2 blades wide, berms 1-2 feet. Moderate fuels accumulation	Repair Needed		Cleared for Repair
45842	Completed Dozer Line		1-2 blades wides, berms 1-3 feet, moderate fuels accumulation	Repair Needed		Cleared for Repair
45843	Completed Dozer Line		1 blade, berms 1-2 feet. Needs water bars	Repair Needed		Cleared for Repair
45844	Completed Dozer Line		1 blade, berms 1-3 ft. Needs waterbars	Repair Needed		Cleared for Repair
45845	Completed Dozer Line		1-2 blades, berms 1-3 feet. Passes through drainage, remove downed trees from drainage bottom.	Repair Needed		Cleared for Repair
45846	Completed Dozer Line		1-2 blades wide, berms 1-2 feet. Moderate fuels accumulation	Repair Needed		Not Cleared
45847	Completed Dozer Line		1-2 blades wides, berms 1-3 feet, moderate fuels accumulation	Repair Needed		Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45848	Completed Dozer Line		Unmapped dozer line on private property. Potentially put in by landowners and not operations.	Repair Needed		Not Cleared
45849	Completed Hand Line			Repair Needed		Not Cleared
45850	Completed Dozer Line		Not precise but reflects general location and extent of dozer line. 1-6 blades along existing road. Berms 1-4 feet, significant	Repair Needed	Tactical ridgetop repair needed	Cleared for Repair
45851	Completed Dozer Line			Repair Needed	Dozer line not exact, road adjacent. germs 12-24 inches high. 1-2 blades wide	Not Cleared
45871	Completed Dozer Line		3 blades wide. Berms to 3 feet. Fuels accumulation consisting primarily of 12" trees. Crosses drainage	Repair Needed	Excavator. Needs water bars, berms pulled back and veg scattered across line. Drainage needs re contoured . TFelbeck	Not Cleared
45872	Completed Dozer Line		1-4 blades, berms to 4 feet but mostly 1. Fuels accumulations mostly 12" trees. Crosses dry creek bed	Repair Needed	Excavator. Berms need pulled back and veg scattered. Needs water bars; could use downed trees on site.	Not Cleared
45873	Completed Dozer Line		Primarily 1 blade, berms 1-2 feet. Needs erosion control	Repair Needed	Excavator. Water bars or horizontally placed trees	Not Cleared
45874	Road Repair		Berms 1-2 feet need knocked down. Roads need graded and drainages punched through berms	Repair Needed		Not Cleared
45875	Completed Dozer Line		1 blade, berms 1-2 feet.	Repair Needed	Needs erosion control features, berms pulled back	Not Cleared
45876	Road Repair		6-12" berm needs knocked down and road graded	Repair Needed		Not Cleared
45877	Completed Dozer Line		Dozer line 1-3 blades wide, some fuels accumulation. READ D. Plummer 08/11	Repair Needed		Not Cleared
45878	Completed Dozer Line		Dozer line downslope, 1-3 blades wide. READ D. Plummer 08/11	Repair Needed		Cleared for Repair

BJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45879	Completed Dozer Line	Dozer line 1-3 blades wide. Some fuels accumulation on side pushes.	Repair Needed	Excavator	Not Cleared
45881	Completed Dozer Line	Short dozer push off the main road, 1-2 blades wide	Repair Needed		Not Cleared
45882	Completed Dozer Line	Dozer line 1-3 blades wide, wider in some spots with debris pushed out of the path.	Repair Needed		Cleared for Repair
45884	Completed Dozer Line	Dozer line 1-3 blades wide	Repair Needed		Cleared for Repair
45887	Road Repair	29N25 Road graded	Repair Needed	Dirt berm along downhill side of road from hwy 36 to DP4. Dozer or excavator needed to knock down berm and possibly add drainage.	Cleared for Operations
45888	Repair Line	Old road to comms station. Dozed through. Keep open as road or repair as dozer line?	Repair Needed	1 blade wide, several pushes along road. Need berms removed and water bars added. Several large vegetation piles need to be pulled in and smashed.	Cleared for Repair
45889	Road Repair	Repair as road? Or is it decommissioned? Leave open for future use?	Repair Needed	Dirt firms on both sides of the road, several large vegetation piles and 12 inch diameter trees a long road side.	Not Cleared
45890	Completed Dozer Line		Repair Needed	Single blade; steep, needs drainage- connects two roads on curve	Not Cleared
45892	Completed Dozer Line		Repair Needed	Standard repair, narrow, one blade wide	Cleared for Repair
45893	Completed Dozer Line		Repair Needed	Standard repair, narrow at bottom and wide at top of hill near intersection with other line	Cleared for Repair
45896	Completed Dozer Line	Extremely steep up from DP1 to ridge top. ~One blade wide. Crosses riparian area/ streams at28rd/hwy36 turn off.	Repair Needed	Tactical ridgetop repair needed. Excavator	Not Cleared
45897	Completed Dozer Line		Repair Needed		Not Cleared

OBJECTID	FC Line Type Labe	el Comments	Repair Status	Repair Comments	ARCH Clearance
45898	Completed Dozer Line	New Dozerline. Not along road on this segment. varies 1-5 blades wide. Medium size trees pushed at north end of this	Repair Needed		Cleared for Repair
45899	Completed Dozer Line	Old closed road reopened for Dozerline and access. Needs repaired, closed. 081121.	Repair Needed		Cleared for Repair
45900	Completed Dozer Line	Dozerline along OHV road. Two blades wide. 081121	Repair Needed		Cleared for Repair
45901	Completed Dozer Line	Parallels and veers from keep trail. Mostly 3-4 blades wide. Black on both sides. Unauthorized rat needs closed	Repair Needed		Cleared for Repair
45902	Completed Dozer Line	Dozerline parallels road and has eyebrows. 2-3 blades wide. Ridge. Black on both sides. 081121	Repair Needed		Cleared for Repair
45903	Completed Dozer Line	2-3 blades wide Dozerline. On ridge. 081121	Repair Needed		Not Cleared
45904	Completed Dozer Line	Reopened logging road and off road. Single blade. Repair/close. 081121.	Repair Needed		Cleared for Repair
45905	Road Repair	Road as line. Outsloped road cut. Need berm cut down to prevent rilling. 081121	Repair Needed		Cleared for Repair
45906	Road Repair	Dozer improved road. No repair needed. 081121	Repair Needed		Cleared for Repair
45907	Completed Dozer Line	Dozer line 1-3 blades wide, lots of fuels pushed aside and berms. REAF D. Plummer	Repair Needed	Excavator recommended	Not Cleared
45908	Completed Dozer Line	Dozer line 1-3 blades wide. Connects to dozer push and road crossing. Soft soil and dense vegetation berms. TS 8/17	Repair Needed		Not Cleared
45909	Completed Dozer Line	Old dozer line, 1-3 blades wide and push a few hundred feet up hill. READ D. Plummer 8/12	Repair Needed	Excavator recommended	Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45910	Completed Dozer Line	Loops into line to the West. 1-3 blades wide. REAF D. Plummer 08/12	Repair Needed	Excavator recommended	Not Cleared
45911	Completed Dozer Line	Dozer line 2-4 blades wide, lots of material movement (slash and dirt). REAF D. Plummer 08/12	Repair Needed	Excavator, possibly dozer to move the dirt back to original location.	Not Cleared
45912	Completed Road as Line	1-2 ft berms. Needs graded and berms knocked down/ erosion control features	Repair Needed		Not Cleared
45913	Completed Dozer Line	1-2 blades wide, berms to 3 feet. Needs water bars, earthen barriers, and berms pulled back. Material on site to construct	Repair Needed	Excavator	Not Cleared
45914	Completed Dozer Line	1-2 blades, berms to 3 feet. Significant fuels accumulation in spots. Needs earthen barrier, water bars, berms pulled back, and	Repair Needed	Excavator	Not Cleared
45918	Completed Dozer Line	Short dozer push along the end of the road. 1-3 foot High berms, some fuels accumulation. READ D. Plummer	Repair Needed		Not Cleared
45919	Completed Dozer Line	Dozer line, one follows the road. 1-2 blades wide, very steep. READ D. Plummer 08/13	Repair Needed		Not Cleared
45920	Completed Dozer Line	Nearly level Dozerline. Single blade wide. Small berm.	Repair Needed	Just close. Sensitive soils.	Cleared for Repair
45921	Completed Dozer Line	Mostly 1 blade. Berms to 4 ft. Berms need pulled back. Needs water bars	Repair Needed	Excavator	Not Cleared
45922	Completed Dozer Line	1 blade, minimal berms. needs berms pulled back and water bars. Tfelbeck	Repair Needed	Hand crew or excavator	Not Cleared
45923	Completed Dozer Line	1 blade, 1 feet berms. Need pulled back and concealed w veg material	Repair Needed	Hand crew or excavator	Not Cleared
45924	Completed Dozer Line	1-5 blades wide. Berms to 4 feet. Significant fuels accumulation. Needs berms pulled back and water bars constructed (tfelbeck)		Excavator	Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45925	Completed Road as Line	1-2 feet berm on outboard side of road needs drainage punched in. Tfelbeck	Repair Needed		Not Cleared
45926	Completed Dozer Line	2 blades, berms to 4 feet. Fuels accumulations. Needs berms pulled back, water bars	Repair Needed	Excavator	Not Cleared
45927	Completed Dozer Line	1-4 blades, berms to 4 feet; very rocky. Fuels accumulation. Needs berms pulled back	Repair Needed		Not Cleared
45928	Completed Dozer Line	1 blade, berms to 3 feet. Needs water bars and berms pulled back (tfelbeck)	Repair Needed		Not Cleared
45929	Completed Road as Line	Mostly 1 blade, berms to three feet. Needs berms pulled back, water bars.	Repair Needed	Tactical ridgetop repair needed. Excavator	Not Cleared
45930	Completed Dozer Line	1 blade, berms to 4 feet. Needs berms pulled back and water bars (tfelbeck)	Repair Needed		Not Cleared
45931	Completed Dozer Line	1-3 blades, berms to3 feet. Crosses drainage. Needs berms pulled back and water bars. Drainage needs contouring	Repair Needed	Excavator	Not Cleared
45932	Completed Dozer Line	Mostly 1 blade, berms 1-3 ft. Needs berms pulled back (tfelbeck)	Repair Needed	Excavator	Not Cleared
45933	Completed Dozer Line	1 blade, berms to 3 feet. Needs berms pulled back and water bars. Low gps accuracy- starts downslope of road	Repair Needed	Excavator	Not Cleared
45934	Completed Dozer Line		Repair Needed	Single blade line connects staging area to lines above. Meets a 5 blade wide dozed area on top of first bench. Will drain direct; y into hwy36. One pile of heavy fuels, and heavy fuels	Cleared for Repair
45935	Completed Dozer Line		Repair Needed	Single blade connects staging area to hwy36	Cleared for Repair
45936	Completed Dozer Line		Repair Needed	Tactical ridgetop repair needed. 5 blades wide on top of ridge, heavy berms. Standard repair.	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45937	Completed Dozer Line			Repair Needed	This section pushed up serpentine soils. Do not water bar in any rocky areas, only soft soil.	Not Cleared
45938	Completed Dozer Line			Repair Needed	Very steep. High priority for drainage repair. 2-4 blades wide.	Not Cleared
45939	Completed Dozer Line			Repair Needed	Can be repaired, extra line from dozer entry/exit	Not Cleared
45942	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed. Dozer line along roadside, as one line. Grade road, pull back berms and vegetation from edge of dozer line	Not Cleared
45943	Road Repair			Repair Needed	Grade, water, and knock down small dirt berms	Cleared for Repair
45944	Road Repair			Repair Needed	Narrow, some fuels built up in berms.	Cleared for Repair
45945	Road Repair			Repair Needed	Grade, water, and knock down small dirt berms	Not Cleared
45946	Road Repair			Repair Needed	Grade, water, and knock down small dirt berms	Not Cleared
45948	Completed Dozer Line		1-4 blades wide, some parts outward push, main section has been driven on as if it was a road, some fuels pushed on edge.	Repair Needed	Tactical ridgetop repair needed	Cleared for Repair
45949	Completed Road as Line		1-2 blades wide next to road, some push, most fuels consumed by fire.	Repair Needed		Cleared for Repair
45951	Completed Hand Line		Hand line around spot fire	No Repair Needed	No repair needed, rocky soils, small area, no threat to cause damage if left as is	Not Cleared
45954	Completed Dozer Line		1 blade next OHV trail, diverts from trail by large rock, heavy fuels on fire side, reopened line from august	Repair Needed		Cleared for Repair

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45955	Completed Dozer Line		1-2 blades possibly along ohv trail. Reopened from august	Repair Needed		Cleared for Repair
45956	Completed Dozer Line			Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	Not Cleared
45957	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed. Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several	Not Cleared
45958	Completed Dozer Line			Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	Not Cleared
45959	Completed Dozer Line			Repair Needed		Not Cleared
45960	Completed Road as Line		Not dozer line.	Repair Needed		Cleared for Repair
45961	Completed Dozer Line			Repair Needed	Standard repair 2-3 blades wide. Heavy fuels in berm. Excavator needed, or saws crew and dozer	Cleared for Repair
45962	Completed Dozer Line			Repair Needed	Standard repair TS 8/14 single blade , dead end	Not Cleared
45963	Road Repair			Repair Needed	Knock down berm as needed to allow drainage	Cleared for Repair
45964	Completed Dozer Line		Dozer put along road 83, 1 blade wide. Some berms (1-3 feet High). READ D. Plummer 08/14	Repair Needed	Excavator work for steep grade, wider blade width on northern portion	Not Cleared
45965	Completed Dozer Line		Dozer line 1-4 (mostly more than 1) blades wide. VERY steep, lots of fuel accumulation and a few dozer pushes off the side. Ties	Repair Needed	Significant repair with an excavator will be needed, lots of fuels and dirt movement and usually several blades wide.	Not Cleared
45966	Completed Dozer Line		Dozer line to slight east of main line, leaves a center island. 1-2 blades wide, fuels accumulation. READ D. Plummer 08/14	Repair Needed	Will need excavator for steep grade and significant fuels accumulation with berms.	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45967	Completed Dozer Line		Dozer line up to McFarland ridge. Steep in the first section, 2-5 blades wide and a lot of side fuel accumulation. Lots of dirt	Repair Needed	Excavator needed for width of repair area and steep grade.	Not Cleared
45968	Completed Dozer Line		Dozer track coming down from McFarland ridge that connects. No blade, but there are old berms and washout on the unauthorized	Repair Needed		Not Cleared
45969	Completed Dozer Line		Mostly 1 blade, 1-3 ft berms. Needs berms pulled back and vegetation spread on line. Very Rocky; water bars not necessary	Repair Needed	Excavator	Not Cleared
45970	Completed Dozer Line		1-2 bodes, berms mostly 2 feet. Needs berms pulled in and water-barred. Needs barriers where connects to road (tfelbeck)	Completed - Inspected	Excavator	Not Cleared
45971	Completed Dozer Line		Mostly 2 blades wide. Berms to 4 feet. Some fuels accumulation. Needs berms pulled back, water bars, and barriers where meets	Completed - Inspected	Excavator	Not Cleared
45972	Completed Dozer Line		2-6 blades wide. Berms to 4 feet. Berms need pulled back and needs earthen barriers where meets road. (Tfelbeck)	Completed - Inspected	Excavator	Not Cleared
45973	Completed Dozer Line		1-5 blades wide. Several large pushes along top of ridge. Berms 2-4 feet. Need pulled back. Needs earthen barriers where meets	Completed - Inspected	Excavator	Not Cleared
45974	Completed Dozer Line		1-3 blades wide. Pushes throughout. Berms to 4 feet. Needs berms pulled back and earthen barriers where meets road (tfelbeck)	Completed - Inspected	Excavator	Not Cleared
45975	Completed Dozer Line		1-4 blades. Berms to 2 feet. Needs berms pulled in, veg scattered throughout (tfelbeck)	Completed - Inspected	Excavator	Not Cleared
45976	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed	Not Cleared
45977	Completed Dozer Line			Repair Needed		Not Cleared
45978	Completed Dozer Line			Repair Needed		Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45979	Completed Hand Line			Repair Needed		Not Cleared
45980	Completed Road as Line		Shows being actual road on Ops Repair map and forest map. REAF Klotz	Repair Needed	Needs berms pulled, brush chipped, and bring back dozer pushes through drainage.	Not Cleared
45981	Completed Road as Line		Shows being actual road on Ops Repair map and forest map. REAF Klotz	Repair Needed	Pull berms and chip slash on side of road	Not Cleared
45982	Completed Dozer Line			Repair Needed	Steep, needs water bars, pull berms and scatter fuels. REAF Klotz	Not Cleared
45983	Completed Road as Line		Shows being actual road on Ops Repair map and forest map. REAF Klotz	Repair Needed	Pull berms, chip brush	Not Cleared
45984	Completed Dozer Line		Side dozer push about 200ft in length	Repair Needed	Block access at main road, pull some slash. REAF Klotz	Not Cleared
45985	Completed Road as Line		Shows being actual road on Ops Repair map and forest map. REAF Klotz	Repair Needed	Chip brush, pull berms.	Not Cleared
45986	Completed Road as Line		Follows unauthorized trail. 2 blades, berms to 2 feet. Very rocky. Needs berms pulled in and earthen barrier to prevent use (tfelbeck)	Repair Needed	Excavator	Not Cleared
45987	Completed Road as Line		Mostly 1 blade, to 6 in places, with occasional push. Berms to 4 feet need knocked down. Needs recontoured, berms	Completed - Inspected	Excavator	Cleared for Repair
45988	Completed Mixed Construction Line		Berms to 3 feet. Occasional push. Need berms pulled back and fuels scattered (tfelbeck)	Completed - Inspected	Excavator	Cleared for Repair
45989	Completed Road as Line		1 blade, berms to 3 ft. Knees berms knocked down, watered, and graded (tfelbeck)	Completed - Inspected	Excavator, graded	Cleared for Repair
45990	Road Repair		18" berm on outboard side of line needs knocked down	Repair Needed		Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
45991	Road Repair	1-2' berm needs knocked down for drainage	Repair Needed		Not Cleared
45992	Completed Dozer Line	Mostly one blade. Berms to 2 feet. Needs berms pulled in and water bars (tfelbeck)	Repair Needed	Excavator	Not Cleared
45993	Completed Dozer Mostly one blade, 1ft berms. Needs was bars and berms pulled in		Repair Needed		Not Cleared
45994	Completed Dozer 1 blade, berms to two feet. Needs berms pulled back, water bars		Repair Needed	Excavator	Not Cleared
45995	Completed Hand Line	Heads straight downhill; erosion concern	Repair Needed	Hand crew	Not Cleared
45996	Completed Dozer Line	1 blade, 1 ft berms Need pulled back + water bar (tfelbeck)	Repair Needed	Excavator	Not Cleared
45997	Completed Dozer Line	2 blades, berms to 4 feet. Berms need knocked down and surface recontoured (tfelbeck)	Completed - Inspected	Excavator	Cleared for Repair
45998	Completed Dozer 1 blade, berms to 3 ft. Needs barrier meets road, berms knocked down, as contoured.		Completed - Inspected	Excavator	Not Cleared
45999	Completed Dozer Line	Mostly 1 blade w/ occasional push. Berms relatively small, and previously constructed water bars intact (tfelbeck)	Repair Needed	Excavator to pull berms back, but repair requirements relatively minor. 8/15/21	Not Cleared
46000	Completed Dozer Line	1-3 blades wide, berms to 3 feet. Needs berms pulled back, water bars	Repair Needed	Excavator	Not Cleared
46001	Completed Dozer Line	1-2 blades, berms to 2 feet. Minimal repair needed; pull berms in and water bar where needed	In Progress	Excavator or Small dozer	Not Cleared
46002	Completed Dozer Line	1-2 blades, berms to 2 feet. Needs berms pulled back, occasional water bar	Repair Needed	Excavator or small dozer	Not Cleared

46004 Com Line 46005 Com Line	npleted Dozer e npleted Dozer e npleted Dozer e	2 blades, 1-2 ft berms need knocked down. (Tfelbeck) 2-5 blades wide, water bars in, need to block at 55 road (high priority) 1-2 blades; large berms on sides, moon dust soil, black/black. assessed by arch MJP 1-2 blades assessed by ARCH MJP		No equipment on site, water bars in on line but need to block at 55 road	Not Cleared Not Cleared Cleared for Repair
46005 Com Line	npleted Dozer enpleted Dozer enpleted Dozer	at 55 road (high priority) 1-2 blades; large berms on sides, moon dust soil, black/black. assessed by arch MJP	Repair Needed		Cleared for
Line 46006 Com	npleted Dozer	soil, black/black. assessed by arch MJP			
	npleted Dozer	1-2 blades assessed by ARCH MJP	Repair Needed		ı
					Cleared for Repair
46007 Com Line		1 blade, green/black. Hose lay still on it. Assessed by arch MJP	Repair Needed	Tactical ridgetop repair needed	Cleared for Repair
46008 Com Line	•	Will need repair, punch out berm on downhill side	Repair Needed		Not Cleared
46009 Com Line		1 blade in drainage	Repair Needed		Not Cleared
46010 Com Line		1 blade assessed by ARCH MJP	Repair Needed	Tactical ridgetop repair needed	Cleared for Repair
46011 Com Line	•	1 blade, more above	Repair Needed		Not Cleared
46012 Com as Li	npleted Road Line		Repair Needed		Not Cleared
46013 Com Line	npleted Dozer		Repair Needed		Not Cleared
46014 Com Line	npleted Dozer		Repair Needed	Needs to be mapped beyond this area	Not Cleared

OBJECTID	FC Line Type Labe	Comments	Repair Status	Repair Comments	ARCH Clearance
46015	Completed Dozer Line	1-2 blades wide, short loop creating island. READ D. Plummer 08/17	Repair Needed		Not Cleared
46016	Completed Dozer Line	Dozer line, 2-5 blades wide. Berms, lots of fuel accumulation. READ D. Plummer 08/17	Repair Needed	Excavator recommended, possibly dozer since grade isn't incredibly steep	Not Cleared
46017	Completed Dozer Line	Dozer line 1-3 blades wide, lots of soil movement and some fuels accumulation on berms. READ D. Plummer 08/17	Repair Needed	Slope topography too steep for dozer in most areas, repair with excavator.	Not Cleared
46018	Completed Dozer Line	Parallels rd. Two blades. Minimal berms	Repair Needed		Not Cleared
46019	Completed Dozer Line	2 blades, minimal berms. Parallels road	Repair Needed		Not Cleared
46020	Completed Dozer Line		Repair Needed	Dozer line approximately three blades wide, at the top of the bench reaches approximately 1/4 acre dozer push. Heavy fuels in berms, steep line that continues to Highway 36.	Not Cleared
46021	Completed Dozer Line	This road is an on authorized route on the forest transportation map	Repair Needed	This dozer line follows an on authorized route Road bed. I need to block access from authorized roads including Highway 36 and 29N64. 2 to 3 and four blades wide	Not Cleared
46022	Completed Dozer Line	This road is an on authorized route on the forest transportation map	Repair Needed	This dozer line follows an on authorized route Road bed. I need to block access from authorized roads including Highway 36 and 29N64. 2 to 3 and four blades wide	Not Cleared
46023	Completed Dozer Line		Repair Needed	Those are one directly connecting with Highway 36. Block entrance to Highway. Add significant drainage work. Tensional area for seed and mulch plan due to potential	Not Cleared
46024	Road Repair		Repair Needed	Road bladed by dozer. Will need drainage and possibly graded.	Cleared for Repair
46025	Completed Dozer Line		Repair Needed	Steep dozer line ~3 blades wide that narrows to one blade at bottom of the hill where it connects to Highway 36. Priority to block access from Highway 36 and add drainage	Not Cleared
46026	Completed Road as Line	2 blades adjacent road. Berms 2 ft. Berms need knocked down	Repair Needed	Excavator	Not Cleared

OBJECTID	FC Line Type L	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46027	Completed Dozer Line		Owen 8/17	Repair Needed		Not Cleared
46028	Completed Mixed Construction Line		Mostly 4 blades, berms to 3 feet. Berms need knocked down and surface recontoured. road needs graded.	Repair Needed		Not Cleared
46029	Completed Dozer Line		4 blades, berms to 3 feet. Needs berms knocked down and contoured	Repair Needed	Excavator	Not Cleared
46030	Completed Hand Line		No Line at all here. Just an old foot trail. No repair needed. MJP	No Repair Needed	No need to repair	
46031	Completed Dozer Line		Primary line. 2-4 blades wide. Berm and vegetation on green side. Arch walked. MJP	Repair Needed	Tactical ridgetop repair needed. Close entry point at road. Water bar on steep parts. Pull berm. Pile vegetation for burning.	Cleared for Repair
46032	Completed Dozer Line		3-4 blades. Berms to 3 feet need pulled back and line needs rehabbed. Fuels accumulation needs bucked and scattered. Appears to be	Repair Needed	Excavator	Not Cleared
46033	Completed Dozer Line		4-5 blades wide, berms to 4 feet. Fuels accumulation (mostly <12" dbh). Berms need knocked down and water bars/ earthen	Repair Needed		Not Cleared
46034	Completed Dozer Line		1-5 blades. Berms to 4 ft. Berms need pulled back. Rocky in places; water bars where necessary. Earthen barriers where meets	Repair Needed	Excavator	Not Cleared
46035	Completed Dozer Line		1-2 Blade wide. Berms to 4 ft. Resurface and spread veg across line. (Tfelbeck)	Repair Needed	Excavator	Not Cleared
46036	Completed Dozer Line		2 blades berms 3ft. Needs barrier	Repair Needed		Not Cleared
46037	Completed Dozer Line		1 blade berms 2-3ft. Needs berms knocked down and contoured	Repair Needed	Excavator	Not Cleared
46038	Completed Hand Line			Repair Needed		Not Cleared

OBJECTID	FC Line Type La	bel Comments	Repair Status	Repair Comments	ARCH Clearance
46039	Completed Dozer Line	1 blade minimal berms. Needs barrier and berms knocked down (tfelbeck)	Repair Needed		Not Cleared
46040	Completed Hand Line		Repair Needed		Not Cleared
46041	Completed Dozer Line	1-2 Blades. Berms to 3 feet. Need berms knocked down, water bars, earthen barrier (tfelbeck)	Completed - Ready for Inspection	Excavator	Not Cleared
46042	Completed Dozer Line	1-6 blades. Berms to 3 feet. Needs water bars and berms knocked down (tfelbeck)	Completed - Ready for Inspection		Not Cleared
46043	Completed Dozer Line	1 blade. Berms to 3ft need knocked down. Water bars where necessary (tfelbeck)	Completed - Ready for Inspection	Excavator	Not Cleared
46044	Completed Dozer Line	2 blades minimal berms	Completed - Ready for Inspection		Not Cleared
46045	Completed Dozer Line	1-6 blades. Berms to 4 feet. Needs contoured, berms pulled back, and barriers where meets road (tfelbeck)	Completed - Ready for Inspection		Not Cleared
46046	Completed Dozer Line	1 blade, berms 1-3 ft. Fuels accumulation. Needs berms knocked down and water bars (tfelbeck)	Completed - Ready for Inspection	Excavator	Not Cleared
46047	Completed Dozer Line	Mostly 1 blade berms 1-3. Fuels accumulation. Berms need knocked down, fuels scattered, and water bars (tfelbeck)	Completed - Ready for Inspection	Excavator	Not Cleared
46048	Completed Dozer Line	1 blade, berms to 2 ft. Berms need knocked down, water bars where needed (Tfelbeck)	Completed - Ready for Inspection	Excavator	Not Cleared
46049	Completed Dozer Line		Completed - Ready for Inspection		Not Cleared
46050	Completed Dozer Line	5-6 blades wide. Needs water bars and berms pulled in (tfelbeck)	Repair Needed		Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46051	Completed Dozer Line	3-5 blades wide, berms to 5 ft w significant fuels accumulation. Needs berms bulled back and water bars	Repair Needed	Excavator	Not Cleared
46052	Completed Dozer Line	1-2 blades. Berms 1-3 ft. Need berms knocked down (tfelbeck)	Repair Needed	Excavator	Not Cleared
46054	Completed Dozer Line	6 blades, berms to 4'. Significant fuels accumulations. Berms need knocked down, water bars, access blocked w earthen	Repair Needed	Excavator	Not Cleared
46055	Road Repair	Berms to 2 feet need knocked down or drainage punched in	Repair Needed		Not Cleared
46056	Completed Dozer Line	1-4 blades, berms to 3 feet. Berms need knocked down and earthen barriers where meets road (tfelbeck)	In Progress	Excavator	Not Cleared
46057	Completed Dozer Line	1-6 blades, berms 1-3 ft. needs berms knocked down and barriers where meets road (tfelbeck)	Repair Needed		Not Cleared
46058	Completed Dozer Line	1-7 blades, berms 1-3 ft. Needs berms knocked down, water bars, earthen barrier.	Repair Needed	Excavator	Not Cleared
46059	Other	Roadside Timber Salvage opportunity downhill side of road. See REAF Klotz	Repair Needed		Not Cleared
46060	Other	Roadside Timber Salvage opportunity. REAF Klotz	Repair Needed		Not Cleared
46061	Completed Hand Line	No Line at all here. Just an old foot trail. No repair needed. MJP	No Repair Needed	No need to repair	
46062	Completed Road as Line		Repair Needed		
46063	Completed Hand Line		Repair Needed		Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46064	Completed Dozer Line			Repair Needed		Not Cleared
46065	Completed Dozer Line		1-2 blades wide, parallels spur road (most likely used for equipment access). READ D. Plummer 08/20	Repair Needed	Excavator for fuels placement	Not Cleared
46066	Completed Hand Line			Repair Needed		Not Cleared
46067	Completed Dozer Line			Repair Needed		
46068	Completed Dozer Line			Repair Needed		Not Cleared
46069	Road Repair			Repair Needed		Not Cleared
46070	Completed Dozer Line			Repair Needed		Not Cleared
46071	Completed Dozer Line			Repair Needed	Tactical ridgetop repair needed. Line follows road and ridge tops. Repair non-road line with standard repair.	Not Cleared
46072	Completed Dozer Line		Owen 8/17	Repair Needed		Not Cleared
46074	Completed Dozer Line			Completed - Ready for Inspection		Not Cleared
46075	Completed Dozer Line			Repair Needed		Not Cleared
46076	Completed Dozer Line			Repair Needed		Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46077	Completed Dozer Line			Repair Needed		Not Cleared
46078	Completed Dozer Line			Repair Needed		Not Cleared
46079	Completed Dozer Line			Repair Needed		Not Cleared
46081	Completed Road as Line			Repair Needed		Not Cleared
46082	Completed Dozer Line			Repair Needed		Not Cleared
46083	Completed Hand Line		CalFIre GPX	Repair Needed		Not Cleared
46085	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		
46086	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		
46087	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		
46088	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		
46089	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		
46090	Completed Dozer Line		CalFire Rueger 8/21	Repair Needed		

OBJECTID	FC Line Type Lab	oel Comments	Repair Status	Repair Comments	ARCH Clearance
46091	Completed Hand Line		Repair Needed		Not Cleared
46092	Completed Dozer Line		Completed - Inspected		Not Cleared
46093	Completed Hand Line	0020 on 8/19	Repair Needed		
46094	Completed Dozer Line	Ops Meeting 08/21	Repair Needed		Not Cleared
46095	Completed Dozer Line	Ops Meeting 08/21	Repair Needed		Not Cleared
46096	Completed Dozer Line		Repair Needed		Not Cleared
46097	Completed Dozer Line		Repair Needed	Tactical ridgetop repair needed	Not Cleared
46098	Completed Dozer Line		Repair Needed	Tactical ridgetop repair needed	Not Cleared
46099	Completed Dozer Line		Repair Needed		Not Cleared
46100	Completed Dozer Line		Repair Needed		Not Cleared
46101	Completed Dozer Line		Repair Needed		Not Cleared
46102	Completed Dozer Line		Repair Needed	Tactical ridgetop repair needed	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46103	Completed Dozer Line			Repair Needed		Not Cleared
46104	Completed Dozer Line		Not precise but reflects general location and extent of dozer line. 1-6 blades along existing road. Berms 1-4 feet, significant	Repair Needed		Cleared for Repair
46105	Completed Road as Line		Mostly 1 blade, berms to three feet. Needs berms pulled back, water bars.	Repair Needed	Excavator	Not Cleared
46106	Completed Dozer Line			Repair Needed	Likely old line from telephone fire. May be primary ridge to keep open and only repair with drainage. Crosses telephone ridge road several times.	Not Cleared
46107	Completed Dozer Line		Primary line. 2-4 blades wide. Berm and vegetation on green side. Arch walked. MJP	Repair Needed	Close entry point at road. Water bar on steep parts. Pull berm. Pile vegetation for burning.	Cleared for Repair
46108	Completed Dozer Line			Completed - Ready for Inspection		Not Cleared
46109	Completed Dozer Line			Completed - Ready for Inspection		Not Cleared
46110	Completed Dozer Line		Reuger 8/22	Repair Needed		
46111	Completed Dozer Line		Reuger 8/22	Repair Needed		
46112	Completed Dozer Line		Reuger 8/22	Repair Needed		
46113	Completed Dozer Line		Reuger 8/22	Repair Needed		
46114	Completed Dozer Line		Reuger 8/22	Repair Needed		

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46115	Completed Dozer Line			Repair Needed		Not Cleared
46116	Completed Dozer Line			Repair Needed		Not Cleared
46117	Completed Dozer Line			Repair Needed		Not Cleared
46119	Completed Dozer Line		Dozer line typically 3-6 blades wide. Roughly follows a ridge finger down to a transmission corridor and the forest boundary (REAF	Completed - Ready for Inspection	Repair completed prior to ARCH clearance. Walked by 2 ARCHs LaFave and Sholin on 8/27. Completed repair includes recontouring, and water bars. repair looks good.	Cleared for Repair
46120	Other		Hose lay unknown length of 1" hose	Other - See Comments		Not Cleared
46122	Completed Dozer Line		dozer following knob hill ridgeline south west. Typically 2-3 blades wide READ SHOLIN.	Repair Needed	Position above intermittent drainages will silt- in intermittent streams. reestablish contour, pull in berms, water bar, and slash.	Cleared for Repair
46123	Completed Dozer Line		5-7 blades wide ARCH Sholin	In Progress	Contour reestablished, and water bars installed. But, some water bars cross the existing road.these should be repaired by a hand crew. berms should be pulled, and slash spread	Cleared for Repair
46124	Completed Dozer Line			Repair Needed		Cleared for Repair
46125	Completed Dozer Line		Reuger 8/23	Repair Needed		
46126	Completed Road as Line		Reuger 8/23	Repair Needed		
46127	Completed Dozer Line		Short dozer line between upper and lower road. 1 blade wide. REAF Klotz	Repair Needed	Needs 1-2 water bars and entrance at both roads blocked.	Not Cleared
46128	Completed Dozer Line		Small dozer push off main line. REAF Klotz	Repair Needed	Drainage and block access from main dozer line.	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
46129	Completed Dozer Line		Small dozer line from top of hill down to road below. REAF Klotz	Repair Needed	Needs drainage and pile heavies, disperse fines.	Not Cleared
46130	Completed Dozer Line		Dozer line from upper line down to road. REAF Klotz	Repair Needed	Needs drainage and block access at road entrance	Not Cleared
46131	Completed Dozer Line			Repair Needed	line is not slope and crosses several drainages	Cleared for Repair
46132	Completed Dozer Line			Repair Needed	crosses 1 drainage	Cleared for Repair
46133	Completed Road as Line			Repair Needed		Not Cleared
46134	Completed Dozer Line		Delete portions that overlay road as line entry	Completed - Ready for Inspection	West side of line #2	Cleared for Repair
46139	Completed Dozer Line			Repair Needed		Not Cleared
47178	Highlighted Feature		Area of high severity.high mortality	Unknown	Both sides of road	Not Cleared
47179	Highlighted Feature		Moderate high severity	Unknown	Comments for Baer team. Both sides of road	Not Cleared
47180	Highlighted Feature		High severity	Unknown	Both sides of road	Not Cleared
47181	Highlighted Feature		Moderate high severity	Unknown		Not Cleared
47182	Completed Dozer Line		Dozer push through sensitive botanical area	Repair Needed	See read or forest botanist for repair . Line possibly impacts sensitive botanical area	Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
47183	Highlighted Feature	High severity area	Unknown	Area has high overstory mortality and soil impacts . Use for validation with Baer team	Not Cleared
47184	Highlighted Feature	High severity	Unknown	Validate with Baer team	Not Cleared
47185	Highlighted Feature	High severity area surrounding sensitive botanical area	Unknown	No repair needed. Monitoring	Not Cleared
47186	Completed Dozer Line	Nearly level Dozerline. Single blade wide. Small berm.	Repair Needed	Just close. Sensitive soils.	Cleared for Repair
47755	Completed Dozer Line	Digitized road as line with dozer pushes to widen. Pull berms from pushing and leave existing road tread open	Repair Needed	Sync of streaming data disappeared from collector. Wpaxton reaf 8/24	Not Cleared
47756	Completed Dozer Line	Digitized dozerline	Repair Needed	Streaming dozerline disappeared from collector. Using management action so giss knows. Wpaxton 8/24/21	Not Cleared
47757	Completed Dozer Line	Digitized dozerline	Repair Needed	Steep slope. Needs repair and road blocking wpaxton 8/24/2021	Not Cleared
47996	Completed Dozer Line	3 blades wide. Berms to 3 feet. Fuels accumulation consisting primarily of 12" trees. Crosses drainage	Repair Needed	Excavator. Needs water bars, berms pulled back and veg scattered across line. Drainage needs re contoured . TFelbeck	Cleared for Repair
47997	Completed Dozer Line	1-4 blades, berms to 4 feet but mostly 1. Fuels accumulations mostly 12" trees. Crosses dry creek bed	Repair Needed	Excavator. Berms need pulled back and veg scattered. Needs water bars; could use downed trees on site.	Cleared for Repair
47998	Completed Dozer Line	Primarily 1 blade, berms 1-2 feet. Needs erosion control	Repair Needed	Excavator. Water bars or horizontally placed trees	Cleared for Repair
47999	Completed Dozer Line	1 blade, berms 1-2 feet.	Repair Needed	Needs erosion control features, berms pulled back	Cleared for Repair
48608	Completed Dozer Line	Dozer line	Repair Needed	Pull berm across 1 of 2 bladed dozer line . Water bar and block access at bottom near 289n05	Not Cleared

OBJECTID	FC Line Type	Label	Comments	Repair Status	Repair Comments	ARCH Clearance
48871	Completed Dozer Line		Owen 8/17	Completed - Ready for Inspection		Not Cleared
48872	Completed Dozer Line			Repair Needed		Not Cleared
49782	Completed Road as Line		1 blade wide line, small berm on side, no brush.	No Repair Needed	No repair needed here, unless road needs closing, then block entrance and scatter a little brush on road - REAF Spooner	Not Cleared
49783	Completed Dozer Line			Repair Needed	1 blade wide, pull slash onto road and possibly a few waterbars - REAF Spooner	Not Cleared
49784	Completed Dozer Line		Upslope, 1 blade wide	Repair Needed	Needs waterbars every 50-100ft, pull berm back in and slash, block off bottom REAF Spooner	Not Cleared
49785	Completed Dozer Line			Repair Needed	Dozer line on rocky ridge, excavator preferred for this work. Replace rocks back onto line and block off access from roads. waterbars every 50ft on steep section - REAF Spooner	Not Cleared
49786	Completed Road as Line			No Repair Needed	Road as line, no repair needed. Only tracks visible - REAF Spooner	Not Cleared
49787	Completed Dozer Line		3-5 blades wide, intertwining off multiple road access points.	Repair Needed	needs berms pulled and brush placed - REAF Spooner	Not Cleared
49788	Completed Dozer Line		1-3 blade wide dozer push, little slash	Repair Needed	place slash and block off entrance with debris. Dozer is fine here - READ Spooner	Not Cleared
49789	Completed Dozer Line		NEEDS MAPPING FINISHED** 1- 3 blades wide along ridge line	Repair Needed	smooth dozer pushes and place brush on line, place Water bar before road - REAF Spooner	Not Cleared
49790	Completed Dozer Line		1-2 blades long on a ridgeline, spotty burning on both sides. Brush	Repair Needed	knock down berms and scatter rock, scatter any available brush Reaf Spooner	Not Cleared
49791	Completed Dozer Line		Dozer push	Repair Needed	Standard repair TS 8/14 single blade , dead end - REAF Spooner confirm	Not Cleared

OBJECTID	FC Line Type Label	Comments	Repair Status	Repair Comments	ARCH Clearance
50957	Completed Road as Line	Block access may be difficult. No material exists other than high severity snags.	Unknown	No material. Let snags fall across to block access	Not Cleared
50959	Retardant Drop	Documentation only	Other - See Comments	Probably no repair ended other than dozer line. Retardant does pass through upper creek headwaters although they are both dry currently. W Paxton reaf 8/29/2021	Not Cleared

Report Totals

Count: 314

Date Exported: 08/29/2021 21:19