

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
500	Repair Line	From DP27 to 13N06 use excavator to bring slash to road and masticate	Repair Needed		Not Cleared
501	Completed Road as Line	Repair notes by REAF Siedel.	Repair Needed	Grading needed.	Cleared for Repair
502	Other	Follows road and connects dozer or hand line leaf blower plastic water line in 10 ft wide footprint that needs cleared with leaf blower	Unknown		Not Cleared
503	Completed Dozer Line		Repair Needed	Water barring with excavator and industrial tracked chipper to handle tree throw, construct earthen berm at entry to 13N11	Cleared for Repair
504	Completed Dozer Line		Repair Needed	Water bars, pull back berms, excavator preferred, primarily road as line. if kept as road needs grading. Tank trap all areas dozer line hits the road	Cleared for Repair
505	Completed Dozer Line		Repair Needed	May want to maintain western 2/3 as a road, chip excess brush	Not Cleared
506	Completed Road as Line	Repair comments by REAF Siedel.	Repair Needed	Grading needed.	Cleared for Repair
507	Completed Hand Line		Repair Needed	Obscure visually with slash	Not Cleared
508	Completed Hand Line		Repair Needed	Water bars, berm pulled back into line.	Cleared for Hand Crew Repair
509	Completed Hand Line	Handling from FS boundary to the 44 rd through private land. Unknown when or by whom it was done. Handline now connected around structure	No Repair Needed		Cleared for Hand Crew Repair
510	Other	Line drawn in for hose lay and sprinklers to protect private water line. Needs GPS track. Flagged in red and black and marked water line.	Unknown		Not Cleared
511	Completed Road as Line	14N08A	Repair Needed	Knock berms	Not Cleared
512	Completed Road as Line	13N11	Completed - Ready for Inspection	Grade and eliminate berms, pull brush/fallen trees and limbs from ditches, ensure culverts are clear	Not Cleared
513	Completed Dozer Line	READ FKL: Retain hardwoods (black oaks and madrone) during reopening.	Completed - Ready for Inspection	Excavator for water barring	Not Cleared
514	Completed Road as Line	Road has been raked off of leaf litter down to the structure	Completed - Ready for Inspection	No blade work done, just raked by hand.	Not Cleared
515	Completed Road as Line	13N11 & 15N17	Repair Needed	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
516	Completed Dozer Line	Dozer line on west side of homesite. Hose lay length of line from pond to both structures	Repair Needed	Water bar as needed.	Not Cleared
517	Completed Dozer Line	dozer push unrelated to main line	Repair Needed	ARCH FABLE 8/13/21: water bar and pull brush back	Cleared for Repair
518	Other	Connect buyers edge to the beginning of the dozer line.	Unknown		Not Cleared
519	Completed Dozer Line	dozer line needs to be touched up w/ dozer one more time	Repair Needed	Critical Repair: ARCH FABLE 8/13/21: water bars and mechanical pulling back of brush and snags	Cleared for Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
520	Completed Road as Line	Access road to campground being used as control line	No Repair Needed		Not Cleared
521	Completed Hand Line	Hand line supported with sprinkler system, two 1500 Gallon pumpkins one mark three pump	No Repair Needed	Remove hose, missed middle section of hose maintain for planned controlled burn	Cleared for Repair
522	Other	Trail to get down to parking lot. Best access to get to bottom of DOZ line	No Repair Needed		Not Cleared
523	Completed Dozer Line	Repair notes by REAF Siedel. One blade wide.	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, pile fuels in center of line. Excavator needed. Per DIV N add as completed DOZ line	Cleared for Repair
524	Completed Hand Line	Repair comments by REAF Siedel.	Completed - Inspected		Cleared for Repair
525	Completed Road as Line	Access road into corral and tack barn being used as a control line	No Repair Needed		Not Cleared
526	Completed Road as Line		Repair Needed	Piles, maybe grading. Confirm with READ.	Not Cleared
527	Repair Line	Gate is currently closed but forest service has key for it. Road bed is in good shape overall. Rocked road but overgrown. Will need brushed and improved. Road stops right above old growth mixed hardwood/Doug fir stand and steep gradient.	No Repair Needed	Recon 8/18/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
528	Completed Hand Line	GPS track from REAF Bilbow	Completed - Ready for Inspection	Pull back berms and scatter available vegetation REAF Coffey 22 Sep *9/25/21 install a few water bars in steeper sections	Cleared for Hand Crew Repair
529	Completed Dozer Line	GPS tracks from REAF Bilbow	Completed - Ready for Inspection	Water bar steep areas, knock side Berms Down for erosion, invasive weeds noticed, definitely weed wash after	Cleared for Repair
530	Completed Dozer Line		Repair Needed	Water bars, pull in berms, pile brush, pull flagging	Cleared for Repair
531	Completed Dozer Line		Completed - Ready for Inspection	Water barring with excavator, construct earthen berm at entry to 14N01	Not Cleared
533	Completed Dozer Line	ARCH clearance by Holloway.	Completed - Inspected	Berms adjacent to road, water bars, and piling of fuels.	Cleared for Repair
534	Completed Mixed Construction Line	This is not 100 percent complete. We need to change this to show partially completed. Mixed to this point is probably best.	Repair Needed	Waterbars needed, slash piled, Berms knocked down, tank Trap where line meets road	Cleared for Repair
535	Repair Line	Followed an old road bed down from the big landing up on top of ridge nose. Road stops at a small slide that blocks road. Road could continue down from slide but beyond slide road became less defined. Road is heavily brushed over.	No Repair Needed	Recon 8/17/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
536	Other	Trail off of ridge saw line	Unknown	Saw line on ridge and trail, for possible firing operation	Not Cleared

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
537	Repair Line	Potential access road	No Repair Needed	Recon 8/17/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
538	Completed Hand Line		No Repair Needed	Water bars, pull back berms, pile brush, paper piles district plans a controlled burn here and requests the line remain.	Cleared for Repair
539	Completed Dozer Line	ARCH clearance by Holloway. One blade wide.	Completed - Inspected	Large wood or rock berms need to be place adjacent, water bars, and debris should be piled in middle of line.	Cleared for Repair
540	Completed Road as Line	improved old road with dozer	No Repair Needed		Not Cleared
541	Completed Hand Line	Hose lay plumbed. 59- 1 1/2" hoses, 31-gated wyes, 29- 1" nozzles and hoses and 29 reducer adapters.	Completed - Inspected	ARCH present for repair	Cleared for Repair
542	Completed Dozer Line	ARCH clearance by Holloway.	Completed - Inspected	Water bars, knock down berms, pile all remaining brush and paper each pile	Cleared for Repair
543	Completed Road as Line		Repair Needed	Check culverts, pull ditch, knock berms, grade surface grind stumps, pile and masticate slash	Not Cleared
544	Completed Dozer Line	Repair comments by REAF Siedel. Unauthorized section of dozer line extending east from approved/flagged route. One blade wide.	Completed - Inspected	Water bars, pile fuels in center of line, remove old flagging. Excavator needed. At grade at road junction.	Cleared for Repair
545	Completed Dozer Line	Dozer line with fire on both sides. Hose and brass along line. Hand lines coming off to N/NE.	Completed - Inspected	Need READ assessment	Cleared for Repair
546	Completed Hand Line		Repair Needed	Cover with slash and obscure entry points	Not Cleared
547	Completed Dozer Line		Repair Needed	Waterbars needed, knock Berms Down, slash piled, tank Trap where line meets road	Cleared for Repair
548	Completed Road as Line	13N33 decommed road NF	Repair Needed	Check culverts, pull ditch, knock berms, ensure rolling dips function, block entry to 13N11 with earthen berm	Cleared for Operations
549	Completed Dozer Line		Repair Needed		Cleared for Repair
550	Completed Road as Line		Repair Needed	Road doesn't need repair, chip slash	Cleared for Repair
551	Completed Road as Line	improved old road with dozer	No Repair Needed		Not Cleared
552	Completed Hand Line	Hose lay on hand line from River to structures.	Repair Needed	Pull hose lay	Not Cleared
553	Completed Hand Line	Previously built hand line around Forest Service Complex and Campground at Oak Bottom	No Repair Needed		Not Cleared
554	Completed Dozer Line	Dozer line for spot fire connects to 13N51Y. 1 blade wide. REAF Coffey 12 Aug 2021	Repair Needed	Waterbar especially in steep sections, and chip or pile down trees and woody debris on sides, knock down side Berms for erosion, tank trap/block at entrance near 13N51Y.	Cleared for Repair
555	Completed Road as Line		Repair Needed	Build earthen berm at entry to 13N08	Cleared for Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
557	Completed Road as Line		Repair Needed	Road doesn't need repair, chip slash	Cleared for Repair
558	Completed Road as Line	Old push boundaries line, raked from private hand line south to dozer push from the east	No Repair Needed		Not Cleared
559	Completed Dozer Line	Repair comments by REAF Siedel. Flagged resource concerns were avoided. One blade wide. Per DIV N add as completed DOZ line	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, stack fuels in center of line. Excavator needed.	Cleared for Repair
560	Completed Hand Line	GPS line of completed handline. REAF Coffey 14 Sep 2021. 11- 1 1/2" hose, 6-gated wyes, 5-1" nozzles, reducer adapters and hoses.	Completed - Inspected		Not Cleared
563	Completed Dozer Line	GPS tracks from REAF Bilbow	Completed - Ready for Inspection	Scatter available vegetation, pull back berms and install water bars REAF Coffey 22 Sep *9/25/21 non-native invasives noted, weed wash after	Cleared for Repair
564	Completed Road as Line	13N11	Completed - Ready for Inspection	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
565	Completed Dozer Line	GPS tracks from REAF Bilbow	Repair Needed		Cleared for Repair
566	Completed Dozer Line		Repair Needed	Water bars, pull back berm, pile brush, paper piles, tank trap anywhere dozer line hits the road	Cleared for Repair
567	Completed Dozer Line		No Repair Needed	per Chris Where "this line was never constructed"	Cleared for Repair
569	Completed Dozer Line	Repair comments by REAF Siedel. One blade wide.	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, pile fuels in center of line, remove old flagging. Excavator needed.	Cleared for Repair
570	Other	Contingency	No Repair Needed		Not Cleared
571	Completed Road as Line	13N08	Repair Needed	Road doesn't need repair, chip slash	Cleared for Repair
572	Completed Dozer Line		Repair Needed	Big berms need to be pulled back into line	Cleared for Repair
573	Completed Hand Line		Completed - Ready for Inspection	REAF Foust collected 8/10/21. Water barring and slash piling needed.	Not Cleared
574	Completed Dozer Line	This is dozer line and maybe was an old road. This is fires edge. No fire over line. Please adjust in GIS. Added sketch line form J. Martin 9/6 7:56 hrs. Sketch line accurate enough. *Was not an old road- Michael Sanchez	Completed - Inspected	Water bars, pull back berm if necessary, excavator preferred, Detour areas where road connects dozer line with log and dirt, rocks, or dirt	Not Cleared
575	Repair Line	Road comes to stream crossing. Not viable to go further. Crossing fully decommissioned and steep channel.	No Repair Needed	Recon 8/18/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
576	Completed Road as Line	Hand line ties into old administrative road. Using road as control line	No Repair Needed		Not Cleared
577	Completed Road as Line		No Repair Needed		Cleared for Repair
578	Completed Dozer Line		Repair Needed	Water bars, pull in berm, pile brush, pull flagging	Cleared for Repair
579	Completed Dozer Line	Dozer line with fire on both sides	Completed - Inspected	Need READ recommendations	Not Cleared

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
580	Completed Hand Line		Repair Needed	REAF Foust collected 8/9/21. Will require some water barring and slash coverage to remove visual presence from highway.	Not Cleared
581	Completed Dozer Line	Repair notes by REAF Siedel.	Completed - Inspected	Water bars, knock down berms, piles all slash in the middle of line, paper all piles	Cleared for Repair
582	Completed Dozer Line		Repair Needed		Not Cleared
583	Completed Road as Line	14N01	Repair Needed	Check culverts, pull ditch, chipping needed	Not Cleared
584	Completed Road as Line	Per TFLD add as road as Li e	Completed - Ready for Inspection	ditch clean out needed. material in ditch is primarily cut material from brushing road.	Not Cleared
585	Completed Road as Line	READ FKL: Retain hardwoods (black oaks and madrone) during reopening.	Repair Needed	Build earthen berm at entry to 13N08	Cleared for Repair
586	Completed Dozer Line	Repair notes REAF Siedel. One blade wide.	Completed - Inspected	Wood or rock berms adjacent to road, water bars, pile fuels in middle of line. Excavator needed. Per DIV N add as completed DOZ line.	Cleared for Repair
587	Completed Hand Line	Contingency hand line. Still needs hose lays.	Completed - Inspected		Cleared for Repair
588	Completed Dozer Line		Repair Needed	Water barring with excavator, industrial tracked chipper to handle tree throw, construct earthen berms at both entry points	Not Cleared
589	Completed Road as Line	Mechanical work completed some cleanup of road bed needed next 24 hours	Repair Needed	May need chip seal, some frost heave and pavement deficiencies present before work started, however some damage was caused by equipment during operations that need repaired.	Cleared for Repair
590	Repair Line		Repair Needed	Rubber water catchers burned up on Chicken Ladder road. Need some sort of repairs to catch rain water in the future to prevent erosion. Update 10/02 REAF Church: areas of road have material pushes on outside of road; will want to bring the material back onto road to avoid erosion. Suggest have hydro/roads READ evaluate the "rubber water catchers" in earlier comments to see if they should be repaired during suppression repair (they appear to provide minimal value).	Not Cleared
591	Completed Dozer Line	GPS tracks from REAF Bilbow	Completed - Ready for Inspection	Repair needed on line. 1 dozer blade wide. Waterbars, pull back berms, scatter available brush across line. REAF Coffey 22 Sep	Cleared for Repair
592	Completed Road as Line	Mastication contingency line.	Completed - Ready for Inspection	Push berms REAF Coffey 22 Sep	Not Cleared
593	Completed Hand Line	Hand line around structure at EC1	Repair Needed	Scatter brush across hand line	Not Cleared
594	Completed Fuel Break	HY 19 access road ties into trailer road and goes to potential water withdrawal site on the river	Repair Needed	Brush hog the blackberry brambles to improve access	Cleared for Operations
595	Completed Dozer Line		Repair Needed	Waterbars needed, knock Berms Down, slash piled, tank Trap where line meets road	Cleared for Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
596	Completed Dozer Line		Completed - Ready for Inspection	Southwestern 1/3 is an existing road, will need industrial chipper to deal with tree throw, brief handline through creek needs minor slash coverage	Not Cleared
597	Completed Dozer Line	READ FKL: Retain hardwoods (black oaks and madrone) during reopening.	Completed - Ready for Inspection	Excavator repair for water barring	Not Cleared
598	Completed Dozer Line	Repair comments by REAF Siedel. One blade wide.	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, pile fuels in center of line. Excavator needed. Per DIV N add as completed DOZ line	Cleared for Repair
599	Completed Hand Line	Existing road scraped to mineral soil. Hose lay down middle of road. 100feet of hose belongs to landowner	Repair Needed	Pull hose lay.	Not Cleared
600	Completed Hand Line		No Repair Needed	keep for planned controlled burn	Not Cleared
602	Other	the beginning of this road is impossible and would need a lot of work. However when you get down a ways it becomes a good 2 track. Potentially use dozer and UTV for access to creek bottom and trail below	Unknown		Not Cleared
603	Completed Dozer Line	Repair notes by REAF Siedel. One blade wide.	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, pile fuels in center of line. Per DIV N add as completed DOZ line	Cleared for Repair
604	Completed Dozer Line		Completed - Ready for Inspection	Water bar dozer line with excavator. Water bar small section of handline by the creek with crews	Cleared for Repair
605	Completed Hand Line	Fires edge with GPS and ground truth. Use this as fires edge. Both ends of the headline tie in to the independence road. This is a hand line and can be symbolized as such.	Repair Needed	Water bars, knock down berms, pull back berms, cover line with brush	Cleared for Repair
606	Completed Dozer Line	GPS tracks from REAF Bilbow	Repair Needed	Water bar as necessary, mostly flat, could be done with hand crew	Cleared for Repair
607	Completed Dozer Line		Repair Needed	Needs a few water bars.	Cleared for Repair
608	Completed Hand Line		No Repair Needed	Water bars, pull back berm, pile brush, paper piles district plans a controlled burn here this year and want line to remain	Cleared for Repair
609	Completed Hand Line	Hand line tying the dozer line into Elk Creek Road for property EC 8. ARCH clearance by Holloway.	Repair Needed	Water bar and drag brush across line.	Cleared for Repair
610	Completed Dozer Line	Dozer line abandoned before completion. One to three blades wide. Repair comments by REAF Siedel. Per DIV N add this as completed DOZ line	Completed - Inspected	Wood or rock berms adjacent to roads, water bars, pile fuels in center of line.	Cleared for Repair
611	Completed Road as Line		Repair Needed		Not Cleared

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
612	Completed Road as Line		No Repair Needed	Road minimally brushed, no repair recommended. Confirm with READ.	Not Cleared
613	Completed Road as Line		Repair Needed	Check culverts, pull ditch, knock berms, and grade surface	Not Cleared
614	Completed Hand Line	Handline around structure	Repair Needed	This is private property so a little rehabilitation would be nice	Not Cleared
615	Completed Road as Line		Repair Needed	Need to be graded	Cleared for Repair
616	Completed Road as Line		Repair Needed	Needs to be graded.	Cleared for Repair
619	Completed Road as Line	14N08 decommed road NF	Repair Needed	Restore any rolling dips at drainage crossings, knock berms, and construct earthen berm at entry to 14N14	Not Cleared
620	Completed Hand Line	Plumed hand line	Repair Needed	Improve old water bars, pull back berms, hide handline on road on both sides- D Frank	Cleared for Hand Crew Repair
621	Other	Appears to be old dozer line may be effective to cutting off switchbacks, Ties into driveway on Wielel	Unknown		Not Cleared
622	Completed Dozer Line		In Progress	Dozer line above DP 44 has big berms that need to be pulled back into line. And tank traps. Brush was scattered in line but needs to be piled. Dozer line below DP 44 looks awesome! Just needs to be tank trapped on both sides	Cleared for Repair
623	Completed Road as Line	Per TFLD Sebes mark as road as line	Other - See Comments	Assess road for fire traffic impacts.	Not Cleared
624	Completed Dozer Line	dozer push (old road?) directly above creek; line ends 1m from flowing water. probably a draft site.	Repair Needed	ARCH FABLE 8/14/21: water bars, consult with hydro	Cleared for Repair
625	Completed Dozer Line	Repair comments by REAF Siedel. One blade wide.	Completed - Inspected	Wood and rock berms adjacent to roads, water bars, pile fuels in center of line. Excavator needed.	Cleared for Repair
626	Completed Road as Line	14N01	Repair Needed	Check culverts, pull ditch	Not Cleared
627	Completed Dozer Line	Repair comments by REAF Siedel. One blade wide.	Completed - Inspected	Water bars, berms adjacent to roads, and piling of fuels. Remove old flagging. Excavator needed.	Cleared for Repair
628	Completed Hand Line	Repair comments by REAF Siedel.	Completed - Inspected	Rehab, water dips. Cultural advisor should be present for repair.	Cleared for Repair
629	Completed Dozer Line	Still active fire along both sides dozerline, stopped streaming early	Repair Needed	Water bars need to be placed, berm placed at bottom, and debris material should be piled	Not Cleared
630	Completed Road as Line		Completed - Ready for Inspection	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
631	Completed Dozer Line	From READ Fable 8/21/2021	Completed - Ready for Inspection	Waterbars in steep areas, rebuild and paper burn piles	Cleared for Repair
632	Other	Could be connected as protection line or was old line referenced by Ryan Wiegel	Unknown		Not Cleared
633	Other	Add this as the fires edge. Stays along the existing road as the line. 1/4 acre slop at end of this line.	Repair Needed		Not Cleared

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
635	Repair Line	Good road bed. Grown over road that would need heavy brushing and dozer work.	No Repair Needed	Recon 8/18/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
636	Completed Road as Line		Repair Needed	Push berms, clear culverts, clean mastication debris off road prism REAF Coffey 23 Sep	Not Cleared
637	Completed Hand Line		No Repair Needed	ARCH present for repair. Water bars, pull back berms, pile brush, paper piles READ Isaacs 9/29/21: hand line will be used by local unit for rx burn. No repair needed.	Cleared for Repair
638	Completed Dozer Line	Repair notes by REAF Siedel. Unauthorized continuation of dozer line west of approved/flagged route. One blade wide.	Completed - Inspected	Water bars, knock down berms, cover handline with any brush. Try to hide the line	Cleared for Repair
639	Completed Dozer Line	Repair comments by REAF Siedel. One blade wide.	Completed - Inspected	Dozer stopped short of road on west end to reduce damage. Wood or rock berm on east side adjacent to road, water bars, pile fuels in center of line.	Cleared for Repair
640	Completed Road as Line	Road as the line as well as fires edge is along this road. Please move fires edge as well	Repair Needed		Not Cleared
641	Completed Hand Line	Handline down to West Grider Creek. Hand drawn, not GPS-ed.	Completed - Inspected		Not Cleared
642	Completed Dozer Line	One blade width; cleared by ARCH Holloway.	Completed - Inspected	Water bars, knock down berms.	Cleared for Repair
643	Completed Hand Line		No Repair Needed	maintain for planned controlled burn	Cleared for Repair
644	Completed Dozer Line	Changed from fire edge - M. Engbring intel.	Repair Needed	Water bars, pull back berm, makes piles by hand, paper piles	Cleared for Repair
645	Completed Hand Line	Hose lay for EC6. Nine different structures plumbed with sprinkler systems. Lots of hose to be pulled	Repair Needed	Pull hose lays	Cleared for Hand Crew Repair
646	Completed Hand Line		Completed - Inspected	repair started, water bars constructed. needs to be covered.	Not Cleared
647	Completed Road as Line		Repair Needed	Water bars, pull back berm, excavator preferred	Not Cleared
648	Completed Dozer Line		Completed - Inspected	Water barring with excavator	Not Cleared
649	Other	Maintained trail system srf/knf. Scout Woolley trail for pinch point line	No Repair Needed		Not Cleared
650	Completed Hand Line	Raked off leaves for hose lay to run up around the east side of structures then up dozer line.	No Repair Needed		Not Cleared
651	Completed Hand Line		Completed - Ready for Inspection	Water barring needed and cover with slash	Cleared for Repair
652	Completed Hand Line	Previously built hand line around Forest Service Complex and Campground at Oak Bottom	No Repair Needed		Not Cleared
653	Completed Hand Line		Completed - Ready for Inspection	Needs water bars,in the steep areas	Cleared for Hand Crew Repair
654	Completed Mixed Construction Line	Handline and brushing around the cemetery. They are still large brush piles in the area that may need to be scattered or chipped	Other - See Comments		Not Cleared

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
655	Completed Road as Line		No Repair Needed	keep for planned controlled burn	Not Cleared
656	Completed Dozer Line		Repair Needed		Cleared for Repair
657	Completed Dozer Line	GPS tracks from REAF Bilbow	Repair Needed		Cleared for Repair
659	Completed Hand Line	This is a small line that is also the fire perimeter. Handline constructed and completed	Repair Needed		Not Cleared
660	Completed Road as Line	Repair comments by REAF Siedel.	Repair Needed	Grading needed.	Cleared for Repair
661	Completed Hand Line		No Repair Needed	Water bars, steep down to creek, pull hose D.F. keep line will for planned controlled burn	Cleared for Hand Crew Repair
662	Completed Hand Line		Completed - Ready for Inspection	Water barring needed	Not Cleared
663	Completed Road as Line	Repair notes by REAF Siedel.	Repair Needed	Grading needed.	Cleared for Repair
664	Completed Road as Line		Repair Needed	Road doesn't need repair, chip slash	Cleared for Repair
665	Completed Hand Line	Handline to protect his leg that goes around the cabin	Repair Needed		Not Cleared
666	Completed Road as Line	Repair comments by REAF Siedel.	Repair Needed	Grading needed.	Cleared for Repair
667	Completed Hand Line	Contingency line around private	Repair Needed	Water barring needed	Cleared for Hand Crew Repair
668	Completed Dozer Line		Repair Needed	Water bars, knock down berms, pile brush in dozer line, paper piles.	Cleared for Repair
669	Completed Dozer Line		Repair Needed	Water barring with excavator and will need industrial tracked chipper to handle tree throw	Cleared for Operations
670	Completed Dozer Line	Contingency dozer line around private land	Completed - Ready for Inspection	Water bars, scatter brush in black	Cleared for Repair
671	Completed Dozer Line		Repair Needed	Pull in the berms, water barred, scatter brush on the dozer line, seed the line, make the line unnoticeable. Don't use this line again on future fires.	Cleared for Repair
672	Other	Buyers edge runs from the road down to the river along this line. This is a GIS edit that will need to happen	Unknown		Not Cleared
673	Repair Line	Followed old mapped out road "Red Mountain". Well defined road bed stops at an wide open landing. Road in decent shape but grown over dead and live vegetation.	No Repair Needed	Recon 8/17/21, unknown whether completed, burned over, or abandoned. Revisit to assess repair needs.	Not Cleared
674	Completed Road as Line	Stops at DP 219.	Repair Needed	Needs to be graded.	Cleared for Repair
675	Completed Hand Line	Raked off line connecting to Existing Hanline unknown who installed	Repair Needed		Not Cleared
676	Completed Road as Line	Repair notes by REAF Siedel. Per DIV N add as completed DOX line	Completed - Inspected	Grading needed.	Cleared for Repair
677	Completed Road as Line	Repair notes by REAF Siedel.	Completed - Inspected	Grading needed.	Cleared for Repair
678	Completed Dozer Line		Repair Needed	Excavator for water barring	Not Cleared
679	Completed Hand Line		Repair Needed	Water bars, knock trench back into line, cover line with slash	Cleared for Hand Crew Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
680	Completed Road as Line	14N16	Repair Needed	Check culverts, pull ditch, knock berm, grade surface	Not Cleared
681	Completed Road as Line	Water Bars, knock berm down, remove flagging; TFLD Ferguson confirmed 9/26	Repair Needed	ARCH present for repair	Cleared for Hand Crew Repair
682	Other	Waterline from spring to tank that eventually feeds a residence/farm. Has a hose lay with sprinklers running alongside it.	Unknown		Not Cleared
683	Completed Road as Line	13N11	Completed - Ready for Inspection	Check culverts, pull ditch, knock berms, grade surface	Cleared for Repair
684	Completed Road as Line	13N02	Completed - Inspected	Check culverts	Not Cleared
685	Completed Road as Line	14N01	Repair Needed	Check culverts, pull ditch	Not Cleared
686	Completed Road as Line	15N17H decommed road NF	Completed - Inspected	Check culverts, pull ditch, knock berm, ensure rolling dips will drain, block entry to 15N17 with earthen berm	Not Cleared
687	Completed Dozer Line		Completed - Inspected	Water barring with excavator	Not Cleared
688	Completed Road as Line	14N01	Repair Needed	Check culverts	Not Cleared
689	Completed Road as Line	13N11	Repair Needed	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
690	Completed Road as Line	13N11	In Progress	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
691	Completed Hand Line	Saw line. Hose lay begins on the SW side of Elk Creek, and follows unnamed creek drainage. Poor footing. Continues to Chicken ladder road.	Other - See Comments		Not Cleared
692	Completed Hand Line	Handline around slop to road. Plumbed.	Repair Needed		Not Cleared
693	Completed Hand Line	Handline plumbed 1/2 way around slop (west half). Fire edge follows handline and dozer line to the west.	Repair Needed	Handline goes only part way round on each side into the black, minimal repair needed.	Not Cleared
694	Other	Walk to creek to find pump	Unknown		Not Cleared
695	Completed Dozer Line	Dozer pushed downhill. Would need additional work to hold as line.	Repair Needed	Water bars, pull back berms, cover dozer line with brush, try to hide dozer line	Cleared for Repair
696	Completed Dozer Line		Repair Needed	Water bars, pull back berm, make piles with equipment, paper by hand, tank trap anywhere the dozer line hits a road	Cleared for Repair
697	Completed Road as Line	This is the correct dozer line track. Walked. Update 10/02 REAF Church: areas of road have significant material pushes (berms) on outside of road; will want to bring the material back onto road to avoid erosion.	Repair Needed		Not Cleared
698	Completed Dozer Line		Repair Needed		Cleared for Repair
699	Completed Hand Line		Repair Needed		Not Cleared
700	Completed Dozer Line		Repair Needed		Cleared for Repair
701	Completed Dozer Line		Repair Needed		Not Cleared
702	Completed Dozer Line	This is the correct dozer line track. Walked.	Repair Needed	Water bars, pull back berms, pile brush, paper piles, pull flagging	Cleared for Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
703	Completed Hand Line	Actual fire edge. IR incorrect. Also please add a handline following this track. Everything is lined.	Repair Needed		Not Cleared
704	Other	Trigger Point	Unknown		Not Cleared
705	Other	Trigger Point			Not Cleared
707	Completed Hand Line		Repair Needed		Not Cleared
708	Completed Road as Line		Repair Needed		Not Cleared
709	Completed Hand Line		Repair Needed		Not Cleared
710	Completed Hand Line	Handline following fires edge around cabin.	Repair Needed		Not Cleared
711	Completed Hand Line	Handline around structure.	Repair Needed		Not Cleared
712	Completed Road as Line	THIS IS CORRECT. Opened road with dozer.	Repair Needed	Line/road will need rolling dips to channel water. Brush will need to be piled. Knock berm down	Cleared for Repair
713	Completed Hand Line		Repair Needed		Not Cleared
714	Completed Dozer Line	Tied from ridge to road.	No Repair Needed		Not Cleared
715	Completed Road as Line	County-maintained paved road.	Repair Needed	Knock down berms on road	Cleared for Repair
716	Completed Dozer Line		Repair Needed	Water bars, pull in berms, pile brush, pull flagging	Cleared for Repair
717	Completed Road as Line		Repair Needed		Not Cleared
718	Completed Dozer Line		Repair Needed		Not Cleared
719	Completed Road as Line	Opened up road.	Repair Needed		Not Cleared
720	Completed Dozer Line	Walked.	Repair Needed		Not Cleared
721	Completed Dozer Line	Titus Ridge Road (and fires edge from 86 to junction with Chicken Ladder.	Repair Needed	Washboarded gravel road	Not Cleared
722	Completed Dozer Line		Repair Needed	Water bars, pull in berms, pull flagging, pile any brush, paper piles	Cleared for Repair
723	Completed Dozer Line		Repair Needed	Water bars, pull berms back, pile any brush, pull flagging	Cleared for Repair
724	Completed Dozer Line	Dozer line across ridge. Tracked. Is accurate.	Repair Needed	Water bars, knock down berms, detour any area line meets road	Not Cleared
725	Completed Hand Line	TFLD Ferguson GPS walked this completed handline and confirmed that the previous handline that intersects this one was incorrectly mapped.	Completed - Inspected	Water bars, pull back berm, pile brush, paper piles, pick up any trash or flagging	Cleared for Repair
726	Completed Hand Line		Completed - Inspected	Most work needed upper 1/3, water bar and scatter brush. Lower portion has minimal cutting	Cleared for Repair
727	Completed Dozer Line		Repair Needed	Water bars, pull back berms, make piles, paper piles, tank trap anywhere dozer line hits the road	Cleared for Repair
728	Completed Road as Line	This is the correct dozer line track. Walked.	Repair Needed	Grade road, chip brush	Cleared for Repair
729	Completed Dozer Line		Repair Needed	Waterbars needed and tank trap/ or block access where line meets the road.	Cleared for Repair
730	Completed Dozer Line		Repair Needed	Waterbars needed and tank trap/ or block access where line meets the road.	Cleared for Repair

GISS_Misc	FeatureCategory	Comments	RepairStatus	RepairComments	ArchClearance
731	Completed Hand Line	TFLD Ferguson confirmed completed handline with bhouseman_nifc, 9/27	Repair Needed		Not Cleared
732	Completed Road as Line	14N11	Repair Needed	Check culverts, pull ditches, knock berms, grade surface	Not Cleared
733	Completed Road as Line		Completed - Inspected		Not Cleared
736	Other	46N68. UTV or small truck access advised.	No Repair Needed		Not Cleared
737	Completed Hand Line		Repair Needed		Not Cleared
738	Completed Road as Line	14N01A Decommed road NF	Repair Needed	Check culverts, pull ditch, knock berms, block entry to 14N01 with earthen berm	Not Cleared
739	Completed Hand Line	Actual handline track. Partially black on both sides. Earlier REAF comments indicate may not need repair	Other - See Comments		Not Cleared
740	Completed Dozer Line	Final line for DOZ. line stops above creek.	Completed - Inspected	Waterbars needed, knock down Berms, pile Slash. NEED ARCH PRESENT	Cleared for Repair
741	Completed Dozer Line	Fire is on both sides of the line here.	Completed - Inspected	Waterbars needed, slash piled, knock Berms Down	Cleared for Repair
742	Completed Road as Line	No suppression impacts for repair.	Completed - Inspected	Ditch where needed.	Not Cleared
743	Completed Dozer Line	Completed DOZ line. Fires edge is along this line till it terminates. Fire crossed at termination and slip begins over next GPS line below.	Completed - Inspected	Waterbars needed, slash piled, knock Berms Down, tank Trap / block access at road on	Cleared for Repair
744	Completed Hand Line	Hand line cliffs out over river.	Completed - Inspected	Waterbars needed, pull whatever little brush there is over line for erosion	Cleared for Hand Crew Repair
745	Completed Dozer Line	Looks like DOZ exited here and pushed his way out. One blade or two blades wide.	Completed - Inspected	Need comments from resource advisor	Not Cleared
746	Completed Road as Line	Ditch where needed	Completed - Inspected	Check culverts, pull ditch, knock berms, grade surface	Not Cleared
747	Completed Dozer Line	Dozer push across ridge.	Completed - Inspected	Berms on either side.	Cleared for Repair
748	Completed Road as Line		Completed - Inspected		Not Cleared
749	Completed Road as Line		No Repair Needed		Not Cleared
750	Completed Dozer Line		Completed - Inspected	Need ARCH present, smooth Berms, pile trees and slash to burn, or chip	Cleared for Repair
738	Completed Road as Line	14N01A Decommed road NF	Repair Needed	Check culverts, pull ditch, knock berms, block entry to 14N01 with earthen berm	Not Cleared
739	Completed Hand Line	Actual handline track. Partially black on both sides. Earlier REAF comments indicate may not need repair	Other - See Comments		Not Cleared
740	Completed Dozer Line		Repair Needed	Need ARCH present, smooth Berms, pile trees and slash to burn, or chip	Cleared for Repair