



	In Use - Fire Management		In Use - Fire Management
	Needs Assessment		Repair Needed
	Repair Needed		In Progress
	In Progress		Completed - Ready for Inspection
	Completed - Ready for Inspection		Completed - Inspected
	Completed - Inspected		No Repair Needed
	No Repair Needed		Other - See Comments
	Other - See Comments		Chipping

CLASS	Misc2	Feature/Category	Repair/Status	Label	Length/Feet	Repair/Notes
21		Completed Dozer Line	In Progress	1162		FULL REPAIR, 4 blades, pull berms and slash over line, water bar on steep slopes, block ingress/egress.
22		Completed Dozer Line	In Progress	6654		FULL REPAIR, 2-3 blades, pull berms and slash over line, water bar on steep slopes, block ingress/egress. Cleared by Arch Bonskowski/ still need dozer pushes pulled and slashed berms still need pulled along 50% of line as of 10/7 REAF_TONER 10/9
23		Completed Dozer Line	In Progress	350		pull berms and slash, decompact, few if any waterbars, cleared by ARCH Bonskowski. REAF Jackson 9/20
37		Completed Dozer Line	In Progress	1529		FULL REPAIR, 2 blades, pull berms and slash over line, block ingress/egress. large pushes along green side with heavy fuels. Platt 9/16/23
42		Completed Road as Line	Repair Needed	2980		Block ingress.
49		Completed Dozer Line	In Progress	378		CRITICAL REPAIR, Pull berms and slash, water bar steep slopes, block ingress/egress.
50		Completed Dozer Line	In Progress	212		FULL REPAIR, Pull berms and slash over line.
51		Completed Dozer Line	In Progress	812		Pull in slash, disperse berms/recontour, seed and scatter straw if possible
52		Completed Dozer Line	In Progress	422		Yes
54		Completed Dozer Line	In Progress	663		Yes
55		Completed Dozer Line	In Progress	2192		Critical repair: pull berms, spread slash and heavies, create waterbars
57		Completed Dozer Line	In Progress	539		moderate repair needed, water bars and scattered slash
60		Completed Dozer Line	Repair Needed	2084		Critical Repair - rare plants/IRA, type 3 excavator, pull back large berm in center from north to south, light decompact where needed, minimize disturbance/avoid areas with intact sod. Block ingress to prevent OHV access. Williams/Murphey-Deeks 9/13
62		Completed Road as Line	In Progress	6785		Road will need to be monitored for fire, suppression vehicle use degradation. Intermittently apply water to reduce silt. Placed in repair status "in progress" until fully assess.
63		Completed Dozer Line	In Progress	2481		critical repair: 4-6 blades wide, large pushes along edge, pull soil back in, potato patch, water bar where necessary, pull veg back over top pile heavies for burning per strategic line specs REAF_TONER 10/8
68		Completed Road as Line	In Progress	800		
71		Completed Dozer Line	Repair Needed	603		1 dozer wide, pull berms in, cover with slash SJ 4/19
72		Completed Road as Line	In Progress	Chip	10464	critical repair: opened decommissioned road, large berms along entire road, recontour soil, pull slash over, waterboard where needed, stream crossing need recontoured so outflow is open.
173		Completed Dozer Line	Needs Assessment	25		
74		Completed Road as Line	In Progress	16103		Road will need to be monitored for fire, suppression vehicle use degradation. Intermittently apply water to reduce silt. Placed in repair status "in progress" until fully assess.
75		Completed Dozer Line	In Progress	389		pull berms across line and naturalize hell spot landing REAF_TONER
76		Completed Road as Line	In Progress	2532		critical repair: opened decommissioned road, large soil berms piled next to road, recontour outside, pull veg in, water bars where needed. Michels & Platt 9/13/23
77		Completed Road as Line	In Progress	4263		Still needs canopy opened up by roller bunchers
78		Completed Dozer Line	Repair Needed	1018		3-4 blades wide, large piles against green side, pull soil and slash back in, potato patch mild slopes, water bar steep slopes.
79		Completed Dozer Line	In Progress	2403		CRITICAL REPAIR, 16' dozer line, Use Type 3 excavator to potato patch and waterbar steep sections, recontour, pull in slash. Steep, loose, rocky terrain towards end of dozer line. Lots of debris and heavies. REAF Olson 9/16
81		Access or Improved Road	Repair Needed	1620		4/30scatter slash only, no other actions needed RMD. Light repair needed after UTV and truck use. level and smooth rutted areas created by traffic. spread slash on line that was cut and tossed to the side REAF_TONER 10/8
82		Completed Dozer Line	In Progress	366		critical repair: water bars, potatoe patch spread slash REAF_TONER 9/12
176		Completed Road as Line	Needs Assessment	1776		
84		Completed Dozer Line	In Progress	1473		CRITICAL REPAIR: pull material back over dozer line, decompact soil. waterbars on steep sections. estimate 3 days for type 2 excavator. cleared by ARCH Bonskowski. REAF Jackson 9/19
85		Completed Dozer Line	In Progress	91		
178		Completed Hand Line	Needs Assessment	1174		
101		Completed Road as Line	In Progress	Chip	7097	ARCH Leonard cleared 9/4 // Chippilla Self feeding chipper. Broadcast chips. Type 2 excavator to assist in operation. Estimated 3 days. REAF Olson 9/15
104		Completed Dozer Line	Repair Needed	112		Pull back slash and debris, potato patch and water bars where needed. Arc_Platt, Reaf_Madera
105		Completed Dozer Line	Repair Needed	234		Pullback berms scatter vegetation. REAF BCDE SRF Arch Bonskowski 10/4
106		Completed Road as Line	In Progress	Chip	7253	Improved road: blade dropped on road, soil berm along road side, slash piled on side, mastication along road. repairs: pull soil berms over road and smooth, chip piled slash, ensure water drainage, arch platt 9/15/23.
107		Completed Road as Line	Repair Needed	Chip	351	Improved road: widened and mastication along this section of road. repairs: slash needs chipped, any soil piles need pulled in and smoothed out.
110		Completed Road as Line	In Progress	Chip	4575	Improved road w/ fuel reduction 15' upslope from road. Pull behind chipper and Hand Crew. Broadcast chips. REAF Olson 9/16
111		Completed Dozer Line	Repair Needed	402		16' wide. Pull in berms and slash. REAF Olson 9/16
117		Access or Improved Road	Repair Needed	18136		Road should be graded with either rolling dips or punch outs or both in steep areas. Equipment: Grader and water tender Engineer or Hydro needs Monroest 9/19/23.
120		Completed Road as Line	Repair Needed	754		CRITICAL REPAIR remove material from ditchline. cleared by ARCH Bonskowski. estimate 5 days for handcrew. REAF Jackson 9/19
122		Completed Road as Line	In Progress	Chip	1314	chip cut vegetation
123		Completed Road as Line	Repair Needed	Chip	481	chip cut vegetation
124		Completed Road as Line	Repair Needed	Chip	2241	chip cut vegetation
125		Completed Dozer Line	In Progress	330		pull berms and slash over line. REAF Jackson 9/20
127		Completed Dozer Line	Repair Needed	318		

Helispot
 Drop Point
 Other
 Stream Crossing
 Repair Point
 Landing or Log Deck

Dozer Push
 Water Source
 Completed Dozer Line
 Completed Hand Line
 Completed Road as Line
 Access or Improved Road

Repair Line
 Paved Road
 Gravel Road
 Primitive Road
 Closed Roads
 Local Road

4WD
 Closed Road
 Smith River Cx Wildfire Perimeter
 Federal Wilderness Boundary

SPRING SUPPRESSION REPAIR

Smith River Complex - Hurdygurdy Repair Area

94,639 acres as of 11/13/2023
Map Date 05/03/2024

Smith River Complex
CA-SRF-000968

REPAIR