

# Suppression Repair

Beachie Creek  
ORWIF-200299  
Riverside 2  
10/13/20  
Page: 2

	Division Break		Campground		Line Break Completed
	Drop Point		Trailhead		Planned Fire Line
	Landing or Log Deck		Label Point 2020_GISS_Edit		Completed - Inspected
	Repeater		State Highway		In Use - Fire Management
	Completed - Inspected		Major road		In Progress
	Repair Needed		Intermediate road		Repair Needed
	No Repair Needed		Minor road		Unknown
	Other - See Comments		Decommissioned or Closed		Wildfire Daily Fire Perimeter
	Unknown		County Boundary		Ranger District Boundaries
			Structures		Forest Service Wilderness Area
			Completed Dozer Line		Bureau of Land Management
			Road as Completed Line		U.S. Forest Service
			Access or Improved Road		Private/Unknown

FC Point Type	Repair Status	Repair Comments	Label
Drop Point	Completed - Inspected		DP-101
Drop Point	Completed - Inspected	Pulled back slash piled by culvert and scattered seed native seed if needed. 4/Jan 10-9-20	DP-64
Drop Point	Completed - Inspected	Unit will return to monitor beaver dam and seed if needed. 4/Jan 10-9-20	DP-69
Drop Point	No Repair Needed		DP-100
Drop Point	No Repair Needed		DP-102
Drop Point	No Repair Needed		DP-65
Drop Point	No Repair Needed		DP-66
Drop Point	No Repair Needed		DP-67
Drop Point	No Repair Needed		DP-71
Drop Point	No Repair Needed		DP-72
Drop Point	No Repair Needed		DP-73
Drop Point	No Repair Needed		DP-74
Drop Point	No Repair Needed		DP-75
Drop Point	Repair Needed	Cover exposed soil with either slash or native seed 4/Jan 10-8-20	DP-63
Landing or Log Deck			4610-26
Landing or Log Deck			4610-23
Landing or Log Deck			4610-24
Landing or Log Deck			4610-25
Landing or Log Deck			4610-27
Landing or Log Deck			4610-28

FC Line Type	Repair Status	Repair Comments	Length Feet
Road as Completed Line	Unknown		2259
Road as Completed Line	Unknown		3044
Road as Completed Line	Repair Needed		3753
Road as Completed Line	Repair Needed	Needs grading of berm caused by dozer. Masticated edge needs follow up hand cutting (stems were cut too long).	4956
Road as Completed Line	Repair Needed	4610 segment 2 - Begin grading to remove berm on roadside from tracked equipment and waterbar. begin slash removal from drainage features. barricade? light grading. 4610 brushing and mts - road prism needs brushed, ditches pulled and graded to remove mts and have proper drainage. Will require spot rock. starts at 150 spur, this segment has work rutting	13557
Road as Completed Line	Repair Needed	remove masticator debris from ditches and culvert. grade road for drainage and waterbar. remove berm on shoulder scatter large slash accumulation	30659
Road as Completed Line	In Progress	excavator cleaning ditch. READ Kidwell 10-6	4507
Road as Completed Line	Completed - Inspected	10/10/2020mkell_nfc-Per robertsanders_nfc-Inspected 10/09/2020 Completed. unknown dates/illavou-Completed fuel break. Unknown date unknown collector/light chipping needed	420
Road as Completed Line	Completed - Inspected	10/07/2020mkell_nfc-Inspected. 10/06/2020kidwell-Remove slash in ditch roadside	567
Road as Completed Line	Completed - Inspected	Sweeping of debris	1440
Road as Completed Line	Completed - Inspected	Logs in ditch need to be removed. Chip smaller material. Berms need to be knocked down. Rocky debris behind shoulder needs additional repair	2083
Road as Completed Line	Completed - Inspected	10/10/2020mkell_nfc-Per robertsanders_nfc-Inspected 10/09/2020 Completed. unknown dates/illavou-Completed fuel break	3160
Road as Completed Line	Completed - Inspected	10/10/2020mkell_nfc-Per robertsanders_nfc-Inspected 10/09/2020 Completed. unknown dates/illavou-Completed fuel break	3697
Road as Completed Line	Completed - Inspected	10/07/2020mkell_nfc-Per robertsanders_nfc-Inspected 10/09/2020 Completed. unknown dates/illavou-Completed fuel break. Unknown date unknown collector grading, remove berms, r	3740
Road as Completed Line	Completed - Inspected	remove berms on downhill side to allow drainage on road. Installing waterbars where needed for drainage, cleaning culverts, and ditches. If drainage of road or culvert is functional waterbars are not required. READ Kidwell 10/6/2020	3885

0 0.5 1 2 Miles

1:33,000 - 10/12/2020 2027  
Acre from GIS  
North American 1983 Datum, Lat/Long Grid

