

Repair Lines - Low Priority

Line Type NOT IN ('Management Action Point', 'Aviation Route', 'Aerial Hazard', 'Completed Burnout', 'Escape Route', 'Fire Edge (Field Collection)', 'Foam Drop', 'Highlighted Feature', 'Other', 'Planned Burnout', 'Planned Dozer Line', 'Planned Fuel Break', 'Planned Hand Line', 'Planned Mixed Construction Line', 'Planned Plow Line', 'Planned Road as Line', 'Planned Secondary Line', 'Retardant Drop', 'Temporary Flight Restriction', 'UAS Launch and Recovery Zone', 'Water Drop', 'Access or Improved Road', 'Completed Road as Line')
 Repair Status NOT IN ('In Use - Fire Management', 'No Repair Needed')
 Repair Priority = 'Low'
 FeatureStatus = 'Approved'
 IsVisible = 'Yes'
 DeleteThis = 'No'

GISS Misc	Line Type	Repair Status	Repairs Needed	Repair Comments
1043	Completed Hand Line	Completed - Inspected	Full Repair	Pull in berms, water bar, and cover with slash 7/31 REAF KC. Interim repair complete (water bars only) 8/17 REAF KC. Arch cleared LL.
1377	Completed Hand Line	Completed - Inspected	Full repair	READ Donnermeyer 08/23/2023
1214	Completed Dozer Line	Completed - Inspected	Full repair. Water bar, pull in berms and fix push spot	REAF Webster 08/24/23
1384	Completed Hand Line	Repair Needed	Yes	Repair with hand crew. Water bar to spec, pull berms, pull in slash- see repair plan for specs by. READ Donnermeyer Arch cleared 08/27/2023
1387	Completed Hand Line	Repair Needed	Light repair. Hand crew work.	3-5' line, REAF Webster, 8/24/23 - READ Donnermeyer 08/27/2023

Repair Lines - Medium Priority

Line Type NOT IN ('Management Action Point', 'Aviation Route', 'Aerial Hazard', 'Completed Burnout', 'Escape Route', 'Fire Edge (Field Collection)', 'Foam Drop', 'Highlighted Feature', 'Other', 'Planned Burnout', 'Planned Dozer Line', 'Planned Fuel Break', 'Planned Hand Line', 'Planned Mixed Construction Line', 'Planned Plow Line', 'Planned Road as Line', 'Planned Secondary Line', 'Retardant Drop', 'Temporary Flight Restriction', 'UAS Launch and Recovery Zone', 'Water Drop', 'Access or Improved Road', 'Completed Road as Line')
 Repair Status NOT IN ('In Use - Fire Management', 'No Repair Needed')
 Repair Priority = 'Medium'
 FeatureStatus = 'Approved'
 IsVisible = 'Yes'
 DeleteThis = 'No'

GISS Misc	Line Type	Repair Status	Repairs Needed	Repair Comments
1025	Completed Dozer Line	Repair Needed	Full Repair	Pull in berms, recontour steep section, add waterbars, scatter slash. Excavator work. Invasives present on 3318, seed heavily to prevent spread. REAF Martin 8/28
1385	Completed Dozer Line	Repair Needed	Full repair	READ Donnermeyer 08/23/2023
1371	Completed Dozer Line	Completed - Ready for Inspection	Full repair	READ Donnermeyer 08/23/2023
1373	Completed Dozer Line	Repair Needed	Full Repair	Could use more repair. Water bars look good. Interim stabilization complete (water bars only) 8/16 REAF KC.
1378	Completed Dozer Line	Repair Needed	Full repair	Interim stabilization completed (water bars only). 8/14 REAF KC.
1202	Completed Dozer Line	Repair Needed	Full repair	READ Donnermeyer 08/27/2023