

Repair Lines - Low Priority

Line Type NOT IN ('Management Action Point', 'Aviation Route', 'Aerial Hazard', 'Completed Burnout', 'Escape Route', 'Fire Edge (Field Collection)', 'Foam Drop', 'Highlighted Feature', 'Other', 'Planned Burnout', 'Planned Dozer Line', 'Planned Fuel Break', 'Planned Hand Line', 'Planned Mixed Construction Line', 'Planned Plow Line', 'Planned Road as Line', 'Planned Secondary Line', 'Retardant Drop', 'Temporary Flight Restriction', 'UAS Launch and Recovery Zone', 'Water Drop', 'Access or Improved Road', 'Completed Road as Line')
 Repair Status NOT IN ('In Use - Fire Management', 'No Repair Needed')
 Repair Priority = 'Low'
 FeatureStatus = 'Approved'
 IsVisible = 'Yes'
 DeleteThis = 'No'

GISS Misc	Line Type	Repair Status	Repairs Needed	Repair Comments
1043	Completed Hand Line	Completed - Inspected	Full Repair	Pull in berms, water bar, and cover with slash 7/31 REAF KC. Interim repair complete (water bars only) 8/17 REAF KC. Arch cleared LL.
1377	Completed Hand Line	Completed - Inspected	Full repair	READ Donnermeyer 08/23/2023

Repair Lines - Medium Priority

Line Type NOT IN ('Management Action Point', 'Aviation Route', 'Aerial Hazard', 'Completed Burnout', 'Escape Route', 'Fire Edge (Field Collection)', 'Foam Drop', 'Highlighted Feature', 'Other', 'Planned Burnout', 'Planned Dozer Line', 'Planned Fuel Break', 'Planned Hand Line', 'Planned Mixed Construction Line', 'Planned Plow Line', 'Planned Road as Line', 'Planned Secondary Line', 'Retardant Drop', 'Temporary Flight Restriction', 'UAS Launch and Recovery Zone', 'Water Drop', 'Access or Improved Road', 'Completed Road as Line')
 Repair Status NOT IN ('In Use - Fire Management', 'No Repair Needed')
 Repair Priority = 'Medium'
 FeatureStatus = 'Approved'
 IsVisible = 'Yes'
 DeleteThis = 'No'

GISS Misc	Line Type	Repair Status	Repairs Needed	Repair Comments
1025	Completed Dozer Line	Repair Needed	Full Repair	Pull in berms, recontour steep section, add waterbars, scatter slash. Excavator work. Invasives present on 3318, seed heavily to prevent spread. REAF Martin 8/28
1094	Completed Dozer Line	Completed - Inspected	Full- Pull in berms, pull in slash as available, provide erosion control. REAF CM 01Aug READ Lang 9/5 Seed and mulch.	Completed/inspected REAF Iodko 9/7. Excavator but Handcrew for berm and slash possible- water bar only light touch needed 8/22 REAF DA
	Completed Dozer Line	Repair Needed	Full repair	8/31 ARCH Cardarella- Block entrance and exit. cover line with slash, and knock down berms
	Completed Hand Line	Repair Needed	Light pull in of slash and add water bars, READ Miller 20230909	
	Completed Hand Line	Repair Needed	Light pull in of slash and add water bars, READ Miller 20230909	
	Repair Line	Repair Needed	Water bars, pull back berms & slash	