

**Feature Category (Point Type) Comments**

**Latitude WGS84 DDM Longitude WGS84 DDM**

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance
Access or Improved Road	Dead end potentially connect with Dozer		Unknown	Not Cleared
Access or Improved Road	Posted private property, Cox Ranch 743-9604. Need permission to access.		Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared
Access or Improved Road	Access	6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared
Completed Burnout	Hand ignitions		Unknown	Not Cleared
Completed Dozer Line	Repair complete	6/15: old road tank trapped @ road/gate and waterbarred. Needs seeding...	Unknown	Not Cleared
Completed Dozer Line	Completed by Land Owner		Unknown	Not Cleared
Completed Dozer Line	Completed by Land Owner		Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line	Structure protection		Unknown	Not Cleared
Completed Dozer Line		Could be done with hand crew, only a few berms left behind	Unknown	Not Cleared
Completed Dozer Line		Could be done with hand crew, only a few berms left behind	Unknown	Not Cleared
Completed Dozer Line		Very rocky unable to water bar.	Medium	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers,06/16/22, ARCH	Pull berm. Waterbar. Slash track hoe better tool. Reseed	Unknown	Cleared for Mechanical Repair
Completed Dozer Line		Slope at road is 0% up to 15% at small drainage, then 24% increasing to 33% near ridge top. Per rehab specs, waterbars/turnouts are needed each 9 to 10 ft. of elev. change or each 1 1/2 person heights. Minimal slash. Mostly water bar and smooth berms.	Unknown	Cleared for Operations
Completed Dozer Line	J.Ayers,06/15/22,ARCH	6/15: seeded, tank trapped, water barred, smoothed berms	Unknown	Cleared for Mechanical Repair
Completed Dozer Line		Seeded. North Star 2. Will need machinery. Need to dis courage vehicle use post rehab 6/18: ripped, berms smoothed, tank trapped & blocked, slash placed in line	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/22/22,seed	Seeded 6/28/2022 Walrod		Cleared for Operations
Completed Dozer Line	Single blade along existing, then pioneers to tie into handline. Mod to heavy piles prepped for chipping	Seeded and blocked walrod	Medium	Cleared for Operations
Completed Dozer Line	J.Ayers,seeded	seeded and slash placed	Unknown	Not Cleared
Completed Dozer Line	Up to 3 blades wide, ties into hand line. end of dozer line.	Bloodgood 1. May need to reseed upper part where there is little slash	High	Not Cleared
Completed Dozer Line		McKnight 3	Unknown	Not Cleared
Completed Dozer Line	old silver fire containment	Scarified and seeded. 6/25/2022 Walrod	Unknown	Cleared for Operations
Completed Dozer Line	old silver fire containment	Good Waterbars seeded 6/24/2022 Walrod	Unknown	Not Cleared
Completed Dozer Line		Has been seeded; 6/19: berms smoothed access blocked with spread slash inside treeline	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	seeded, J.Ayers,ARCH	Fairly flat, line seeded	Medium	Cleared for Mechanical Repair
Completed Dozer Line	Single blade dozerline, heavy piles of prepped line	McKnight 0. 6/19: berms are smoothed, handcrew has done waterbars	High	Not Cleared
Completed Dozer Line	Single track dozerline.	FSR 152A	High	Not Cleared
Completed Dozer Line	Two blades wide (10 to 12 ft.). Crosses blue line	Section of line from X road to drain should be done by crew. Light scrape	High	Cleared for Operations
Completed Dozer Line	consult REAFS/ARCH before repair	DP 144 A & B	Unknown	Not Cleared
Completed Dozer Line	This is the actual line.	pull in berm	High	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		North Star 3. 6/18: berms knocked down, slash over line, entrance blocked, seeded	Unknown	Cleared for Operations
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line	Very light scrape in meadow and used as road access	6/17: Seeding complete	Unknown	Not Cleared
Completed Dozer Line	Not a fireline, just needed for access.	FST 980 B	Unknown	Not Cleared
Completed Dozer Line	Large dozer berms along line need to be knocked down	6/23 REAF DRI. Repair completed by hand crew. Minimal scrape and push, so hand crew repair came out good.	Unknown	Not Cleared
Completed Dozer Line			Unknown	Cleared for Operations
Completed Dozer Line			High	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		reseed with grass, pull in berm, hay bales recommended for erosion control.	High	Not Cleared
Completed Dozer Line	Single blade, light scrape. Plumbed to Hwy 152	water bars on steep grades 6/23: REAF Bullock inspected and complete.	Unknown	Not Cleared
Completed Dozer Line		6/23: REAF Bullock inspected and complete. Water bar per rehab specs. On a 37-40% slope, pull existing slash over line, especially at road intersections	Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete. Water bar and pull slash per rehab specs.6/21: inspected, needs waterbars and slash covering uphill section intersecting road	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/14/22,ARCH		Unknown	Cleared for Hand Crew Repair
Completed Dozer Line	J.Ayers,06/14/22, ARCH,seeded	6/19: waterbarred, slash scattered over line	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers,06/16/22,ARCH seeded	Completed 6/24/22 READ Merrifield	Unknown	Cleared for Mechanical Repair
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		Dozer had to walk around rock drop off and push up slope from drainage bottom.	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/16/22,ARCH	water bars, knock down berms, more slash if possible	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	from Josh Goldstein		Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		Repaired dozer berms in creek bottom (jeimers_nfc 6/20)	Unknown	Not Cleared
Completed Dozer Line	Hand drawn based on READ Chamberlain	FSR 152 C	High	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		No repair needed per landowner request	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/20/22		Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Hand Crew Repair
Completed Dozer Line		reseed with grass, pull in berm, hay bales recommended for erosion control.	High	Not Cleared
Completed Dozer Line	Two blades wide.	Water bar, pull slash.	Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete	Unknown	Not Cleared

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance
Completed Dozer Line	Two blades wide. Moderately steep slope. Snap the fire perimeter to the dozer line.	Water bar, pull slash. Work could be done by crew	Unknown	Not Cleared
Completed Dozer Line	Varies- Two and three blades wide.	Water bar, pull slash.	Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line	Removed berm and large rocks, improved drainage.	They ran a single blade dozer line over an old road.	Unknown	Not Cleared
Completed Dozer Line	Dead end dozer line		Low	Cleared for Mechanical Repair
Completed Dozer Line			Unknown	Cleared for Mechanical Repair
Completed Hand Line		None needed	Unknown	Not Cleared
Completed Hand Line		6/15: handline obliterated	Low	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line		6/20: obliterated, slash covered, flagging removed	Unknown	Not Cleared
Completed Hand Line	This is hand line not drive able in a vehicle please delete road as line where the handline is		Unknown	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Hand Line	Improved existing trail		Unknown	Not Cleared
Completed Hand Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Hand Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Hand Line	Line for Wilson Lodge burnout. Plumbed		Unknown	Not Cleared
Completed Hand Line	Look for areas in the rocky section to get water off fire line. Do not stack large material.		Unknown	Not Cleared
Completed Hand Line		Seeded as needed Walrod	Medium	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line	Plumbed handline from structure #6 to two track road 6/19: no longer plumbed	Seed, spread debris back over line	Medium	Not Cleared
Completed Hand Line		6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line	Tied into natural barrier that ties into black		Unknown	Not Cleared
Completed Hand Line		6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Hand Line	Snagging needed minimal prep, line in place (existing)	6/25: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Hand Line	handline off end of dozer line		Low	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line		6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Hand Line	Completed 6/8/2022.	6/23: REAFBullock repair completed	Unknown	Not Cleared
Completed Hand Line		6/17: seeding complete	Unknown	Not Cleared
Completed Hand Line	Planned handline. Fuel break from silver		Unknown	Cleared for Hand Crew Repair
Completed Hand Line	Line to cut off switchbacks	6/21: REAFbullock, berms smoothed, waterbarred, slash covered - seeded.Complete	Unknown	Not Cleared
Completed Hand Line	Handline along private property fence.		Unknown	Not Cleared
Completed Hand Line	Connects rocky section of Dozer line.		Unknown	Not Cleared
Completed Hand Line		6/21: non-trail sections obliterated and trail sections reestablished	Unknown	Not Cleared
Completed Hand Line	6/16: dozer working tracking east from Escondido to cottonwood Well. Reassess		Unknown	Not Cleared
Completed Hand Line	From dozer line, east along fence line then turning south to Hwy 152.	6/21: inspected and repair complete	Unknown	Not Cleared
Completed Hand Line	Cleared brush off fence line and scraped fuels away from wood fence stays and posts. Follows a cow trail against the fence where it makes a V on the east portion. Prep work ends on the east side at a fence corner, 1,000 ft from N. Percha Rd..	6/21: Inspected and no repair necessary; Crews just cleared vegetation along fence line and a light scrape around some wooden posts.	Unknown	Not Cleared
Completed Hand Line			Unknown	Not Cleared
Completed Hand Line		6/21: inspected and repair complete	Unknown	Not Cleared
Completed Hand Line		6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Hand Line		6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Hand Line		6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Hand Line	from Josh Goldstein		Unknown	Not Cleared
Completed Hand Line	The dog leg in the SE portion needs to be rerouted slightly to avoid being over-slung at mid-slope.	Rehab completed 6/19, 6/21: inspected and complete	Unknown	Not Cleared
Completed Hand Line		6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Hand Line		6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Hand Line	Handline around Work Station main building and barn.		Unknown	Not Cleared
Completed Hand Line		Contacted landowner, no repair needed 6/23/22 READ Merrifield	Unknown	Not Cleared
Completed Hand Line	Wash used as hand line	Repaired per property owner 6/23/22 READ Merrifield	Unknown	Not Cleared
Completed Hand Line		Repairs per private owner completed 6/23/22 READ Merrifield	Unknown	Not Cleared
Completed Mixed Construction Line			Unknown	Not Cleared
Completed Mixed Construction Line	Road improved by single blade dozer. Light Brush cut and prepped for chipping		Unknown	Not Cleared
Completed Mixed Construction Line	Prepped line along existing 2 track		Unknown	Not Cleared
Completed Mixed Construction Line	Potential check line, single dozer line, seeded	6/23. Repaired with dozer. East end is not on MVUM, but has a road number sign. 6/19: tank trapped @ entrance, berms smoothed, slash covering line	Unknown	Not Cleared
Completed Mixed Construction Line			Unknown	Not Cleared
Completed Mixed Construction Line	Mostly all two track road that was never improved or prepped. It is in the same condition as before the incident.		Unknown	Not Cleared
Completed Mixed Construction Line	Creek Wash used as line	6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Mixed Construction Line	Road improvements with DOZ.		Low	Not Cleared
Completed Mixed Construction Line	Check feature more scouting needed 6/14: single blade dozer line along old 2-track. Brushing/ bucking on both sides with prep for chipping on one side	6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Mixed Construction Line	J.Ayers,06/18/22,ARCH	Spoke to landowner (Solapek) regarding rehab spec. He approved of completed work.	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARCH	Repaired to landowner specs added Waterbars where needed (jeimers_nfc 6/20)	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARCH	No repair recommended - road in good shape. (amcketh_nfc 6/19)	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARCH		Unknown	Cleared for Mechanical Repair

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance
Completed Mixed Construction Line			Unknown	Not Cleared
Completed Mixed Construction Line			Unknown	Not Cleared
Completed Mixed Construction Line	J.Ayers,06/18/22,ARCH With burn out off rd	Repaired with Waterbars	Unknown	Cleared for Mechanical Repair
Completed Road as Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Road as Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Road as Line	6/15: brushed and prepped for chipping.		Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line	Old road used as line, no improvements made. Ties into handline		Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Road as Line	Road prepped, and Blackburn completed.	Slash has been chipped.	Unknown	Not Cleared
Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line		6/19: bladed where possible	Unknown	Not Cleared
Completed Road as Line		6/19: bladed completed where possible	Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line		Keep slash out of road. End of road is circle drive.	Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line	Existing road 150	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Road as Line	Checkline	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line		McKnight 4	Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line		6/18: graded	Unknown	Not Cleared
Completed Road as Line		Lopped and prepped for chipping	Unknown	Not Cleared
Completed Road as Line	graveled road. Prepped slash on east side. Prepped chipping piles on west side	6/19: chipper and hand crew working north along road spreading and chipping. crewwo	Unknown	Not Cleared
Completed Road as Line	Completed road prep 6/8	Chipping is starting 6/12/22. 6/14: chipping complete 6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Road as Line	Prepped. Needs chipping..	Needs chipping, particularly between DP134 & H87 along Bald Hill. 6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Road as Line		Chipping needed at Mile Marker 30, just below Wright's Cabin and at Mile Marker 31.	Unknown	Not Cleared
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line	Hwy 152.	Need to chip slash from DP-140 to DP-141 at Lower Gallinas Campground. 3 chippers observed on this section of highway.	Unknown	Not Cleared
Completed Road as Line	Check / holding feature	6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Road as Line	Contingency line. Thinned fuel break along highway. Slash being chipped.	Crews currently chipping. 6/21: chipping complete and inspected	Unknown	Not Cleared
Completed Road as Line	Contingency line. Trees thinned/limbed sporadically as needed and where feasible.	Debris and slash is removed from roadway. 6/21: chipped and scattered off roadway	Unknown	Not Cleared
Completed Road as Line	Road prepped 30' to 40' on Fire side.	Chip slash. 6/23: REAF Bullock inspected and complete	Unknown	Not Cleared
Completed Road as Line		The lower end, in the pinyon, with a high amount of slash. 6/21: slash scattered, no sig impacts to road	Unknown	Not Cleared
Completed Road as Line	Old two-track road improved with single dozer with open grassy ridge from previous fire.	Water bar/water turnouts per rehab specs. 6/23: REAF Bullock completed and inspected.	Unknown	Not Cleared
Completed Road as Line	Hwy 152 to overlook	6/25: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Road as Line	Hwy 152	6/21: chipping complete and inspected	Unknown	Not Cleared
Completed Road as Line	With 30 ft wide fuel break along the lower (east) 1/4 mile to first campfire ring.	Chip 1/4 mile of slash. 6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Road as Line	Brushed, piled and prepped for chipper	Chipper recommended. 6/21: chipping complete and inspected	Unknown	Not Cleared
Completed Road as Line	522 Road. Improved road travel conditions with some water turnouts. Road bladed. No veg prep work but is in scattered junipers and grass.	6/25: REAFBullock inspected and complete. Much of the road has flat blade work with berms on each side of the road which will channel water. Add or reinstall water turn outs and rolling grade dips, particularly on the steeper sections.	Unknown	Not Cleared
Completed Road as Line	UTV access only. For a check line. Cut fuel break on north side of road. Need to remove slash from drainage bottom.	6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Road as Line	Prepped and chipped both sides 6/16/22	Chipping completed 6/18. No further repairs should be needed. 6/21: inspected and complete	Unknown	Not Cleared
Completed Road as Line	Lanford Repair		Unknown	Not Cleared
Completed Road as Line	UTV access only	6/23: REAFBullock no impacts noted	Unknown	Not Cleared
Completed Road as Line	Single track road. UTV access only	6/23: REAFBullock no impacts noted	Unknown	Not Cleared
Completed Road as Line	Fuels reduction on the south side of the road. Road passable by truck and Type 6 engine. Small turnaround spot at the end of the road.	Chipping and back haul completed 6/19. 6/21: inspected and chipping complete and inspected	Unknown	Not Cleared
Completed Road as Line	522 Road. Improved road travel conditions with some water turnouts. Road bladed. No veg prep work but is in scattered junipers and grass.	6/24: REAFBullock inspected and complete. Much of the road has flat blade work with berms on each side of the road which will channel water. Add or reinstall water turn outs and rolling grade dips, particularly on the steeper sections.	Unknown	Not Cleared
Completed Road as Line	522 Road. Improved road travel conditions with some water turnouts. Road bladed. No veg prep work but is in scattered junipers and grass.	6/25: REAFBullock inspected and complete. Much of the road has flat blade work with berms on each side of the road which will channel water. Add or reinstall water turn outs and rolling grade dips, particularly on the steeper sections.	Unknown	Not Cleared
Completed Road as Line	Road with some minimal cutting as prep. Road is in good condition and the few cut materials have been scattered.		Unknown	Cleared for Mechanical Repair
Other	ATV UTV trail		Unknown	Not Cleared
Other			Unknown	Not Cleared