

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance
Access or Improved Road	Dead end potentially connect with Dozer		Unknown	Not Cleared	Completed Dozer Line	Two blades wide. Moderately steep slope. Snap the fire perimeter to the dozer line.	Water bar, pull slash. Work could be done by crew	Unknown	Not Cleared	Completed Mixed Construction Line	J.Ayers,06/18/22,ARC With burn out off rd	Repaired with Waterbars	Unknown	Cleared for Mechanical Repair
Access or Improved Road	Posted private property, Cox Ranch 743-9604. Need permission to access.		Unknown	Not Cleared	Completed Dozer Line	Varies- Two and three blades wide.	Water bar, pull slash.	Unknown	Not Cleared	Completed Road as Line	ABrown REAF 7/3/22	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared	Completed Dozer Line			Unknown	Cleared for Mechanical Repair	Completed Road as Line	ABrown REAF 7/3/22	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared	Completed Dozer Line	Removed berm and large rocks, improved drainage.	They ran a single blade dozer line over an old road.	Unknown	Not Cleared	Completed Road as Line	6/15: brushed and prepped for chipping.		Unknown	Not Cleared
Access or Improved Road	Access	6/23: REAF Bullock inspected and complete	Unknown	Not Cleared	Completed Dozer Line	Dead end dozer line		Low	Cleared for Mechanical Repair	Completed Road as Line	Old road used as line, no improvements made. Ties into handline		Unknown	Not Cleared
Access or Improved Road			Unknown	Not Cleared	Completed Dozer Line			Unknown	Cleared for Mechanical Repair	Completed Road as Line			Unknown	Not Cleared
Completed Burnout	Hand ignitions		Unknown	Not Cleared	Completed Dozer Line	ABrown REAF 7/3/22		Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	A.Brown 7/1 REAF	7/1 seeded	Unknown	Not Cleared	Completed Dozer Line	ABrown REAF 7/3/22		Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Completed by Land Owner		Unknown	Not Cleared	Completed Dozer Line	ABrown REAF 7/3/22		Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Completed by Land Owner		Unknown	Not Cleared	Completed Dozer Line		None needed, seeded	Unknown	Not Cleared	Completed Road as Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Hand Line		6/15: handline obliterated	Low	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	confirm access from land owner		Unknown	Not Cleared	Completed Hand Line		6/20: obliterated, slash covered, flagging removed	Unknown	Not Cleared	Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Dozer Line	Structure protection		Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Dozer Line		Could be done with hand crew, only a few berms left behind	Unknown	Not Cleared	Completed Hand Line	A. Brown 7/1/22 REAF		Unknown	Not Cleared	Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Dozer Line		Could be done with hand crew, only a few berms left behind	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line	Existing two track roads		Unknown	Not Cleared
Completed Dozer Line		Very rocky unable to water bar.	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line	ABrown REAF 7/3/22		Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Hand Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared	Completed Road as Line		6/19: bladed where possible	Unknown	Not Cleared
Completed Dozer Line			Medium	Cleared for Mechanical Repair	Completed Hand Line	Improved existing trail		Unknown	Not Cleared	Completed Road as Line		6/19: bladed completed where possible	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/16/22, ARCH	Pull berm. Waterbar. Slash track hoe better tool. Reseed	Unknown	Cleared for Mechanical Repair	Completed Hand Line		Completed 6/21/22 READ Merrifield	Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Slope at road is 0% up to 15% at small drainage, then 24% increasing to 33% near ridge top. Per rehab specs, waterbars/turnouts are needed each 9 to 10 ft. of elev. change, or each 1 1/2 person heights. Minimal slash. Mostly water bar and smooth berms.	Unknown	Cleared for Operations	Completed Hand Line	Line for Wilson Lodge burnout. Plumbed		Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/15/22,ARC	6/15: seeded, tank trapped, water barred, smoothed berms	Unknown	Cleared for Mechanical Repair	Completed Hand Line		Look for areas in the rocky section to get water off fire line. Do not stack large material.	Unknown	Not Cleared	Completed Road as Line	ABrown REAF 7/3/22		Unknown	Not Cleared
Completed Dozer Line		Seeded. North Star 2. Will need machinery. Need to dis courage vehicle use post rehab 6/18: ripped, berms smoothed, tank trapped & blocked, slash placed in line	Unknown	Not Cleared	Completed Hand Line		Seeded as needed Walrod	Medium	Not Cleared	Completed Road as Line	Existing road 150	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/22/22,seed Walrod	Seeded 6/28/2022 Walrod	Unknown	Cleared for Operations	Completed Hand Line	Plumbed handline from structure #6 to two track road 6/19: no longer plumbed	Seed, spread debris back over line	Medium	Not Cleared	Completed Road as Line	Checkline	Completed 6/21/22 READ Merrifield	Unknown	Not Cleared
Completed Dozer Line	Single blade along existing, then pioneers to tie into handline. Mod to heavy piles prepped for chipping	Seeded and blocked walrod	Medium	Cleared for Operations	Completed Hand Line		6/24: REAFBullock inspected and complete.	Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	J.Ayers,seeded	seeded and slash placed	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Up to 3 blades wide, ties into hand line, end of dozer line	Bloodgood 1. May need to reseed upper part where there is little slash	High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		McKnight 3	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	old silver fire containment	Scarified and seeded. 6/25/2022 Walrod	Unknown	Cleared for Operations	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	old silver fire containment	Good Waterbars seeded 6/24/2022 Walrod	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Has been seeded; 6/19: berms smoothed access blocked with spread slash inside treeline	Unknown	Cleared for Mechanical Repair	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	seeded, J.Ayers,ARCH. 6/29 REAF DRI hand crew repaired this dozer line on old road	Fairly flat, line seeded	Medium	Cleared for Mechanical Repair	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Single blade dozerline, heavy piles of prepped line	McKnight 0. 6/19: berms are smoothed, handcrew has done waterbars	High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Single track dozerline. FSR 152A	Section of line from X road to drain should be done by crew. Light scrape	High	Cleared for Operations	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Two blades wide (10 to 12 ft.). Crosses blue line	FRS 152A	High	Cleared for Operations	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		FST 980 C	Unknown	Cleared for Mechanical Repair	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	consult READS/ARCH before repair	DP 144 A & B	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	This is the actual line.	pull in burn	High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Dozer line check, prepped. Light slash windrowed	McKnight 2. Disguise intersection with FSR. This leads into IRA. Rocky at end will need machinery for water bars at end of line.	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		North Star 3. 6/18: berms knocked down, slash over line, entrance blocked, seeded	Unknown	Cleared for Operations	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Very light scrape in meadow and used as road access	6/17: Seeding complete	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	A dozer push for access to containment line and potential medical egress. Not prepped and not part of fireline.	FST 980 A	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Not a fireline, just needed for access.	FST 980 B	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Large dozer berms along line need to be knocked down	6/23 REAF DRI. Repair completed by hand crew. Minimal scrape and push, so hand crew repair came out good.	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Cleared for Operations	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Needs repair	High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		spread bio mass pull in burms water bars.	High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Part of North Star 4 reseed with grass, pull in burn, hay bales recommended for erosion control.	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			High	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		McKnight 1	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Single blade, light scrape. Plumbed to Hwy 152	water bars on steep grades 6/23: REAF Bullock inspected and complete.	Unknown	Not Cleared	Completed Hand Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		6/23: REAF Bullock inspected and complete. Water bar per rehab specs. On a 37-40% slope, pull existing slash over line, especially at road intersections	Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete	Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete. Water bar and pull slash per rehab specs. 6/21: inspected, needs waterbars and slash covering uphill section intersecting road	Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Cleared for Mechanical Repair	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Cleared for Hand Crew Repair	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		6/19: waterbarred, slash scattered over line	Unknown	Cleared for Mechanical Repair	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Completed 6/24/22 READ Merrifield	Unknown	Cleared for Mechanical Repair	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Dozer had to walk around rock drop off and push up slope from drainage bottom.	Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/16/22,ARC seeded, J.Ayers,ARCH. 6/29 REAF DRI hand crew repaired this dozer line on old road	water bars, knock down berms, more slash if possible	Unknown	Cleared for Mechanical Repair	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line		Repaired dozer burns in creek bottom (jreimers_nfc 6/20)	Unknown	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared
Completed Dozer Line	Hand drawn based on READ Chamberlain	FSR 152 C	High	Not Cleared	Completed Mixed Construction Line			Unknown	Not Cleared	Completed Road as Line			Unknown	Not Cleared

Completed Dozer Line		intersecting road	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	seeded 7/2/2022 A.Brown REAF		Unknown	Cleared for Hand Crew Repair
Completed Dozer Line	J.Ayers,06/14/22, ARCH,seeded	6/19: waterbarred, slash scattered over line	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers,06/16/22,ARC seeded	Completed 6/24/22 READ Merrifield	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	from Josh Goldstein		Unknown	Not Cleared
Completed Dozer Line		Dozer had to walk around rock drop off and push up slope from drainage bottom.	Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/16/22,ARC seeded,J.Ayers,ARCH, 6/29 REAF DRI hand crew repaired this dozer line on old road	water bars, knock down berms, more slash if possible	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	from Josh Goldstein		Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		Repaired dozer burns in creek bottom (reimers_nfc 6/20)	Unknown	Not Cleared
Completed Dozer Line	Hand drawn based on READ Chamberlain	FSR 152 C	High	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line		No repair needed per landowner request	Unknown	Not Cleared
Completed Dozer Line			Unknown	Not Cleared
Completed Dozer Line	J.Ayers,06/20/22		Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Hand Crew Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Mechanical Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Hand Crew Repair
Completed Dozer Line	J.Ayers, 06/20/22	Completed 6/21/22 READ Merrifield	Unknown	Cleared for Hand Crew Repair
Completed Dozer Line		reseed with grass, pull in berm, hay bales recommended for erosion control.	High	Not Cleared
Completed Dozer Line	Two blades wide.	Water bar, pull slash.	Unknown	Not Cleared
Completed Dozer Line		6/24: REAFBullock inspected and complete. 6/23: REAF Bullock needs slash pulled and seeded. Water bar per rehab specs. On a 37-40% slope.. pull existing slash over line, especially at road intersections	Unknown	Not Cleared
Completed Dozer Line	J.Ayers06/22/22,ARCH	Waterbar, cover w slash, knock down dozer berms, block access from campsite. Reestablish drainage near bottom	High	Cleared for Operations

Completed Mixed Construction Line		Mostly all two track road that was never improved or prepped. It is in the same condition as before the incident.		Unknown	Not Cleared
Completed Mixed Construction Line		Creek Wash used as line	6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Completed Mixed Construction Line		Road improvements with DOZ.		Low	Not Cleared
Completed Mixed Construction Line		Check feature more scouting needed. 6/14: single blade dozer line along old 2-track. Brushing/bucking on both sides with prep for chipping on one side	6/24: REAFBullock inspected and complete	Unknown	Not Cleared
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC		Spoke to landowner (Solapek) regarding rehab spec. He approved of completed work.	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC		Repaired to landowner specs added Waterbars where needed (reimers_nfc 6/20)	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	No repair recommended - road in good shape. (amckeith_nfc 6/19)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Minimal repair needed. Smoothed section of existing road. (amckeith_nfc 6/19)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Tracked through. No repair to existing road required. (amckeith_nfc 6/19/22)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	No repair recommended. Existing road in good shape. (amckeith_nfc 6/19)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Minimal dozer push from fire ops on existing ranch road. Improved with water bar installations to limit erosion.		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC			Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Water bar construction on steep section of dozer push (amckeith_nfc 6/19)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Repaired to		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	Road smoothing and water bar installation (amckeith_nfc 6/19)		Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line	J.Ayers,06/18/22,ARC	With burn out off rd	Repaired to landowner specs added Waterbars where needed (reimers_nfc 6/20)	Unknown	Cleared for Mechanical Repair
Completed Mixed Construction Line				Unknown	Not Cleared

Completed Road as Line	522 Road. Improved road travel conditions with some water turnouts. Road bladed. No veg prep work but is in scattered junipers and grass.	6/24: REAFBullock inspected and complete. Much of the road has flat blade work with berms on each side of the road which will channel water. Add or reinstall water turn outs and rolling grade dips, particularly on the steeper sections.	Unknown	Not Cleared
Completed Road as Line	522 Road. Improved road travel conditions with some water turnouts. Road bladed. No veg prep work but is in scattered junipers and grass.	6/25: REAFBullock inspected and complete. Much of the road has flat blade work with berms on each side of the road which will channel water. Add or reinstall water turn outs and rolling grade dips, particularly on the steeper sections.	Unknown	Not Cleared
Completed Road as Line	Road with some minimal cutting as prep. Road is in good condition and the few cut materials have been scattered.		Unknown	Not Cleared
Completed Road as Line	Originally labeled as a dozer line but it is Road 4112 improved.		Unknown	Cleared for Mechanical Repair
Completed Road as Line			Unknown	Not Cleared
Completed Road as Line	ABrown REAF 7/3/22		Unknown	Not Cleared
Completed Road as Line	ABrown REAF 7/3/22		Unknown	Not Cleared
Completed Road as Line	ABrown REAF 7/3/22		Unknown	Not Cleared
Other	ATV UTV trail		Unknown	Not Cleared
Other	Fuel type change. May be a good location if needed for possible burn operations.	6/24: REAF Bullock no impacts noted	Unknown	Not Cleared
Other	Fuel type change. May be a good location if needed for possible burn operations.	6/24: REAFBullock no impacts noted	Unknown	Not Cleared
Other	Fuel type change. May be a good location if needed for possible burn operations.	6/24: REAFBullock no impacts noted	Unknown	Not Cleared
Other	Fuel type change. May be a good location if needed for possible burn operations.	6/24: REAFBullock no impacts noted	Unknown	Not Cleared
Other	If fire reaches this point consider bringing fire south from Apache peak trail / hand line South to the next viable check feature.		Unknown	Not Cleared
Other	Don't show on map yet. Two-track road, narrow, grown over with grass. Very rough. Do not recommend a truck. Could be opened up with a dozer or improved as a handline		Unknown	Not Cleared
Other	Access trail. Old road. Accessible by foot. May be useful in a firing/burnout operation. Fresh Bear tracks. Also, a Goshawk.	6/24: REAFBullock inspected and complete.	Unknown	Not Cleared
Other	Access to "Black Range Ranch". Narrow road. Limited turnaround spots.		Unknown	Not Cleared
Other	All flagging on this line pulled.		Unknown	Not Cleared
Other	All flagging pulled on this line.		Unknown	Not Cleared
Repair Line	Road had been damaged from equipment; needs DZ work	See road repair notes	Medium	Not Cleared
Repair Line			Unknown	Not Cleared
Road Repair	This portion of the 522 Road was rerouted. Water bars were installed and some branches scattered on the old road bed	6/21: Waterbars, berms and slash a scattered, inspected	Unknown	Not Cleared
Road Repair		Spoke to landowner (Solapek) regarding rehab spec. He approved of completed work.	Unknown	Not Cleared
Road Repair			Unknown	Not Cleared
Road Repair	Left open per landowners request. Smoothed road bed for better UTV access		Unknown	Not Cleared