

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	Length Feet
Completed Hand Line	Slash piled on green side. Ranges from moderate piles to nothing. - CColt-REAF		0	Not Cleared	1774
Completed Road as Line			0	Not Cleared	590
Completed Dozer Line			0	Not Cleared	2959
Completed Hand Line			0	Not Cleared	74
Completed Hand Line			0	Not Cleared	27
Completed Hand Line			0	Not Cleared	2668
Completed Dozer Line			0	Not Cleared	7295
Completed Dozer Line	Actual DL		0	Not Cleared	4127
Completed Dozer Line	berm could be pulled over. nearby debris could be scattered about. dozer line gains elevation. some water bars likely needed. excavator with thumb will probably do the best rehab.		0	Not Cleared	3248
Completed Dozer Line			0	Not Cleared	9329
Completed Hand Line	Smokey Bear completed hand line		0	Not Cleared	5939
Completed Dozer Line			0	Not Cleared	5670
Completed Mixed Construction Line		Repairs Completed (REAF Novack)	0	Not Cleared	2553
Completed Hand Line	Silver City IHC hand line	repair complete reaf scott	0	Not Cleared	689
Completed Dozer Line	Indirect dozer line on ridge south from Skyline Campground	1 blade wide - lightly scraped surface. Pull small berm and scatter slash where present. (REAF Larsen 5/31/24).	0	Not Cleared	2076
Completed Dozer Line		Recommend closure on 107 to prevent ATV/UTV access following fire management.	0	Not Cleared	6804
Completed Dozer Line		READ MCGERVEY	0	Not Cleared	587
Completed Dozer Line	Steep dozerline, small berm w/ little to no organic material. Potential future erosion issues. Consult State/private owner for repair standard. CColt-Lead READ	Hand work to pull in windrow/shash and seed. READ MCGERVEY	0	Not Cleared	705
Completed Dozer Line	Proposed indirect dozer line	1 blade wide. Pull berm, slash line, and water bar. (REAF Larsen 5/31/24).	0	Not Cleared	3971
Completed Dozer Line		1 blade wide. Pull berm, scatter slash, and water bar. (Reaf Larsen 5/31/24).	0	Not Cleared	1084
Completed Road as Line	Currently being implemented		0	Not Cleared	7480
Completed Mixed Construction Line			0	Not Cleared	12913
Completed Hand Line	hand line not actually constructed.		0	Not Cleared	283
Completed Road as Line			0	Not Cleared	1043
Completed Hand Line	hand line not actually constructed.		0	Not Cleared	782
Completed Road as Line			0	Not Cleared	1317
Completed Dozer Line			0	Not Cleared	6823
Completed Dozer Line	South of Rd 107; cut corner at entrance to Mills TH		0	Not Cleared	16
Completed Hand Line			0	Not Cleared	1538
Completed Mixed Construction Line		Repairs Completed (REAF Novack)	0	Not Cleared	5922

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	Length Feet
Completed Dozer Line	dozer line put in with backhoe by property owner-per Div F. Will need to coordinate with State and landowner. When looking at line in the area, the landowner contacted me and was appreciative of the work, but had concerns that the dozerline "we" built would cause erosion in some locations. CColt-Lead READ	Excavator complete Needs Seed READ MCG 06/04/2024	0	Not Cleared	466
Completed Mixed Construction Line			0	Not Cleared	4113
Completed Mixed Construction Line		REAF MCGERVEY	0	Not Cleared	15761
Completed Road as Line		Chip roadside material (5/31/24 REAF Larsen).	0	Not Cleared	5948
Completed Road as Line			0	Not Cleared	526
Completed Road as Line			0	Not Cleared	3022
Completed Mixed Construction Line			0	Not Cleared	3696
Completed Road as Line			0	Not Cleared	6641
Completed Mixed Construction Line			0	Not Cleared	2869
Completed Road as Line			0	Not Cleared	4768
Completed Road as Line			0	Not Cleared	5360
Access Route			0	Not Cleared	454
Completed Dozer Line			0	Not Cleared	10075
Completed Dozer Line			0	Not Cleared	2887
Completed Hand Line		repair complete. reaf scott.	0	Not Cleared	2931
Completed Dozer Line	Mixed depth and berm height (0-20+"). Coordinate with State on repair needs.	Coordinate with RV park as needed. READ MCGERVEY	0	Not Cleared	2891
Completed Mixed Construction Line			0	Not Cleared	5303
Completed Hand Line			0	Not Cleared	250
Completed Road as Line			0	Not Cleared	7013
Completed Hand Line	Indirect handline	repair complete. reaf scott	0	Not Cleared	375
Completed Hand Line	Direct handline	repair complete. reaf scott.	0	Not Cleared	1042
Completed Dozer Line			0	Not Cleared	683
Completed Hand Line		repair complete. reaf scott.	0	Not Cleared	207
Completed Hand Line		repair completed reaf scott	0	Not Cleared	848
Completed Dozer Line			0	Not Cleared	159
Completed Mixed Construction Line			0	Not Cleared	16602
Completed Hand Line	hand line mostly follows a power line trail. this hand line, at each end, connects the road to the power line trail. the end pieces are about 30 feet each in length, are newly constructed, and is a light scrape. brush has been thrown to the green side. rehab needs to be determined.		0	Not Cleared	1374
Completed Hand Line	Handline follows power line to cut off steep slope above road. Slash from prep will need scattering or chipping		0	Not Cleared	620
Completed Dozer Line			0	Not Cleared	190
Completed Hand Line			0	Not Cleared	473
Completed Hand Line	2 foot scrape, 30 foot prep, moderate slope, cut material placed close to boundary.		0	Not Cleared	1721
Completed Hand Line	2 foot scrape. a couple steep sections might need water bars. berm is not big. if repairs are needed, work will be light.		0	Not Cleared	2027

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	Length Feet
Completed Mixed Construction Line			0	Not Cleared	12241
Completed Dozer Line			0	Not Cleared	2326
Completed Dozer Line			0	Not Cleared	430
Completed Dozer Line			0	Not Cleared	1375
Completed Dozer Line			0	Not Cleared	1686
Completed Hand Line	Combination direct and hotspot/cold trail		0	Not Cleared	5231
Completed Dozer Line			0	Not Cleared	10140
Completed Hand Line			0	Not Cleared	3549
Completed Hand Line			0	Not Cleared	3406
Completed Mixed Construction Line			0	Not Cleared	1608
Completed Hand Line			0	Not Cleared	2420
Completed Mixed Construction Line	Pull berm back over handline where berms exist, pull berm over cup trenches toward bottom of canyons with two or three water bars before the canyon bottom. Pull flagging while leaving area.	Repair Completed (REAF Novack)	0	Not Cleared	2418
Completed Mixed Construction Line		Repairs Completed (REAF Novack)	0	Not Cleared	1119
Completed Dozer Line	REAF Larsen		0	Not Cleared	5748
Completed Dozer Line			0	Not Cleared	3584
Completed Dozer Line			0	Not Cleared	324
Completed Hand Line	REAF Larsen		0	Not Cleared	510
Completed Hand Line	REAF Larsen		0	Not Cleared	401
Completed Dozer Line	Light/thin dozer scrape and improved road as line on east end. CColt-Lead READ	Land owner refused repair 6/3. Minimal work. READ MCGERVEY	0	Not Cleared	1799
Completed Hand Line	REAF Larsen		0	Not Cleared	1156
Completed Hand Line	REAF Larsen		0	Not Cleared	435
Completed Hand Line			0	Not Cleared	496
Completed Hand Line			0	Not Cleared	1596
Completed Hand Line	REAF Larsen		0	Not Cleared	366
Completed Hand Line	REAF Larsen		0	Not Cleared	357
Completed Hand Line			0	Not Cleared	656
Completed Hand Line			0	Not Cleared	425
Access Route	Road to the top of nob with 3 occupied RV trailers		0	Not Cleared	757
Access Route		Close at road. Fully close at forest boundary Add drainage READ MCGERVEY	0	Not Cleared	1633
Completed Hand Line	3 foot scrape, 33 foot saw prep, moderate slope		0	Not Cleared	2330
Completed Dozer Line			0	Not Cleared	817
Completed Hand Line	3 foot scrape, 33 foot saw prep, some mixed with old dozer line. Moderate slope. Some cut material placed on private toward South end of line.		0	Not Cleared	345
Completed Fuel Break			0	Not Cleared	4678
Completed Hand Line	Completed by Silver City IHC 5/28-5/29. Completed burnout 5/29		0	Not Cleared	945
Completed Hand Line	Completed by Silver City IHC 5/28, burnout 5/29		0	Not Cleared	197
Completed Hand Line		Repair Completed (REAF Novack)	0	Not Cleared	963

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	Length Feet
Completed Dozer Line		Recommend closure West of Southfork Road, water bars on steep slope.	0	Not Cleared	7175
Completed Hand Line		Reviewed with SBIHC, minimal line mostly check and cold trailed, no repairs recommended- READ MCGERVEY	0	Not Cleared	1940
Completed Hand Line	REAF Larsen		0	Not Cleared	423
Completed Mixed Construction Line			0	Not Cleared	16677
Completed Mixed Construction Line			0	Not Cleared	6095
Completed Mixed Construction Line			0	Not Cleared	12194
Completed Dozer Line			0	Not Cleared	2193
Completed Dozer Line			0	Not Cleared	10141
Completed Road as Line			0	Not Cleared	647
Completed Hand Line	2 foot scrape. small berm could be pulled back over for rehab. prepped brush could be scattered or placed over line. not steep. no water bars necessary.	READ MCGERVEY	0	Not Cleared	3692
Completed Hand Line	2 foot scrape. had a berm that could be pulled back over line. some swamped brush that could be scattered around or over rehabbed line. slightly steep on the eastern side that may need a water bar or two.	Only water bar and slash on line on the east side only READ MCGERVEY	0	Not Cleared	1407
Completed Hand Line	half the line is 2 foot scrape and the other half is cup trench. ask property owner about repairs. berm could be pulled in, cup trench too. water bar or two definitely.	READ MCGERVEY	0	Not Cleared	306
Completed Mixed Construction Line			0	Not Cleared	1812
Completed Hand Line			0	Not Cleared	121
Completed Fuel Break	30 saw prep, shaded fuel break with heavies bucked and moved interior.		0	Not Cleared	1412
Completed Dozer Line	Short dozerline from end of road to wilderness boundary behind house. CColt- Lead READ	Consult READ for contact information for private landowner to determine repair needs. Update, close and repair with hand crews. Bring slash to road switchback READ MCGERVEY	0	Not Cleared	219
Completed Dozer Line	Light/thin dozer scrape and improved road as line on east end. CColt- Lead READ	Closure and repair complete 6/3 still need seed. READ MCGERVEY	0	Not Cleared	1741
Completed Fuel Break	30 feet of dead and down removed, trees limbed.		0	Not Cleared	1415
Completed Hand Line			0	Not Cleared	473
Access Route		READ MCGERVEY. Chip prep from summer homes	0	Not Cleared	618
Access Route	Chipping	READ MCGERVEY. Chip, use some slash to match dozer crossings of creek/bridges.	0	Not Cleared	1322
Completed Dozer Line		not part of fuel break/line, should be repaired TJ5/30;	0	Not Cleared	286
Completed Fuel Break	30 foot fuel break, removing dead and down, snagging, limbing.	No repair needed READ MCGERVEY	0	Not Cleared	2982

FC Line Type	Comments	Repair Comments	Repair Priority	ARCH Clearance	Length Feet
Completed Hand Line		multiple hand lines in the area. berms could be pulled back over handline. some cup trenches were made which could be pulled back in. not very steep. probably won't need water bars.	0	Not Cleared	756
Completed Fuel Break			0	Not Cleared	775
Completed Fuel Break			0	Not Cleared	3262
Completed Hand Line			0	Not Cleared	210
Completed Road as Line			0	Not Cleared	1317
Completed Hand Line			0	Not Cleared	295
Completed Road as Line			0	Not Cleared	480
Completed Dozer Line			0	Not Cleared	1353
Completed Hand Line		repair complete. reaf scott.	0	Not Cleared	4869
Completed Hand Line	Light scrape, no slash	READ MCGERVEY.	0	Not Cleared	2020
Completed Hand Line	handline is mostly newly constructed. two short sections follow old road bed and need chipping. the newly constructed handline has a small berm that could be pulled back over the line with available slash thrown over. some sections are cup trenches and need the berm pulled and compacted. and some sections are steep and need one or two waterbars per steep section.		0	Not Cleared	3061
Completed Mixed Construction Line			0	Not Cleared	6473
Completed Dozer Line			0	Cleared for Mecha	4673
Completed Dozer Line			0	Cleared for Mecha	1319
Completed Dozer Line	Remove dozer push from 6 stream crossings and restore streambed. Push large 8'+ logs into erosion gully for erosion control. Make GWM trail driveable w/ agency UTVs. Block off access around gate with large rocks and/or timber.	Repair Completed (REAF Novack)	0	Not Cleared	3526
Completed Dozer Line			0	Not Cleared	2438