

REAF RICHARDSON- 9/22/22. Full replacement of culvert. Fire burned out culvert and now the water from running stream has been diverted. Could lead to watershed and railroad below issues. Full replacement needed. Excavator with 6-way blade to dig new culvert. Compactor needed. // REAF ALLEN 09/27/22 Road to be decommissioned. Culvert will not be replaced. Remove rest of culvert with excavator. Dig out new stream bed. match the slope of stream. Add rock to bottom of new channel. clear any debris

Remove slash and rounds from side of road and channel, particularly south side of road, live class 3 stream) - Geertsen 10/11 / REAF ALLEN 9/25/22 Clear slash and debris from stream bed.

20x30 see notes above cjb 08/28

seed and mulch BM 8/25

Repair Needed FULL REPAIR

Repair Needed LIGHT REPAIR - REAF/ ARCH ROOD

Clear culvert basin, pull out debris from and around culvert, clear ditch of debris- Geertsen 8/30 // REAF ALLEN 09/27/22 Culvert on South side of road has been flagged and labeled. Clear chips and debris away from culvert and out of streambed

pull debris out of channel, pull back debris piles away from outslope and 43° 41.558' N 122° 15.489' W

Edit (8/29 J Hogansen) End haul slash and waste to disposal site. Road is to remain open. Previous note follow - (Use slash and debris on site to return road to pre-fire condition cjb 08/28)

43° 43.615' N 122° 11.707' W

43° 41.142' N 122° 11.977' W

122° 19.149' W

43° 43.648′ N

map exported at 10/22/2022 1935 hrs