

Repair Lines - No Priority

Line Type NOT IN ('Management Action Point', 'Aviation Route', 'Aerial Hazard', 'Completed Burnout', 'Escape Route', 'Fire Edge (Field Collection)', 'Foam Drop', 'Highlighted Feature', 'Other', 'Planned Burnout', 'Planned Dozer Line', 'Planned Fuel Break', 'Planned Hand Line', 'Planned Mixed Construction Line', 'Planned Plow Line', 'Planned Road as Line', 'Planned Secondary Line', 'Retardant Drop', 'Temporary Flight Restriction', 'UAS Launch and Recovery Zone', 'Water Drop', 'Access or Improved Road', 'Completed Road as Line')
 Repair Status NOT IN ('In Use - Fire Management', 'No Repair Needed')
 Repair Priority = 'Unknown'
 FeatureStatus = 'Approved'
 IsVisible = 'Yes'
 DeleteThis = 'No'

GISS Misc	Line Type	Repair Status	Repairs Needed	Repair Comments
1006	Completed Fuel Break	Repair Needed		
1022	Completed Dozer Line	Repair Needed	Full Repair	Waterbars, knock down berms, close entrances, scatter vegetation. Interim stabilization complete (water bars only) 8/18 REAF KC. seed also
1367	Completed Hand Line	Repair Needed	Pull in material to match adjacent grades, scatter slash as available, and provide erosion control. REAF CM 31Jul	Interim stabilization complete (water bars only) 8/16 REAF KC.
1368	Completed Dozer Line	Repair Needed	pull in slash and berms, provide erosion control. consider using felled trees across slope as waterbars	No water bars currently, excavator for wb/berm/slash - first 100' steep 8/22 REAF DA
1369	Completed Hand Line	Completed - Inspected		
1050	Completed Hand Line	Repair Needed		Handline goes through private land. Pull back berms, water bar, disguise entrances and cover with slash, seed (REAF Johanssen 08/02)
1062	Completed Hand Line	Completed - Inspected	when no longer needed, pull in slash and any berms, install waterbars as needed based on topography. arch cleared LL 8/23	Full repair
1075	Completed Hand Line	Repair Needed	Pull berm	
1078	Completed Hand Line	Repair Needed		
1088	Completed Dozer Line	Repair Needed	Excavator work, water bars, slash, berms-current water bars not to spec 8/22 REAF DA	Throw wood rounds in tread
1089	Completed Hand Line	Needs Assessment	Hand line rehabbed, still needs to be seeded	Pullback berms
1090	Completed Hand Line	Needs Assessment	Hand line rehabbed, still needs to be seeded	
1091	Completed Hand Line	Needs Assessment	Hand line rehabbed, still needs to be seeded	Berm pullback, seed
1092	Completed Hand Line	Needs Assessment	Hand line rehabbed, still needs to be seeded	Pull back berms, seed
1094	Completed Dozer Line	Repair Needed	Full- Pull in berms, pull in slash as available, provide erosion control. REAF CM 01Aug	Excavator but Handcrew for berm and slash possible- water bar only light touch needed 8/22 REAF DA
1097	Completed Dozer Line	Repair Needed	Water bars on steep slope, knock berms on out slope side of road so water flows off	See repair comments on other dozer line segments
1098	Completed Hand Line	Completed - Inspected	Full Repair	Pull in berms, bring to grade, mitigate erosion, and cover with slash where available. 08/05 - REAF KC
1100	Completed Dozer Line	Repair Needed	Full repair. Block access at intersection of 020 Rd. and 200 Rd. Pull back berms. Water bars and seed. Limited availability of slash	cleared for arch by DS 8.5.23
1101	Completed Dozer Line	Repair Needed		
1106	Completed Hand Line	Completed - Inspected	Pull in berms, cover with slash, and provide erosion control. REAF CM 31Jul	Full repair complete(berms pulled, water bared, covered with slash) 8/16 REAF KC. pu
1120	Completed Fuel Break	Needs Assessment		
1125	Completed Hand Line	Completed - Inspected	Full Repair	Pull in berm, provide for erosion control, and cover with slash where can available. 08/05 REAF KC
1126	Completed Hand Line	Completed - Inspected	Repair Full	Pull in berms and cover with slash as available. 08/05 REAF KC
1139	Completed Hand Line	Completed - Inspected	repair light	Handcrew, waterbar, pull in berm
1141	Completed Dozer Line	Repair Needed		per READ/REAF and suppression repair guides
1148	Completed Dozer Line	Completed - Inspected		
1153	Completed Dozer Line	Repair Needed	pull in berm, water bars, barricade	
1154	Completed Dozer Line	Repair Needed		
1159	Completed Hand Line	Completed - Ready for Inspection	Pull hose and small amount of berm pulling	
1160	Completed Hand Line	Completed - Ready for Inspection		
1161	Completed Hand Line	Completed - Ready for Inspection	Full Repair	Pull in berms, provide water drainage, and cover with slash as available. 08/05-REAF KC
1162	Completed Dozer Line	Repair Needed	pull in slash and berms, provide erosion control. consider using felled trees across slope as waterbars	
1164	Completed Dozer Line	Repair Needed		
1165	Completed Dozer Line	Completed - Inspected	Repair Needed	Light Repair - water bar for interim management, prior to closure as defined by the GBRD MDS 8/5/23
1167	Completed Dozer Line	Completed - Inspected	Repair Needed	Light Repair - water bar for interim management, prior to closure as defined by the GBRD MDS 8/5/23
1175	Completed Hand Line	Completed - Ready for Inspection		
1176	Completed Hand Line	Completed - Inspected	Pull hose, flagging and berms	Arch Cardarella cleared, REAF Maginel inspected 8/30
1177	Completed Hand Line	Completed - Inspected	Pull berms and flagging	Arch Cardarella cleared, REAF Maginel inspected 8/30
1179	Completed Hand Line	Repair Needed		
1180	Completed Hand Line	Repair Needed		
1182	Completed Hand Line	Needs Assessment		
1382	Completed Dozer Line	Repair Needed	Repair Full	Existing dozer line was tracked but not dozed. Pull in berms, add/repair water bars, and cover with slash. 08/06 REAF KC. Existing waterbars repaired by REAFs. Reinstall berm to block entrance. Scatter slash if available. REAF EL 8/24
1383	Completed Dozer Line	Needs Assessment	Repair Full	Existing dozer line was tracked but not dozed. Pull in berms, add/repair water bars, and cover with slash. Line connects to other dozer line. 08/06 REAF KC Create berm to block entrance. Existing waterbars on connected line repaired by REAFs. REAF EL 8/24
1186	Completed Hand Line	Completed - Inspected		
1187	Completed Dozer Line	Repair Needed	Light Repair on preexisting line, block access to OHVs and light slash placement needed	Interim repair (water bars only) completed. 08/16 REAF KC. Invasive cheat grass in area, seed especially sections close to roads. READ Martin 8/29 ARCH DONNERMEYER cleared 8/29
1188	Completed Dozer Line	Repair Needed	Full Repair	Pull in berms, water bar, cover with slash, and block entrance. Excavator preferred. 8/12 REAF KC. Interim repair completed (water bar only) 8/15 REAF KC. 8/29 REAF Cardarella update: arch cleared, water bars look good. knock down pushes. not much slash so could use some reseed potentially. first half before the DZL split is the road.
1207	Completed Hand Line	Needs Assessment	Full Repair - ARCH to monitor repair of hand line	READ Donnermeyer - 08/26/2023
1211	Completed Dozer Line	Needs Assessment		
1236	Completed Dozer Line	Needs Assessment	Full Repair	Pull in berms, bring to grade, water bar, cover with slash, and block entrance. 08/03 - REAF KC
1362	Completed Dozer Line	Repair Needed	Private	Private
1358	Completed Dozer Line	Repair Needed		
1212	Completed Dozer Line	Needs Assessment		READ Donnermeyer 08/27/2023