Suppression Repair Northwest

Repair Status as of 06/30/2022 20:00

Left Fork
UT-DIF-000133
7/2/2022 Day

4,254 acres at 06/30/2022 22:00

0 0.13 0.25 Miles

7/1/2022 2207hr North American 1983 Datum. LatLong Grid

Event Point Repair

Repair Status

- In Use - Fire Management
- Needs Assessment
- Repair Needed
- In Progress
- Completed - Ready for Inspection
- Completed - Inspected
- No Repair Needed
- Other - See Comments

Event Line Repair

Repair Status - lines labeled by GIS feature OBJECTID number; this number can change when features are edited or split and should only be used to reference between labeled lines and the table in this map

- In Use - Fire Management
- Needs Assessment
- Repair Needed
- In Progress
- Completed - Ready for Inspection
- Completed - Inspected
- No Repair Needed
- Other - See Comments

OBJECTID	FC Line Type	Comments	Repair Status	Repairs Needed	Repair Comments	Repair Priority	Length Feet
9717	Access or Improved Road	Access through meadow to fires edge	Needs Assessment			Unknown	3337
9719	Access or Improved Road	Cut veg on old road bed for access	Needs Assessment			Unknown	555
9720	Access or Improved Road	Veg removed from old road bed to access fire edge	Needs Assessment			Unknown	1813
9721	Access or Improved Road	Veg removed on old roadbed for access to fire edge	In Use - Fire Management			Unknown	1728
9722	Access or Improved Road	Road through meadow to access fire edge.	Needs Assessment			Unknown	2350
9134	Completed Dozer Line		In Progress	Excavator needed	Water bars installed, they look ok, will need excavator to close intersections with roads.	Unknown	1720
9135	Completed Dozer Line		In Progress	Water bars done, they look ok... need an excavator to eliminate access to dozer line for ahrs		Unknown	3692
9136	Completed Dozer Line		In Progress	Water bars installed, they look ok... will need an excavator to close out lines where they intersect roads		Unknown	1326
9157	Completed Dozer Line		In Progress	Excavator needed to close intersections with roads		Unknown	2191
9163	Completed Dozer Line		In Progress	Water bars done, they look ok.. need an excavator to eliminate access to ahrs where dozer line intersects		Unknown	2461
9367	Completed Dozer Line	Single blade	Completed - Inspected	Cover with debris	Excavator or hand crew	Low	2580
9369	Completed Dozer Line	Single blade	Completed - Inspected	Cover with debris slight road repair	Excavator or hand crew	Low	154
9370	Completed Dozer Line	Single blade	Repair Needed	Cover with debris water bars	Excavator	Low	1160
9371	Completed Dozer Line	Single blade	Repair Needed	Cover with debris water bars	Excavator or dozer	Low	469
9394	Completed Dozer Line		Repair Needed			Unknown	400
9403	Completed Dozer Line	Single blade	In Use - Fire Management	Cover with debris water bars	Excavator	High	277
9404	Completed Dozer Line	Single blade	Repair Needed	Cover with debris water bars	Excavator	High	297
9405	Completed Dozer Line	Single blade	Completed - Ready for Inspection	Cover with debris water bars	Excavator	High	324
9406	Completed Dozer Line	Single blade	Completed - Ready for Inspection	Knock down berm, water bars. Feil debris if needed	Excavator hand crew could assist	High	1412
9493	Completed Dozer Line		Completed - Ready for Inspection.			Unknown	449
9507	Completed Dozer Line		Completed - Ready for Inspection.	Pull debris, water bars	Excavator, Single blade, not tied in to road	Medium	332
9508	Completed Dozer Line	Single blade	Completed - Ready for Inspection	Pull debris, water bars	Excavator	High	162
9509	Completed Dozer Line	Single blade	Completed - Ready for Inspection	Pull debris, water bars	Excavator	High	400
9510	Completed Dozer Line	Single blade	In Progress	Pull debris, water bars	Excavator	High	139
9511	Completed Dozer Line	Single blade	In Progress	Pull debris, water bars	Excavator	High	955
9512	Completed Dozer Line	Single blade	In Progress	Pull debris, water bars	Excavator	High	284
9513	Completed Dozer Line	Single blade. Ends at steep drainage	In Progress	Pull debris, water bars	Excavator	High	859
9514	Completed Dozer Line		In Progress	Single blade, part of line is old road no need for water bars. REED to verify need to cover w debris	Hand crews	Low	947
9527	Completed Dozer Line	Single blade	Repair Needed	Pull debris, water bars	Excavator	High	572
9528	Completed Dozer Line	Single blade, ends and turns to handline	Repair Needed	Pull debris, side slope	Excavator	Medium	536
9529	Completed Dozer Line	Single blade, ends at top of slope	Repair Needed	Roll berms, break connection to the road REED to verify and pull debris	Mostly flat, Excavator	Medium	773
9532	Completed Dozer Line	Single blade, flat	In Progress	Pull debris, break connection with roads on both ends	Excavator or hand-crew. Only the first 100 yards was water baked, an excavator is needed to close out connections to roads and complete water barring.	Medium	1746
9534	Completed Dozer Line		Completed - Ready for Inspection			Unknown	260
9600	Completed Dozer Line	Single blade	Repair Needed	Pull back berms spread debris. Break connection to the road REED to verify	Maybe only place water bars where the vegetation exists	Medium	1765
9601	Completed Dozer Line	Single and double blade	Needs Assessment	Road as dozer line may not need repair REED to verify		Low	1858
9602	Completed Dozer Line	Single blade	Repair Needed	Pull back berms spread debris. REED to verify	Flat may no require water bars	Medium	388
9603	Completed Dozer Line	Single blade	Repair Needed	Pull back berms spread debris. REED to verify	Flat ground may not require water bars REED to verify	Medium	762
9109	Completed Fuel Break	FB needs rehab w excavator	Completed - Inspected	Pull debris, side of road	Road widened by single and double blade	Unknown	6214
9112	Completed Fuel Break	Road Prep	Completed - Inspected			Unknown	2784
9535	Completed Fuel Break	Road Prep and widened by dozer	Completed - Inspected	needs chipped		Unknown	639
9246	Completed Hand Line		Repair Needed			Unknown	174
9248	Completed Hand Line		Repair Needed			Unknown	644
9279	Completed Hand Line		Repair Needed			Unknown	988
9280	Completed Hand Line		Repair Needed			Unknown	2331
9281	Completed Hand Line		Repair Needed			Unknown	834
9283	Completed Hand Line		Repair Needed			Unknown	1454
9284	Completed Hand Line		Repair Needed			Unknown	137
9285	Completed Hand Line		Repair Needed			Unknown	85
9286	Completed Hand Line		Repair Needed			Unknown	333
9287	Completed Hand Line		Repair Needed			Unknown	277
9288	Completed Hand Line		Repair Needed			Unknown	42
9289	Completed Hand Line		Repair Needed			Unknown	432
9290	Completed Hand Line		Repair Needed			Unknown	202
9291	Completed Hand Line		Repair Needed			Unknown	141
9292	Completed Hand Line		Repair Needed			Unknown	228
9294	Completed Hand Line		Repair Needed			Unknown	1605
9295	Completed Hand Line		Repair Needed			Unknown	2348
9296	Completed Hand Line		Repair Needed			Unknown	426
9297	Completed Hand Line		Repair Needed			Unknown	165
9298	Completed Hand Line		Repair Needed			Unknown	176
9299	Completed Hand Line		Repair Needed			Unknown	38
9300	Completed Hand Line		Repair Needed			Unknown	511
9301	Completed Hand Line		Repair Needed			Unknown	813
9302	Completed Hand Line		Repair Needed			Unknown	530
9304	Completed Hand Line		Repair Needed			Unknown	732
9305	Completed Hand Line		Repair Needed			Unknown	996
9306	Completed Hand Line		Repair Needed			Unknown	597
9307	Completed Hand Line		Repair Needed			Unknown	147
9308	Completed Hand Line		Repair Needed			Unknown	709
9309	Completed Hand Line		Repair Needed			Unknown	228
9752	Completed Hand Line		Needs Assessment			Unknown	3018
9356	Completed Mixed Construction Line	Cold Trail/saw line	Needs Assessment			Unknown	1986
9357	Completed Mixed Construction Line	Cold trail/Saw line	Needs Assessment			Unknown	631
9358	Completed Mixed Construction Line	Cold trail/Saw line	Needs Assessment			Unknown	1012
9359	Completed Mixed Construction Line	Cold trail/saw line	Needs Assessment			Unknown	1111
9360	Completed Mixed Construction Line	Cold trail/Saw line	Needs Assessment			Unknown	1391
9361	Completed Mixed Construction Line	Cold trail/Saw line	Needs Assessment			Unknown	664
9428	Completed Mixed Construction Line	Cold trail/Saw line	Completed - Inspected	M Use - Fire Management		Unknown	298
9429	Completed Mixed Construction Line	Cold trail/Saw line	In Use - Fire Management			Unknown	583
9431	Completed Mixed Construction Line	Cold trail/Saw Line	In Use - Fire Management			Unknown	722
9432	Completed Mixed Construction Line	Cold trail/ Saw line	In Use - Fire Management			Unknown	2544
9755	Completed Mixed Construction Line		Needs Assessment			Unknown	35194
9368	Completed Road as Line	Single blade	Completed - Inspected	Cover with debris	Excavator or hand crew	Low	348
9392	Completed Road as Line		Completed - Inspected			Unknown	453
9393	Completed Road as Line		Completed - Inspected			Unknown	1558
9486	Completed Road as Line	Dozer walk	No Repair Needed	REED to verify		Low	3168
9604	Completed Road as Line	Road	Needs Assessment	None REED to verify		Low	223
9758	Completed Road as Line	road prepped as contingency line	Completed - Inspected		overlaps with other repair lines that were chipped	Unknown	18642
9762	Fence	Down three strand fence	Completed - Inspected		Down three strand fence	Unknown	247
9776	Fence	fence line from cattle guard off road	Needs Assessment			Unknown	403
9303	Other	P Line	Needs Assessment			Unknown	42
9544	Other	P Line	In Use - Fire Management			Unknown	1327
9718	Other	Road through meadow to access fire edge	Needs Assessment			Unknown	141
9610	Repair Line	Completed chipping	Completed - Inspected	vegetation chipping		Unknown	7292
9703	Repair Line	Completed chipping	Completed - Inspected	vegetation chipping		Unknown	4917
9089	Retardant Drop	generalized retardant drops from ATU mapping service	Needs Assessment	evaluate intersection with retardant avoidance areas		Unknown	3365
9090	Retardant Drop	generalized retardant drops from ATU mapping service	Needs Assessment	evaluate intersection with retardant avoidance areas		Unknown	2157
9091	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	3105
9092	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	1340
9093	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	3118
9094	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	1218
9095	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	1345
9096	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	2849
9097	Retardant Drop	generalized retardant drops from ATU mapping service	Needs Assessment	evaluate intersection with retardant avoidance areas		Unknown	2928
9098	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	2759
9099	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	4318
9100	Retardant Drop	generalized retardant drops from ATU mapping service	No Repair Needed		does not intersect retardant avoidance areas	Unknown	843
9162	Retardant Drop		Needs Assessment	evaluate intersection with retardant avoidance areas	Retardant drop on left fork of blubber, left fork of blubber is dry at this point	Unknown	297
9201	Retardant Drop		Needs Assessment	evaluate intersection with retardant avoidance areas		Unknown	891
9674	Road Repair	A road was made for suppression, needs to be closed out	Repair Needed	Trees and debris need to be dragged across road, reseeding	Two track that goes down into the meadow. Soil may need to be ripped before seeding it's pretty compacted	Unknown	2053

Air Operations
- Sling Site

Assignment Breaks
- Division Break

Logistics
- Drop Point

Repair
- Repair Point
- Dozer Push

Safety
- Safety Zone

Ops Completed
- Completed Dozer Line
- Completed Fuel Break
- Completed Hand Line
- Completed Mixed Construction Line
- Completed Road as Line

Reference
- Access or Improved Road
- Fence
- Other

Repair
- Repair Line
- Road Repair

Air Ops
- Retardant Drop

Perimeter Line
- Contained
- Non-Motorized Trail

MVUM Roads
- 1 Roads Open to All Vehicles, Yearlong
- Unknown Road
- 1 - Basic Custodial Care (CLOSED)

MVUM Trail
- 7 Trails Open to Vehicles 50" or Less in Width, Yearlong
- 11 Special Designation, Yearlong

HTFLD Roads
- Paved Roads
- Dirt (Not Paved)

FireRetardantEIS_Streams
- Bluibber Creek Watershed

NHDFlowline
- Stream/River; Artificial Path
- Stream/River Intermittent

NHDWaterbody
- Lake / Pond (Intermittent)

CONUS Wetlands
- Freshwater Pond

Surface Ownership
- US Forest Service (USFS)
- Private