Suppression Repair Tiles

Cedar Creek
OR-WIF-220180
10/21/2022 24 Hour
126,690 acres at 10/19/2022 @ 1946
1:1,100,000

Div P2

Accountable Property - Repair Status
- In Use - Fire Management (12)
- Completed - Inspected (2)

Accountable Property
- Other Property (7)
- Pump (5)
- Water Tank (6)

- In Use - Fire Management (15)
- Repair Needed (20)
- Completed - Ready for Inspection (1)
- Completed - Inspected (37)

- Sling Site (4)
- Drop Point (1)
- Value at Risk (3)
- Other (1)
- Gate (2)
- Structure Wrap (9)
- Road Repair (4)
- Repair Point (29)
- Landing or Log Deck (3)
- Dozer Push (15)
- Culvert (1)
- Safety Zone (1)

- Completed Dozer Line (16)
- Completed Hand Line (33)
- Completed Road as Line (5)
- Road Repair (3)

- In Use - Fire Management (1)
- Needs Assessment (5)
- Repair Needed (37)
- In Progress (1)
- Completed - Ready for Inspection (1)
- Completed - Inspected (12)

- Contained
- Uncontained
- Wildfire Daily Fire Perimeter
- InteriorRoads
- Secondary Highway
- Paved Roads
- Dirt (Not Paved)
- Paved Road
- Gravel Road
- Dirt Roads
- Unimproved Roads
- Closed Roads
- Wilderness
- Roadless Area

Note: This map and associated tables have been filtered to only show Repair Points / Lines of Medium or High priority. There exists numerous other features of unknown or low priority repair needs throughout the fire area. The intended use of this map is to define/represent the repair work to be completed during IMT12 oversight of this incident. This map should ***NOT*** be considered a complete source for repair information.

Div P2

0 1 Miles

map exported at 10/20/2022 2203 hrs

N

Repair ID	Priority	Line Type	Status	Repairs Needed	Repair Comments	Len (ft)
43FBF	High	Completed Dozer Line	Completed - Inspected		READ SCHEDER & READ Brewer inspected 9/24/2022	7094
D0817	High	Completed Dozer Line	Repair Needed	Yes	Ties in with retardant drop. Line is approximate. Repair dozer per forest standards.	907
20842	High	Completed Dozer Line	Repair Needed	FULL REPAIR	Repair to standard	1724
68934	High	Completed Dozer Line	Repair Needed	FULL REPAIR		3402
1B67C	High	Completed Dozer Line	Repair Needed	FULL REPAIR		259
57604	High	Completed Dozer Line	Repair Needed	Yes	Repair to standard	184
A1B01	High	Completed Dozer Line	Repair Needed	Yes	Repair to standard	185
0E626	High	Completed Dozer Line	Repair Needed	FULL REPAIR	Pull back berms, seed and mulch. J Hogansen 8/30	732
0969F	High	Completed Dozer Line	Repair Needed	FULL REPAIR	Pull back berms, slash and logs. Seed and mulch. J Hogansen 8/30.	3361
52032	High	Completed Dozer Line	Repair Needed	FULL REPAIR	Pull berms, cover with slash	1010
0F132	High	Completed Dozer Line	Repair Needed	FULL REPAIR	Pull back berms, logs and slash. Seed and mulch. J Hogansen 8/31	621
4B42F	High	Completed Hand Line	Repair Needed	pull flagging. pull hose lay . dispense large piles of stumps,low stumping, pull back berms and cups, dispense green material across scratch		3867
C2758	High	Completed Hand Line	Repair Needed	FULL REPAIR	pull flagging.pull hose lay . dispense large piles of stumps,low stumping, pull back berms and cups, dispense green material across scratch	3552
F8FD2	High	Completed Hand Line	Repair Needed	FULL REPAIR	pull flagging.pull hose lay . dispense large piles of stumps,low stumping, pull back berms and cups, dispense green material across scratch	2023
23F58	High	Completed Hand Line	Repair Needed	FULL REPAIR	Repair to standard	4514
220F3	High	Completed Hand Line	Repair Needed	FULL REPAIR	Repair to standard	2236
C8B70	High	Completed Hand Line	Repair Needed	FULL REPAIR		196
6E90C	High	Completed Hand Line	Repair Needed	FULL REPAIR		281
EA71F	High	Completed Hand Line	Repair Needed	FULL REPAIR		2633
37752	High	Completed Hand Line	Repair Needed	FULL REPAIR		462
C8E63	High	Completed Hand Line	Repair Needed	FULL REPAIR		1052
95AD0	High	Completed Hand Line	Repair Needed	FULL REPAIR		230
5C5A7	High	Completed Hand Line	Repair Needed	FULL REPAIR		404
A4E41	High	Completed Hand Line	Repair Needed	FULL REPAIR		198
2D184	High	Completed Hand Line	Repair Needed	FULL REPAIR	Pull hose off line. Place slash back over p line and fire edge to make line unnoticeable. J Hogansen 8/31	4573
6A175	High	Completed Hand Line	Repair Needed	FULL REPAIR		1439

Repair ID	Priority	Line Type	Status	Repairs Needed	Repair Comments	Len (ft)
F3ME6	High	Completed Hand Line	Repair Needed	LIGHT REPAIR to prevent all routes. Dispense slash - READ/ARCH ROOD 9-18, Pull in berms, fill trench, cover in slash, disguise entrance, water bar as needed.	Dispense slash and cut rounds piled on the green side to more natural levels (READ Johannsen).	469
58528	High	Completed Hand Line	Repair Needed	FULL REPAIR.	Pull in berms, fill in trench, cover with slash, add water bars, disguise the entrances (READ Johannsen 10/5)	655
1EB33	High	Completed Hand Line	Repair Needed	FULL REPAIR.	Pull in berms, fill in trench, cover with slash, disguise entrances, add water bars,	221
8A9F9	High	Completed Hand Line	Repair Needed	FULL REPAIR	READ Johannsen 10/5 Pull in berms, fill trench, disguise entrances, cover with slash, water bar as needed	496
FBCF1	High	Completed Road as Line	Completed - Inspected			10082
37AC7	High	Completed Road as Line	Repair Needed	Pull in burns and slash, cover with boulders.	close with boulders because the road is unsafe for vehicle traffic. J Hogansen 8/31	770
2F6CD	Medium	Completed Dozer Line	Completed - Inspected	pull berms with haroclaw.	minimal impact dozer line.	774
B62C7	Medium	Completed Dozer Line	Completed - Inspected	abandoned repair. knock back soil berms and spread debris across line		391
63F99	Medium	Completed Dozer Line	Repair Needed	FULL REPAIR		138
5A48C	Medium	Completed Hand Line	Completed - Inspected	Pull berms, disperse slash, waterbar if appropriate.		2422
C39E9	Medium	Completed Hand Line	Completed - Inspected	Pull berms and disperse slash and windrow. REAF schuler, 10/18/22	Small section is hiking trail so return to original condition	772
7CC7C	Medium	Completed Hand Line	Completed - Inspected	Pull berms and disperse slash and windrow. REAF schuler, 10/18/22	Small section of Handline on hiking trail, return to original condition	559
6AA4C	Medium	Completed Hand Line	Needs Assessment			331
A3F31	Medium	Completed Hand Line	Needs Assessment			23
D3923	Medium	Completed Hand Line	Needs Assessment			38
B15EC	Medium	Completed Hand Line	Needs Assessment			122
2FC9E	Medium	Completed Hand Line	Repair Needed	FULL REPAIR		367
CC72A	Medium	Completed Hand Line	Repair Needed	FULL REPAIR		214
CAFD9	Medium	Completed Hand Line	Repair Needed	FULL REPAIR		173
1AC58	Medium	Completed Hand Line	Repair Needed	FULL REPAIR		2102
BFF7C	Medium	Completed Hand Line	Repair Needed	Consult with local recreation folks for future trail repair. REAF GRANT 10/5: scatter slash and rounds to a more natural density, trail tread should be assessed by recreation for repair needs.		7250
43BC7	Medium	Completed Road as Line	Completed - Inspected	09/28 BKG: Clear roadway, culvert inlets/outlets, and ditchlines of .cut vegetation and debris, grade and roll, place 150cy spot rock for surface replacement due to heavy equipment use and high traffic	09/28 BKG: Road daylighted with logging equipment	30385
C4E7E	Medium	Road Repair	Completed - Inspected	09/28 BKG: Clear roadway, culvert inlets/outlets, and ditchlines of .cut vegetation and debris, grade and roll, place 150cy spot rock for surface replacement due to heavy equipment use and high traffic	Inspected by REAF Bernards 10/12. 09/28 BKG: Road daylighted with logging equipment	5100
04E6B	Medium	Road Repair	Completed - Inspected	09/28 BKG: Clear roadway of cut vegetation and debris, grade and roll	Inspected by REAF Bernards 10/13. 9/28 BKG: Road daylighted with logging equipment	4417
6C4E6	Medium	Road Repair	Completed - Inspected	09/28 BKG: Clear roadway of cut vegetation and slope to drain, install driveable waterbars, clean culvert inlets/outlets at stream crossings	Inspected by REAF Bernards 10/13. 9/28 BKG: Road daylighted with logging equipment	20676