RepairNum	FeatureCategory	RepairStatus	RepairComments
1	Completed Hand Line	No Repair Needed	No Suppression Rehab needed in Div Z
2	Completed Line	No Repair Needed	Dozer line on existing road
3	Completed Dozer Line	Repair Needed	1504 road reopened, Need access blocked to prevent OHV/4x4 by camouflaging/boulders: Pole Saw lop and scatter canopy so that excavator can get in for mastication and water bar work and block access
4	Completed Hand Line	No Repair Needed	No Suppression Rehab needed in Div Z
6	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
7	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
8	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
9	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
10	Road as Completed Line	No Repair Needed	No Suppression Rehab needed in Div Z
11	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
12	Completed Hand Line	No Repair Needed	No Suppression Rehab needed in Div Z
13	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
14	Completed Hand Line	Completed - Inspected	See Suppression Rehab Description for Hand Lines
15	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
16	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
17	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
18	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
19	Road as Completed Line	No Repair Needed	No Suppression Rehab needed in Div Z
20	Road as Completed Line	No Repair Needed	No Suppression Rehab needed in Div Z
21	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
22	Completed Dozer Line	No Repair Needed	No Suppression Rehab needed in Div Z
23	Completed Hand Line	No Repair Needed	No Suppression Rehab needed in Div Z
24	Completed Hand Line	No Repair Needed	No Suppression Rehab needed in Div Z
25	Road as Completed Line	No Repair Needed	Install gate or other deterrent to access
26	Completed Dozer Line	No Repair Needed	Pole Saw lop and scatter canopy so that excavator can get in for mastication and water bar work and block access
27	Completed Hand Line	Repair Needed	See Suppression Rehab Description for Hand Lines
28	Completed Hand Line	No Repair Needed	old road cleared and buffered with saw work; no repair needed
29	Completed Hand Line	Repair Needed	Use rock from wash to block access from the highway. Repair hand line to standard repair measures. Use hand crew to break up dozer push piles and scatter vegetation over line
30	Completed Hand Line	No Repair Needed	Division was to talk with the property owner on 7/12/18 regarding suppression repair needs
31	Completed Hand Line	No Repair Needed	Division was to talk with the property owner on 7/12/18 regarding suppression repair needs
32	Completed Hand Line	No Repair Needed	Division was to talk with the property owner on 7/12/18 regarding suppression repair needs
33	Completed Hand Line	No Repair Needed	Division was to talk with the property owner on 7/12/18 regarding suppression repair needs
34	Completed Hand Line	No Repair Needed	Division was to talk with the property owner on 7/12/18 regarding suppression repair needs
35	Completed Dozer Line	Repair Needed	Use Excavator to meet suppression repair for Dozer Lines
36	Completed Dozer Line	Repair Needed	Use Excavator to meet suppression repair for Dozer Lines
37	Completed Hand Line	Repair Needed	See Suppression Rehab Description for Hand Lines – pull brush piles and water bar every 30' on steep slopes 50 – 60 on lesser slopes
38	Completed Dozer Line	Repair Needed	Use Excavator to meet suppression repair for Dozer Lines
39	Completed Dozer Line	Repair Needed	Use Excavator to meet suppression repair for Dozer Lines
40	Completed Hand Line	No Repair Needed	Unsafe - No Repair needs
41	Completed Hand Line	Completed - Inspected	
42	Completed Dozer Line	Repair Needed	
43	Completed Dozer Line	Repair Needed	
44	Completed Hand Line	Repair Needed	

Div P

Div T

Div D

Div Y

Div C

Div Z

Div A

117°3'W 117°2'W 117°1'W 117°0'W 116°59'W 116°58'W 116°57'W 116°56'W 116°55'W

34°9'N 34°8'N 34°7'N 34°6'N 34°5'N

SUPPRESSION
Valley Fire
CA-BDF-010610
July 13, 2018

- Uncontrolled Fire Edge
- Completed Line
- Completed Dozer Line
- Completed Hand Line
- Road as Completed Line
- Operational Area
- USFS Wilderness
- Road Closure
- Helispot
- Dip Site
- Incident Command Post
- Division Break
- Spot Fire

SUPPRESSION REPAIR
Valley Fire
CA-BDF-010610
July 13, 2018

- No Repair Needed
- Completed - Inspected
- In Progress
- Repair Needed
- Inventoried Roadless Area
- Trails

0 0.25 0.5 1 Mile

SUPPRESSION
Valley Fire
CA-BDF-010610
July 13, 2018